

प्रमाणित किया जाता है, कि इस मापी
पुस्त में कुल - 1.00 (एक सौ) पृष्ठ हैं, जो कि
कम्प्यूटर द्वारा अंकित किया गया है, एवं
सा. अं., शाहीज कान्ठ विभाग कान्ठ
आवा प्रग्रेस्स, दाका के माप में निम्न
किया जाता है।

26/11/2019
Executive Engineer
R. W. Works Division
26.11.19

Sch. XLV - Form No. 134

DIVISION

SUB-DIVISION

Measurement Book

No.

1291

Name of officer _____

Date of first entry _____

Date of last entry _____

1
Name of Work—
Situation of Work—
Agency by which work is executed—
Date of Measurement—
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		1st on	At	Roll	

Name of work: - Construction of
Road from Gurhenwa
Gurwari Pakki sadak
to Purvi tola Bagh road
Under MMGSY (SC)

Agency - Navin Kumar
Chhaurdang, Ward no. 3
Dist - 1000

Agreement no - 25 ASD/2019-20

Agreement value - 39.01317 lac
2.5717061

Total 41.58487 lac

Date of work order - 20/11/2019

Date of completion as per

Agreement - 19/8/2020

Date of measurement - 11/8/2020

(1) Clearing & Grubbing

road land including

uprooting - - - - - ft)

4 Nos x 30.0m x 2 x 1.50 (20%) = 360m²

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Abstract of cost.
(1)	3				Clearing & grubbing of Road land including uprooting ----- E/1
0.14 Hect					Vide TMB P-2
					@ R. 4917 62 84/Hect R. 6884=00
(2)	1				Constn of Reference Working benchmark - E/1
0.467 km					Vide TMB P-2
					@ R. 11 913 50/km R. 5564=00
					Vide Constn of Reference Pillar 2 Bwires ----- E/1
0.467 km					Vide TMB P-2
					@ R. 11 743 30/km R. 5484=00
(3)	4				Constn of embankment with approved Material obtained from borrow pits upto 100m lead - E/1
107.34 m ³					Vide TMB P-3
					@ R. 179.10/m ³ - R. 19225=00
(4)	6				Constn of embankment with approved Material obtained from borrow pits upto 100m lead - E/1
250.46 m ³					Vide TMB P-3
					@ R. 141=11/m ³ - R. 35342=00

Continuation

R. 72,499=00

6
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF-R	72499=00
(5) Constn of earthen shoulder					
5 with approved materials					
obtained from borrow					
pile upto 1000M lead - E1					
110.40M ³			Vide TMB		
			P-4		
@ R. 245.99/M ³				R.	27157=00
(6) Box cutting & Excavation					
for roadway in soil using					
Manual Moorm - E1					
12.00M ³			Vide TMB		
			P-3		

	@ R. 76.18/M ³	R.	1371=00
(7) Constn of Granular			
9 sub base by providing			
Grading materials - E1			
108.89M ³		Vide TMB	
		P-4	
@ R. 3026.31/M ³		R.	329535=00
(8) Providing & fixing of			
Typical MMSy in for			
major Sign board - E1			
2 Nos -		Vide TMB	
		P-4	
@ R. 11572.11/each		R.	23144=00
		R. 4.53706=00	
Less 0.02% below as per			
agreement		R.	91=00
		R.	453615=00

11.8.20
J.E.

Continuation