

**Rural Works Department**  
**NABARD Allotment Requisition Format**

Name of Division: Executive Engineer RWD Works Division, Danapur

Name of circle: RWD Circle, Patna

Sl. No.	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount (In Lacs)		Allotment Received (In Lacs)	Total Expenditure (In Lacs)	Value of Measurement (In Lacs)	Current Demand (In Lacs) (11-9)	Remarks
				Length (In KM)	Amount (In Lac)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2018-19	Lal babhan lai path to madhusudanpur bihta	Baleshwar Prasad Singh	2.930	229.63900	215.94748	5.58540	145.94254	145.94254	196.23704	50.29450	In Progress
2	2017-18	Sadikpur Bagicha village to sikandarpur ITI Bridge	Tara Rajat Enclave Pvt Ltd	2.0	123.271	111.10128	9.68819	102.10881	102.10881	103.81937	1.71056	In Progress
3	2018-19	Vishanupur pakari 70 fit Radha krishna mandir to Venktesh sharma home 35 fit	Maa Vimala Construction	0.575	49.692	38.22792	3.34683	9.90582	9.90582	32.38665	22.48083	In Progress

S.D.A.O  
Rural works Department , Works Division,  
Danapur

Executive Engineer  
Rural Works Department, Works Division,  
Danapur

**FORM GFR 19-A**


(See Government of India's Decision (1) below Rule-150)  
Form of utilisation Certificate up to the month of July 2020

PIU: RWD Works Division, Danapur

Sl No.	Name of Scheme	Sanction No. & Date with Amount	Amount Received (In Rs.)	Particulars
1	Construction of Rural roads under NABARD Program Fund	1. Current Allotment Vide Letter No- 57WE. Dt 13.08.2020	147871681.00	Certified that out of Rs 147871681.00 received during the years 2019-20 in favour of Ex. Engineer, RWD, Works Div. Danapur Bihar a sum of Rs 147389021.00 has been utilized for the purpose of NABARD Program fund Schemes as given in the margin for which it was sanctioned and that the balance of Rs 482660.00 remaining unutilized at the end to the period under.
a Total			147871681.00	

2. Certified that I have satisfied myself that the conditions of which the grants-in-and was Sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following Checks to see that the money was actually utilized for the purpose for which it was sanctioned
- Kind of Checks exercised
- (i) Works have been supervised by Executive Engineer/Superintending Engineer
  - (ii) Periodical inspection has been conducted by Executive Engineer/Superintending Engineer
  - (iii) Construction material have been tested
  - (iv) Measurements have been recorded in the MBs and test check conducted by the Assistant
  - (v) All other codal formalities have been observed
3. Physical Progress achieved:
- (i) Construction of Road works.
  - (ii) Construction of CD work.

S.D.A.O  
Rural works Deptt.  
Works Division, Danapur

  
2.9.2020  
Executive Engineer  
Rural works Deptt.  
Works Division, Danapur



Certified that this M.B. Contains  
100 (One hundred) Nos. of Machine  
Page & Issued to Sri. RAJESH K.  
SINGH A.E., V.D. works  
Sub Division BIHTA

*[Signature]*  
Executive Engineer  
Rural Works Department  
Works Division, Danapur  
29.10.19 *[Signature]*  
29.10.19

Re-issued to Sri Anil Kumar  
J.E., Bihta.

*[Signature]*  
29.10.19  
A.E.

Sch, XLV-Form No. 134  
EXECUTIVE ENGINEER  
DANAPUR, DIVISION  
BIHTA, SUB-DIVISION

## Measurement Book

No. 1337

Name of Officer \_\_\_\_\_

Date of first entry \_\_\_\_\_

Date of last entry \_\_\_\_\_

1  
 Name of Work -  
 Situation of work -  
 Agency by which work is executed -  
 Date of measurement -  
 No. and date of agreement -  
 (These four lines should be repeated at the commencement  
 of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work					
Agency					
Agg. No.					
Dt of commencement					
Dt of completion					

① Calculation of earth by					
L/S and C/S method.					
CH - 0.0 km at Lai Babhanlai					
(Between 50 m interval)					
0 to 50 m		C -	99.275		
		L -	99.125		
		L <sub>1</sub> -	98.735		
		R -	99.135		
		R <sub>1</sub>	98.885		
50 to 100 m		C	99.615		
		L	99.595		
		L <sub>1</sub>	98.985		
		R	99.625		
		R <sub>1</sub>	99.235		
50 to 100 m		C	98.685	99.74	

Continuation



# 5th and A/c Bill

Sch. XLV-Form No. 134

53

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:-					
Lai Babhanai Road to madhusudanpur.					
Agency:- Baleshwar Prasad Singh					
Agg No:- 02/SB/D/2019-20.					
Dt of Commencement → 30/10/2019					

Record measurement  
Dt of measurement → 16/8/20

① PCC Work in c.m m/s in head well complete as per drawing and tech -

$$2 \times 3.6 \times 0.7 \times 1.43 = 7.20 \text{ m}^3$$

$$\text{Propel} = 2 \times 3.6 \times 0.4 \times 0.6 = 1.728 \text{ m}^3$$

$$\text{Less for pipe} \rightarrow 2 \times 0.7857 \times (0.83)^2 \times 0.530 = -0.574 \text{ m}^3$$

$$8.354 \text{ m}^3$$

Same Work & Same Qty of 01 other Culvert.

$$8.748 \times 1 \rightarrow 8.354 \text{ m}^3$$

$$16.708 \text{ m}^3$$

② Earth work in excavation for foundation of structure up to 3.0 depth as per drawing and technical

Continuation



## Abstract of Cost

Agg NO: 02/SBD/2019-20

DT of Entry = 17/8/2022
-------------------------

① Providing & fixing of

Working benchmark pill 190

1 NO <sub>2</sub>	2 4. NO <sub>2</sub>	- der - der -
-------------------	----------------------	---------------

Complete Job.

Qty vide item m.3 Page 17

$$2.93 \text{ km} @ 1.246 \cdot 32 / \text{km}$$
$$\Rightarrow 36467 = 100$$

Continuation Rs 36467=

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
do - do - Complete Job					
Qty vide item m.B Page					(50)
45M @ Rs 1256.69/M <sup>3</sup>					
→ Rs 56552=∞					
(14) Providing and fixing of typical mm (50) information sign board with logo as per MORD - do - do - Complete Job					
Qty vide item m.B Page					(50)
2 Nos @ Rs 13799.6/Nos					
→ Rs 27599=∞					
Rs 21804115=∞					
Less as per 258(-101) → 2180411=∞					
Rs 19623704=∞					
Less previous Bill → 14594254=∞					
Rs 5029450=∞					
17/8/20 H.E.					
17/8/2020 J.E.					

Continuation

27/9/20  
कार्यपालिक, अभियंता  
ग्रामीण कार्य विभाग  
कार्य प्रमंडल, दानापुर