

Rural Works Department
NABARD Allotment Requisition Format

Name of Division: Executive Engineer RWD Works Division, Danapur

Name of circle: RWD Circle, Patna

Sl. No.	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount (In Lacs)		Allotment Received (In Lacs)	Total Expenditure (In Lacs)	Value of Measurement (In Lacs)	Current Demand (In Lacs) (11-9)	Remarks
				Length (In KM)	Amount (In Lac)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2018-19	Lal babhan lai path to madhusudanpur bihta	Baleshwar Prasad Singh	2.930	229.63900	215.94748	5.58540	145.94254	145.94254	196.23704	50.29450	In Progress
2	2017-18	Sadikpur Bagicha village to sikandarpur ITI Bridge	Tara Rajat Enclave Pvt Ltd	2.0	123.271	111.10128	9.68819	102.10881	102.10881	103.81937	1.71056	In Progress
3	2018-19	Vishanupur pakari 70 fit Radha krishna mandir to Venktesh sharma home 35 fit	Maa Vimala Construction	0.575	49.692	38.22792	3.34683	9.90582	9.90582	32.38665	22.48083	In Progress

S.D.A.O
Rural works Department , Works Division,
Danapur

Executive Engineer
Rural Works Department, Works Division,
Danapur

FORM GFR 19-A


(See Government of India's Decision (1) below Rule-150)
Form of utilisation Certificate up to the month of July 2020

PIU: RWD Works Division, Danapur

Sl No.	Name of Scheme	Sanction No. & Date with Amount	Amount Received (In Rs.)	Particulars
1	Construction of Rural roads under NABARD Program Fund	1. Current Allotment Vide Letter No- 57WE. Dt 13.08.2020	147871681.00	Certified that out of Rs 147871681.00 received during the years 2019-20 in favour of Ex. Engineer, RWD, Works Div. Danapur Bihar a sum of Rs 147389021.00 has been utilized for the purpose of NABARD Program fund Schemes as given in the margin for which it was sanctioned and that the balance of Rs 482660.00 remaining unutilized at the end to the period under.
a Total			147871681.00	

2. Certified that I have satisfied myself that the conditions of which the grants-in-and was Sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following Checks to see that the money was actually utilized for the purpose for which it was sanctioned
- Kind of Checks exercised
- (i) Works have been supervised by Executive Engineer/Superintending Engineer
 - (ii) Periodical inspection has been conducted by Executive Engineer/Superintending Engineer
 - (iii) Construction material have been tested
 - (iv) Measurements have been recorded in the MBs and test check conducted by the Assistant
 - (v) All other codal formalities have been observed
3. Physical Progress achieved:
- (i) Construction of Road works.
 - (ii) Construction of CD work.

S.D.A.O
Rural works Deptt.
Works Division, Danapur


2.9.2020
Executive Engineer
Rural works Deptt.
Works Division, Danapur

Certified that this M.B. Contains
100 (One hundred) Nos of Machine
Page & Issued to Sri. RAMKESH KUMAR
SINGH A.E. R.W.D. works
Sub Division PHULWARI SHARIF

Executive Engineer
Rural Works Department
Sub Division DANAPUR
29/10/19

Re-issued to Sri Nigumanand
Mahato, J.E., Phulwara.

29.10.19
A.E.

Sch, XLV-Form No. 134
EXECUTIVE ENGINEER
DANAPUR DIVISION
PHULWARI SHARIF SUB-DIVISION

Measurement Book

No. / 338

Name of Officer _____

Date of first entry _____

Date of last entry _____

Record Entry

1

Name of Work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Const. of Road from Sattar Feet Radhe Krishna Mandir (West) to Patil's Feet Via Vankhatesh Sharma Home.					
Agency - Maa Vinayak Construction Masaudha Talpa Beldam Patna.					
No. and Date of Agreement - 23/S.B.D/2019-2020 (27/08/2019)					
Date of Entry - 30/10/19					

(1) Providing clearing and grubbing of Road Land - do - do - all complete job.

$$10 \times 25.00 \times 4.00 = 1000.000 m^2$$

$$10 \times 25.00 \times 4.00 = 1000.000 m^2$$

$$3 \times 25.00 \times 4.00 = 300.000 m^2$$

$$2300.000 m^2$$

$$\text{Total Qty.} = 0.23 \text{ Hec.}$$

(2) Pre-Level sheet

CH./offset	BS.	IS.	FS.	HI.	RL.
T.B.M.	1.32			101.32	100.00 Ext. school boundary
Top of 70' Road		0.98			100.34
0.0 (C)		1.45			99.87
-1.00		1.49			99.83
-1.75		2.11			99.21
-2.25		2.09			99.23

Continuation

2nd on A/C Bill.

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Const. of Road -					
from Setback feet Road					
Krishna Mandir (West) to					
Paitia feet via Vankhlesh					
Sharma Home.					
Agency - Maa Vimala Construct.					
Maaudha Telpa Bildram.					
Pitna.					
No. and Date of Agreement -					
03/SBD/2019-2020 (27/08/2019)					
Date of measurement - 10/07/20					
① Up to Date Measurement					
of G.S.B. material -					

1x19.30x	8.30	+5.60	+3.80	x0.10	=11.387
1x30.00x	3.80	+3.00	x0.10	=	10.200m ²
1x30.00x	3.00	+3.20	x0.10	=	9.450m ²
1x30.00x	3.20	+3.65	x0.10	=	9.300m ²
1x15.70x	3.65	+5.50	x0.10	=	10.275m ²
1x30.00x	3.00	+3.00	x0.10	=	7.183m ²
1x30.00x	3.00	+3.00	x0.10	=	9.000m ²
1x30.00x	3.00	+3.08	x0.10	=	9.120m ²
1x30.00x	3.08	+3.15	x0.10	=	9.345m ²
1x30.00x	3.15	+3.10	x0.10	=	9.375m ²
1x30.00x	3.10	+2.45	+2.85	x0.10	=8.400m ²
1x30.00x	2.85	+3.05	x0.10	=	8.850m ²
1x30.00x	3.05	+3.05	x0.10	=	9.150m ²
1x14.00x	3.05	+3.20	x0.10	=	4.375m ²
1x31.50x	3.70	+3.00	x0.10	=	10.552m ²
1x16.00x	3.60	+3.60	x0.16	=	5.760m ²

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1x30.00x	3.00	3.05	0.16		14.520 m ²
1x18.80x	3.05	3.15	0.16		9.325 m ²
1x16.90x	3.00	3.12	0.16		8.198 m ²
1x30.00x	3.70	3.00	3.72	0.16	16.640 m ²
1x30.00x	3.70	3.15	0.16		16.440 m ²
1x11.80x	3.15	3.05	0.16		5.853 m ²
Total Qty.					281.556 m ²

15/7/20
A.E.

Abstract of Cost.

(1) Providing clearing and grubbing of Road Land

do do do

V.T.M.B.P. (09)

Qty. 0.23 Hec.

@ Rs. 49244.52/Hec. - Rs. 11326=09

(2) Providing const. of embankment with approved material obtained from borrow pits with a lift up to 15 m and local up to 100/1000 m

do do do

Continuation

C/V. - Rs. 11326=00

Scanned with CamScanner

29/08/2020
ग्रामीण कार्य विभाग
कार्य प्रमंडल, दानापुर

Scanned with CamScanner