

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement

(These four lines should be repeated at the commencement of the measurements relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

1st on A/C & Bld Bill

Name of work: Const of rural road
from Gays Newage Road
to Govt South Tols

Agency: Naveen Kr Singh

Agreement No: 40/SBD/MMGSY/SC/19-20

Date: 02.7.19

To: 01.4.20

Date of measurement: 16.3.20

① Const of Grt & def pillars

0.300 km

② Clearing & grubbing
of road land divide

$$15 \times 30.00 \times 6.0 = 90.00 \text{ m}^2$$

$$05 \times 30.00 \times 7.0 = 1050.00 \text{ m}^2$$

$$1950.00 \text{ m}^2$$

$$\text{or } 0.195 \text{ Hect}$$

③ Const of embankment from
borewell pit divide all

Change (m)	Filling Area m^2	Mean Area m^2	Qty (M ³)
0	0.40	0	0.00
50	0.80	0.60	30.00
100	0.60	0.70	35.00
150	0.80	0.70	35.00
200	2.10	1.45	72.50
250	2.20	2.15	107.50
300	0.60	1.40	70.00

Continuation

$$350.00 \text{ m}^3$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

ABSTRACT OF COST

(1/1) Cost of ref & running
BM du de all
vide TMBP 6

0.300 km @ Rs 7276.25

— Rs 2183.00

(2/3) Clearing & grubbing
of road land de-
vide TMBP 6

0.195 Hect @ Rs 49739.17

Rs 9699.00

(3/4+5) Cost of embankment
material obtained
from borrow pit plots

(i) Load upto 1000 mm

vide TMBP 6

67.42 m³ @ Rs 194.12

— Rs 13088.00

(ii) Load upto 100 mm

157.33 m³ @ Rs 184.74

— Rs 29065.00

(4/6) Cost of subgrade &
Shoulder de-
vide TMBP 6

214.50 m³ @ Rs 196.00 — Rs 42042.00

Continuation

Total Rs 96077.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B/F B 96077 = w					
(5/2) Cost of GSB by well graded material					
vide Im B P 7					
113.06 m ³ @ Rs 1320.13					
					Rs 149261.-
(6/8) iv, laying, spreading & compacting 8/100 Grit to 100mm depth					
vide Im B P 7					
85.08 m ³ @ Rs 1945.62					
					Rs 165477.-
(7/9) Cost of Unreinforced Cement Conc Pavement					
vide Im B P 7					
181.47 m ³ @ Rs 6250.06					
					Rs 1134178.w
(8/24) E/W in excavation in for 2.40 mches deep					
vide Im B P 2					
33.54 m ³ @ Rs 285.71					
					Rs 9583.w
(9/25) Piv PCE M 102h leveling					
vide Im B P 7					
2.65 m ³ @ Rs 4306.73					Rs 11413.w

Continuation

C/O B 1566011.w

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B/AP 17 90535.0
22/18) Piv & fixing retro. reflective traffic sign de d. all vide TmBP 10					
(i) 60mm Circular					
02 NOS @ 15 5338.17					
					15 10676.0
(ii) 60mm equilateral triangle					
04 NOS @ 15 3841.84					
					15 15367.0
(iii) 60mm x 450mm rectangular vide TmBP 10					
04 NOS @ 15 4537.36					
					15 18149.0
(iv) 700mm side octagon vide TmBP 10					
02 NOS @ 15 9043.18					
					15 18086.0
21/23) Piv & applying Road marking on Conc Surface vide TmBP 10					
60.0m ² @ 15 868.00					
					15 52080.0

Continuation

C/015 1904893.00

Continuation