

प्रमाणित किया जाता है की इस
मापी पुरति में मशीन द्वारा अंकि
पुस्त से 100 तक एक से लों हल
अंकि है इसे श्री रामएतवाल
प्रसाद सिंह मादव सहायक अभियंता
आवर ममडल रुई के नाम
से निर्गट किया गया है ।

[Signature]

कार्यपालक अभियंता

प्रयोग कार्य विभाग, कार्य प्रमंडल
बिहार शरीफ (नालन्दा)

रामप्रसाद
25-4-19

Sch. XLV-Form No. 134

बिहार शरीफ DIVISION
आवर ममडल रुई SUB-DIVISION

Measurement Book

No. 2847

Name of officer श्री रामएतवाल प्रसाद सिंह

मादव सहायक अभियंता आवर ममडल रुई
Date of first entry 11/02/2020

10

Sch. XLV-Form No. 134

Sch. XLV-Form No. 13					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>material Statement</u>					
① Earth	—	—	706.70	M	3.23 ²⁰
(2) Stone Metal	—	—	159.40	M	3
(3) Stone Screenings	—	—	19.42	M	3
(4) Stone chips	—	—	15.10	M	3
(5) Sand	—	—	41.50	M	3
<u>30/11/20</u> <u>SB</u> <u>25/11/20</u> <u>AB</u>					

2nd an A/c Bill

Name of work - Construction of Road from Bihar-Nigah Road to Bazmela Bigha village.

Agency - Ranshan Kumar, At Beshwak Islampur, Mahendola

Agreement No - 681-08/2019-20

Agreement Rate - 10% Below of BOQ Rate.

Agreement Amount - 2018598/-

Date of work Start - 03/08/2019 AS Per

Date of completion - 02/05/2020 (Agreement)

~~Date of measurement - 21/5/20~~

Date of entry - 21/6/20

(1) Construction of 6.5 R

— all complete RB

Material Statement

(1) Stone metal	10.40 m ³
(2) Stone chips	132.50 m ³
(3) Stone screenings	1.27 m ³
(4) Sand	68.54 m ³

(B) 851
 2 7 6 2
 8 E

total	231856
-------	--------

Memo of Payment

5091	SD - 57 -	11593
	PSD - 34 -	6956
	2.79 IN. -	2319
	40000 - N. -	2319
	CSST - N. -	2319
	CSST - N. -	2319
	Key - 76617	17867
	S.T. - 9991	10399
175765	Gravel	180245
	180245	231956