

प्रमाणित किया जाता है इस मापी
पुस्तक में मशीन द्वारा अंकित पृष्ठ
से 100 तक एक से सौ पृष्ठ अंकित हैं।
जिले श्री विनोद कुमार लडायक
अभियन्ता आवर प्रमंडल बिहार
शरीफ के नाम से निर्गत किया
जाता है।


14/1/20

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग, कार्य प्रमंडल
बिहार शरीफ (नालन्दा)
राम प्रसाद
14-01-2020

Sch. XLV-Form No. 134

बिहार शरीफ DIVISION
आवर प्रमंडल बिहार शरीफ SUB-DIVISION

Measurement Book

No. 2925

Name of officer श्री विनोद कुमार लडायक
अभियन्ता आवर प्रमंडल बिहार शरीफ
Date of first entry _____

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Record Entry				

Name of Work: - Const of road from
Mahalpar Tetawan - Durgapur
road to Lawa Bigha undermng

Agency: - M/s I. K. Construction

Agreement No - SBD 16/2019-20

Date of start - 27-08-2019

Date of Completion - 26/08/20

Actual date of Completion - Work in Progress

(1/2) Cleaning and grubbing

Total Land - 1200 sq

$$2 \times 10 \times 30.0 \times 3.0 = 1800.0 \text{ m}^2$$

$$2 \times 14 \times 30.0 \times 3.0 = 2520.0 \text{ m}^2$$

$$2 \times 15 \times 30.0 \times 3.0 = 2700.0 \text{ m}^2$$

$$2 \times 11 \times 30.0 \times 3.0 = 1980.0 \text{ m}^2$$

$$2 \times 8 \times 30.0 \times 3.0 = 1440.0 \text{ m}^2$$

$$2 \times 4 \times 30.0 \times 3.0 = 720.0 \text{ m}^2$$

$$2 \times 1 \times 20.0 \times 3.0 = 120.0 \text{ m}^2$$

$$11280.0 \text{ m}^2$$

Say 1.128 Hk.

Owner
21/1/20

21/1/20

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				122 R1	4194704=
Less 1.5% below					
as per Agreement				Ch	629212=
				R1	41,31783=
As per Limit Allowance					3557698=
Cad P				04/06/20	
10/6/20				09/06/20	

1st on AIC Bill

Memo of Payment

PR-3557698

- ① By S.D @ 5% — 177885=
- ② By PSD @ 3% — 106731=
- ③ By T.T. @ 2% — 71154=
- ④ By L.C. @ 1% — 35577=
- ⑤ By S.G.S.T @ 1% — 35577=
- ⑥ By C.G.S.T @ 1% — 35577=
- ⑦ By Royalty — 189925=
- ⑧ By S.A — 113095=
- ⑨ By Phe. — 2792177=

Total PR — 3557698=

Passed for PR-35,57,698 (Rupees Thirty

five Lac. fifty seven thousand six

hundred ninety eight only and Pay Rs