

1st on A/c

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

| Particulars                                                                      | Details of actual measurement |    |    |    | Contents of area |
|----------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                  | No.                           | L. | B. | D. |                  |
| Name of work → Construction of Road from Tomadpur Path to Balwadi under M.A.C.S. |                               |    |    |    |                  |
| Name of Contractor → Sri Kundan Kumar, Vill + P.O. → Dhangsingra,                |                               |    |    |    |                  |
| P.S. - Maikar Path → Gaya,                                                       |                               |    |    |    |                  |
| Agreement No. → 06/S.B.D./2019-20.                                               |                               |    |    |    |                  |



Date of Start: 13/12/2019.

as per agreement

Date of completion as per prog → 12/09/2020.

Date of Actual Start → 13/12/2019.

Date of Actual completion + work is in progress.

Date of Entry: → 06/06/2020.

Item no clearing and grubbing road (1/3) land (by manual means) including uprooting, wild vegetation etc - -

— do — do — do —

In between H  
CL - 0.40

$16 \times 30.00 \times 6.00 -$

$2880 m^2$

500 m<sup>2</sup>

$1 \times 20.00 \times 6.00 -$

$120 m^2$

Total =  $3000 m^2$ .

Continuation

= 0.30 Hec.



## Sch. XLV-Form No. 134

| Particulars | Details of actual measurement     |      |      |      | Content of area      |
|-------------|-----------------------------------|------|------|------|----------------------|
|             | No.                               | L.   | B.   | D.   |                      |
| Item NO     |                                   |      |      |      |                      |
| (2/24)      | Providing and fixing of           |      |      |      |                      |
|             | typical M.M.C.S. Trench           |      |      |      |                      |
|             | sign board - do - do -            |      |      |      |                      |
| at C-ONE    | 2x1                               |      |      |      | 2 nos.               |
| Item NO     | (H.P.C - Gutter)                  |      |      |      |                      |
| (3/23)      | Gutter work in excavation         |      |      |      |                      |
|             | for foundation of structures      |      |      |      |                      |
|             | up to 3.00 m depth - do - do -    |      |      |      |                      |
| for 3 nos   | 3x2                               | 3.90 | 1.50 | 1.50 | 40.36 m <sup>2</sup> |
| current     |                                   |      |      |      |                      |
| Item NO     | DOOR M-15 P.C.C (1/2x1/2)         |      |      |      |                      |
| (4/24)      | as levelling course in foundation |      |      |      |                      |



do

do

$$3 \times 2 \times 3.90 \times 1.15 \times 0.15$$

$$4.04 \text{ m}^3$$

Q

06/06/2020

D.G

Date of Entry : 10/06/2020.

Item no Box CC masonry work  
(1/25) in C.M (1:4) in Head

wall complete — do — do —

Head wall :- for 1 no, 600mm  $\phi$  culvert.

$$2 \times 3.60 \times 0.70 \times 2.150$$

$$10.84 \text{ m}^2$$

And for culvert,

$$2 \times 3.60 \times 0.70 \times 2.180$$

$$10.99 \text{ m}^2$$

Bt one cu D,

$$2 \times 3.60 \times 0.70 \times 2.180$$

$$10.99 \text{ m}^2$$

Continuation



## Sch. XLV-Form No. 134

| Particulars                                                        | Details of actual measurement |    |    |    | Contents of area    |
|--------------------------------------------------------------------|-------------------------------|----|----|----|---------------------|
|                                                                    | No.                           | L. | B. | D. |                     |
| Deduct for Mure pipe (60mm $\phi$ )                                |                               |    |    |    |                     |
| Leaky pipe: $3 \times 2 \times 0.7857 \times 0.830^2 \times 0.530$ |                               |    |    |    | $1.72 m^3$          |
|                                                                    |                               |    |    |    |                     |
|                                                                    |                               |    |    |    |                     |
|                                                                    |                               |    |    |    | $Total = 31.10 m^3$ |
| Demno                                                              |                               |    |    |    |                     |
| (2/23)                                                             |                               |    |    |    |                     |
| Earth work in excavation for foundation of structure               |                               |    |    |    |                     |
| do do do                                                           |                               |    |    |    |                     |
| Below pipe: $3 \times 5.350 \times 1.130 \times 0.365$             |                               |    |    |    | $6.62 m^3$          |
| Demno                                                              |                               |    |    |    |                     |
| (4/24)                                                             |                               |    |    |    |                     |
| providing M-15 P.C.C                                               |                               |    |    |    |                     |
| as levelling course do                                             |                               |    |    |    |                     |



|            |                     |                    |  |
|------------|---------------------|--------------------|--|
|            | do                  | do                 |  |
| Below pipe | 3x5.310x1.130x0.250 | 4.50m <sup>3</sup> |  |

|         |                                            |  |
|---------|--------------------------------------------|--|
| Item no | prov <sup>n</sup> 1 laying R.C.C pipe NR 3 |  |
|---------|--------------------------------------------|--|

|         |                        |  |
|---------|------------------------|--|
| (15/25) | for culverts do — do — |  |
|---------|------------------------|--|

|           |          |          |
|-----------|----------|----------|
| for 3 nos | 3x3x2.50 | 22.50 M. |
| culvert.  |          |          |

|         |                    |  |
|---------|--------------------|--|
| Item no | Brick masonry work |  |
|---------|--------------------|--|

|         |                          |  |
|---------|--------------------------|--|
| (15/25) | in C.I.M (1:1:4) in head |  |
|---------|--------------------------|--|

|               |           |  |
|---------------|-----------|--|
| wall complete | — do — do |  |
|---------------|-----------|--|

|         |                       |                     |
|---------|-----------------------|---------------------|
| Propert | 3x2x3.600x0.400x1.200 | 10.37m <sup>3</sup> |
| wall +  |                       |                     |

|         |  |  |
|---------|--|--|
| Item no |  |  |
|---------|--|--|

|  |                            |  |
|--|----------------------------|--|
|  | Continuation of embankment |  |
|--|----------------------------|--|

|        |                            |  |
|--------|----------------------------|--|
| (16/6) | with random obtained stone |  |
|--------|----------------------------|--|

|             |             |  |
|-------------|-------------|--|
| booro & pit | — do — do — |  |
|-------------|-------------|--|

Continuation



## Sch. XLV-Form No. 134

| Particulars | Details of actual measurement |           |            |    | Contents of area      |
|-------------|-------------------------------|-----------|------------|----|-----------------------|
|             | No.                           | L.        | B.         | D. |                       |
| Glance      | Area (m <sup>2</sup> )        | mean area | Difference |    |                       |
| 0           | 1.802                         | —         | —          | —  | —                     |
| 50          | 1.680                         | 1.741     | 50         | —  | 87.05 m <sup>2</sup>  |
| 100         | 2.140                         | 1.910     | 50         | —  | 95.50 m <sup>2</sup>  |
| 150         | 2.100                         | 2.120     | 50         | —  | 106.00 m <sup>2</sup> |
| 200         | 1.850                         | 1.975     | 50         | —  | 98.75 m <sup>2</sup>  |
| 250         | 2.214                         | 2.032     | 50         | —  | 101.60 m <sup>2</sup> |
| 300         | 1.985                         | 2.099     | 50         | —  | 104.95 m <sup>2</sup> |
| 350         | 1.800                         | 1.892     | 50         | —  | 94.60 m <sup>2</sup>  |
| 400         | .925                          | 1.862     | 50         | —  | 93.10 m <sup>2</sup>  |
| 450         | 1.844                         | 1.884     | 50         | —  | 94.20 m <sup>2</sup>  |
| 500         | 1.744                         | 1.794     | 50         | —  | 89.70 m <sup>2</sup>  |



$$\text{Total} = 965.45 \text{ m}^2$$

①

10/06/2020

2.5

Date of Entry: 08/07/2020

Item No Excavation for road way -

(1/4) in soil, using Manual means

— do — do —

both side  $2 \times 16 \times 30.00 \times 0.625 \times 0.100$   $60.00 \text{ m}^3$

$2 \times 1 \times 20.00 \times 0.625 \times 0.100$   $2.50 \text{ m}^3$

Total =  $62.50 \text{ m}^3$

Continuation



## Sch. XLV-Form No. 134

| Particulars                      | Details of actual measurement                        |    |    |    | Co of area                                          |
|----------------------------------|------------------------------------------------------|----|----|----|-----------------------------------------------------|
|                                  | No.                                                  | L. | B. | D. |                                                     |
| Item No                          |                                                      |    |    |    |                                                     |
| (215) Construction of embankment |                                                      |    |    |    |                                                     |
| with approved material deposit   |                                                      |    |    |    |                                                     |
| from road way - do - do -        |                                                      |    |    |    |                                                     |
| Qty 60% of Item No (04)          |                                                      |    |    |    |                                                     |
|                                  |                                                      |    |    |    | $0.60 \times 62.50 \text{ m}^3 = 37.50 \text{ m}^3$ |
| Item No                          |                                                      |    |    |    |                                                     |
| (318) Granular sub base wide     |                                                      |    |    |    |                                                     |
| well graded material -           |                                                      |    |    |    |                                                     |
| do - do -                        |                                                      |    |    |    |                                                     |
| widening                         |                                                      |    |    |    |                                                     |
| at                               |                                                      |    |    |    |                                                     |
|                                  | $2 \times 16 \times 30.00 \times 0.625 \times 0.100$ |    |    |    | $60.00 \text{ m}^3$                                 |
|                                  | $2 \times 1 \times 20.00 \times 0.625 \times 0.100$  |    |    |    | $2.50 \text{ m}^3$                                  |
| Ch-400                           | $1 \times 20.00 \times 2.50 \times 0.100$            |    |    |    | $5.00 \text{ m}^3$                                  |
| Ch-100 -                         | $1 \times 15.00 \times 2.50 \times 0.100$            |    |    |    | $3.75 \text{ m}^3$                                  |



OK - 300 -  $1 \times 22.00 \times 2.50 \times 0.100$   $5.50 m^3$

Total:  $76.75 m^3$

Item no Q

(4/9) 08/07/2020  
J.C

Date of entry: 15/07/2020

Item no WBM grading - 3

(1/9) do — do

$2 \times 16 \times 30.00 \times 0.625 \times 0.075$   $45.00 m^3$

$2 \times 1 \times 20.00 \times 0.625 \times 0.075$   $1.87 m^3$

OK - 400  $1 \times 20.00 \times 2.500 \times 0.075$   $3.75 m^3$

OK - 100 -  $1 \times 15.00 \times 2.500 \times 0.075$   $2.81 m^3$

Continuation







# Abstract of Cost

← x — x —

Date of abstract: →

Item No Clearing and grubbing  
(1/3) Road land — do — do —

V. S. M. B. P. NO. 1 → 01.

0.30 Hec

@ Rs 49524.68 / Hec Rs = 14857.00

Item No Excavation for roadway  
(2/4) in soil. using manual means,

— Box cutting — do —

— do —

Continuation



## Sch. XLV-Form No. 134

| Particulars                        | Details of actual measurement |    |    |                      | Contents of area |
|------------------------------------|-------------------------------|----|----|----------------------|------------------|
|                                    | No.                           | L. | B. | D.                   |                  |
| V.T.M.B, P.No. - 04.               |                               |    |    |                      |                  |
|                                    |                               |    |    | 62.50 m <sup>3</sup> |                  |
| @ Rs 74.10 / m <sup>3</sup> — Rs - |                               |    |    |                      | 4631             |
| Item no                            |                               |    |    |                      |                  |
| (3/5) constn of embankment         |                               |    |    |                      |                  |
| with approved material             |                               |    |    |                      |                  |
| deposit from road way — do —       |                               |    |    |                      |                  |
| — do —                             |                               |    |    |                      |                  |
| V.T.M.B, P.No. - 05                |                               |    |    |                      |                  |
|                                    |                               |    |    | 37.50 m <sup>3</sup> |                  |
| @ Rs 55.32 / m <sup>3</sup> — Rs - |                               |    |    |                      | 2082             |



Item no      Constr<sup>n</sup> of embankment  
 (4/6)      with material obtained  
 from borrow pit — do — do —

V.T.M.B. P. NO:- 04.

965.45 m<sup>3</sup>

C. Rs 175.11 / m<sup>3</sup> — Rs. 169060.25

Item no      Constr<sup>n</sup> of subgrade  
 (5/7)      and earthen shoulder  
 — do — do —

V.T.M.B. P. NO:-

NIL

Continuation



## Sch. XLV-Form No. 134

| Particulars   | Details of actual measurement                        |    |    |    | Contents of area |
|---------------|------------------------------------------------------|----|----|----|------------------|
|               | No.                                                  | L. | B. | D. |                  |
| Item no (6/8) | Circular - sub-base with well graded material - do - |    |    |    |                  |
|               | do                                                   |    |    |    |                  |
| V.T.M.B.      | P.NO:- 05,                                           |    |    |    |                  |
|               | 76.75 m <sup>3</sup>                                 |    |    |    |                  |
| C.R.          | 1788.90 / m <sup>3</sup> - R=                        |    |    |    | 137298           |
| Item no (7/9) | WBM grading 3                                        |    |    |    |                  |
|               | do - do -                                            |    |    |    |                  |
| V.T.M.B.      | P.NO:- 05,                                           |    |    |    |                  |
|               | 56.81 m <sup>3</sup>                                 |    |    |    |                  |



© Rs, 2324.37/m<sup>3</sup> — Rs = 134888<sup>20</sup>

Item no

providing and fixing

(8/22) of typical M190157 Inf

— operation Board — do — do —

V. 7. M. B. P. No. 1 — 021

02 nos.

© Rs, 9079.52 / nos — Rs. 18159<sup>20</sup>

Item no

(9/23) Earthwork in exca

vation for foundation —

— do — do —

Continuation



| Particulars                           | Details of actual measurement       |            |                              |    | Contents of area |
|---------------------------------------|-------------------------------------|------------|------------------------------|----|------------------|
|                                       | No.                                 | L.         | B.                           | D. |                  |
| A.T.M.B, P. NO:- 02,                  |                                     |            |                              |    |                  |
|                                       |                                     |            | 40.36 m <sup>3</sup>         |    |                  |
| P. NO:- 03,                           |                                     |            | 6.62 m <sup>3</sup>          |    |                  |
|                                       |                                     |            |                              |    |                  |
|                                       |                                     |            | Total = 46.98 m <sup>3</sup> |    |                  |
|                                       |                                     |            |                              |    |                  |
| P. R1, 285.17 / m <sup>3</sup> — R1 = |                                     |            |                              |    | 138972           |
|                                       |                                     |            |                              |    |                  |
| Item no                               |                                     |            |                              |    |                  |
| 10/24)                                | Drain                               | M-15 B.C.C |                              |    |                  |
|                                       | (1:2.5:5) as levelling              |            |                              |    |                  |
|                                       | course in found <sup>n</sup> — do — |            |                              |    |                  |
|                                       | do —————                            |            |                              |    |                  |



V.T.M.B, P.No:-

03,

4.50 m<sup>3</sup>

P.No:- 02,

4.04 m<sup>3</sup>

Total = 8.54 m<sup>3</sup>

C.R., 44/0.57 / m<sup>3</sup> — Rs. 37666=

Item no

Brick masonry

(11/25)

work E.M (1" 4)

In Head wall complex - do -

— d. —

V.T.M.B P.No:-

03,

P.No - 03,

31.10 m<sup>3</sup>

10.37 m<sup>3</sup>

Continuation

Total = 41.47 m<sup>3</sup>



| Particulars                  | Details of actual measurement |    |    |    | Contents<br>of area |
|------------------------------|-------------------------------|----|----|----|---------------------|
|                              | No.                           | L. | B. | D. |                     |
|                              |                               |    |    |    |                     |
|                              |                               |    |    |    |                     |
| @ Rs, 5697.82/m <sup>3</sup> |                               |    |    |    | Rs 236,288.00       |
| Item no                      |                               |    |    |    |                     |
| (12/26)                      |                               |    |    |    |                     |
| RC-C WPS Pipe —              |                               |    |    |    |                     |
| — do — do —                  |                               |    |    |    |                     |
| V. T.M.B P. NO! → 03,        |                               |    |    |    |                     |
|                              |                               |    |    |    |                     |
|                              |                               |    |    |    |                     |
| @ Rs, 1218.59/M              |                               |    |    |    | Rs 27418.00         |
|                              |                               |    |    |    |                     |
|                              |                               |    |    |    |                     |
| Total =                      |                               |    |    |    | 795744.00           |

|                                     |                                        |                |            |
|-------------------------------------|----------------------------------------|----------------|------------|
| LES                                 | 0%                                     | 35 per egg (-) | 79574 = 00 |
| <u>8 mos - 12 mos - 13 &amp; 30</u> |                                        |                |            |
| 85 mm                               | <u>This Bill Amount = 716,170 = 00</u> |                |            |