

1329

Mahadeti tola to Brak

Schedule XLV Form No. 134.

Supaul.

DIVISION

Supaul.

SUB-DIVISION

Measurement Book

प्रमाणित किया जाता है कि इस मापिपुस्त
में मशीन द्वारा कुल-100 (एक सौ) एम्पेअर
है जो श्री रवी विगत कुमार सहचर कर्म
शाहीन कार्य विभाग कार्य अवर मंडल
सुपौल के नाम से निर्गत किया जाता है

20/03/2020

कार्यपालक अभियंता

बागीच कार्य विभाग

कार्य प्रमण्डल, सुपौल

मह मापी पुस्त पुनः श्री रवी कुमार
कनीन अभियंता के निर्गत किया जाता है

(R/b)

20-03-2020

A-E, Supaul

Sch. XLV-Form No. 134

Supaul DIVISION
Supaul SUB-DIVISION

Measurement Book

No. 1389

1st on A/c Bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(If four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: — (construction of road from Mahadali Tola to Bramhampur under Massey.					
Name of Agency: — Anand Kumar					
Agreement No.: — 93 SBD/2019-20					
Agreement Value: — Rs 28,91,962 =					
Date of commencement: — 14.03.2020					
Date of completion: — 13.12.2020					

Date of Measurement: - 15.06.2020

1/5 ^{Setting} Setting out Pillars.

Qty. = 03 Nos.

2/ Clearing and grubbing of road land.

10x30m x 3.5m = 1050.00 m²

1x30m x 3.5m = 105.00 m²

1x27m x 3.5m = 94.50 m²

Total = 1249.50 m²

1249.50 m²

= 0.12495 Hect.

≈ 0.125 Hect.

Continuation

ABSTRACT OF COST

(1st on A/c Bill)

5

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1/1. Providing setting out pillars.					
Qty. = 03 Nos. (vide TMBP-01)					
@ Rs. 2452.17/No. = Rs. 7,356.51					
2/2. Clearing and grubbing of road land.					
Qty. = 0.125 Hect. (vide TMBP-01)					
@ Rs. 49496.70/Hect. = Rs. 6,187.09					
3/3. Excavation for roadway in soil using manual means - etc with all complete job (Box cutting).					
Qty. = 44.625 m ³ (vide TMBP-02)					
@ Rs. 74.10/m ³ = Rs. 3,306.71					
4/4. Const. of embankment with material obtained from road-way cutting.					
Qty. = 44.625 m ³ (vide TMBP-03)					
@ Rs. 29.52/m ³ = Rs. 1,317.33					
5/5. Const. of embankment with material obtained from borrow pits with a lead up to 100m.					

Continuation

cto → 18,167 = 64

P.T.O

Sch. XLV-Form No. 134 BF = Rs 18,167 = 64

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty. = 149.485 m ³ (vide TMAP - 04)					
@ Rs 139.90/m ³ = Rs 20,910 = 15					
6/6. Const. of embankment with material obtained from borrow pits with a lead upto 100m.					
Qty. = 37.366 37.366 m ³ (vide TMAP - 4)					
@ Rs 175.11/m ³ = Rs 6,543 = 16					
7/7. Const. of Subgrade and Earthen shoulders					
with approved mat. obtained from borrow pits with a lead upto 100 m & 1000 m.					
Qty. = 121.023 m ³ (vide TMAP - 02)					
Limit Qty. = 104.87 m ³ @ Rs 176.75/m ³ = Rs 18,535 = 77					
8/8. Providing GSE grading-I					
Qty. = 54.028 m ³ (vide TMAP - 02)					
Limit Qty. = 54.000 m ³ @ Rs 2872.99/m ³ = Rs 1,55,130 = 66					
9/9. Providing WBM grad-3 with stone screening.					
Qty. = 101.509 m ³ (vide TMAP - 04)					
Limit Qty. = 101.41 m ³ @ Rs 3501.34/m ³ = Rs 3,55,070 = 89					
Continuation					
Total = Rs 5,74,358 = 27					

[illegible]