


Name of Customer: SARASWATI CONSTRUCTION
 Name of Work/Road: BICHIAON TO DHRAMPUR
 Lab Job number:
 Date: 30-Aug-20
 Section No: 10

Test Date: 30-Aug-20 Road Name: BICHIAON TO DHRAMPUR
 Machine No: 308 Road Type: (R) RURAL ROAD
 Start S No:
 Start E No: Side:
 Interval:
 Weather: UV Range: 1281 To 5000 1000 mm/km
 Start Location: BICHIAON Dist Range: 0 To 2.5 0.1 *1000 m
 End Location: DHRAMPUR Equation: $Y = 0 * X^2 + 0.984 * X + 510.70$

Print Generate Report and Graph

Redraw Graph

Map View



31/9/2020
 J-E

Executive Engineer
 Rural Works Department
 Works Division, Piro

ROAD NAME - BICHIYAON TO DHRAMPUR CONTRACTOR NAME - M/S SARASWATI CONSTRUCTION

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI CATEGORY mm/km	Latitude	Longitude	Event
30/8/20	14:16:8	10	0.1	290	0	2900	3364 G	25.43748	84.68828	Normal
30/8/20	14:16:8	10	0.1	250	30.3	2500	2970 G	25.43664	84.68805	Curve
30/8/20	14:16:8	10	0.1	180	31.5	1800	2281 G	25.43637	84.68719	Curve
30/8/20	14:16:44	10	0.1	190	30.3	1900	2380 G	25.43563	84.68694	Curve
30/8/20	14:17:0	10	0.1	210	30.3	2100	2577 G	25.43465	84.68685	Curve
30/8/20	14:17:0	10	0.1	230	30.3	2300	2773 G	25.43399	84.68731	Curve
30/8/20	14:17:19	10	0.1	200	32.4	2000	2478 G	25.43352	84.68796	Normal
30/8/20	14:17:19	10	0.1	220	30.3	2200	2675 G	25.43264	84.68793	Culvert
30/8/20	14:17:54	10	0.1	240	31.2	2400	2872 G	25.4317	84.68803	Speed Breaker
30/8/20	14:18:0	10	0.1	270	31.5	2700	3167 G	25.43105	84.68843	Normal
30/8/20	14:18:0	10	0.1	280	32.5	2800	3265 G	25.43011	84.688	Curve
30/8/20	14:18:0	10	0.1	240	30.3	2400	2872 G	25.42925	84.68838	Curve
30/8/20	14:18:29	10	0.1	270	30.3	2700	3167 G	25.42823	84.68835	Speed Breaker
30/8/20	14:18:29	10	0.1	180	30.3	1800	2281 G	25.42748	84.68852	Curve
30/8/20	14:19:5	10	0.1	230	31.2	2300	2773 G	25.42657	84.68842	Normal
30/8/20	14:19:5	10	0.1	200	30.3	2000	2478 G	25.42576	84.6885	Normal
30/8/20	14:19:5	10	0.1	220	30.3	2200	2675 G	25.42504	84.68921	Curve
30/8/20	14:19:5	10	0.1	300	30.3	3000	3462 G	25.4243	84.6896	Normal
30/8/20	14:19:40	10	0.1	210	32.5	2100	2577 G	25.42347	84.68988	Normal
30/8/20	14:19:40	10	0.1	220	31.2	2200	2675 G	25.4228	84.69054	Normal
30/8/20	14:20:0	10	0.1	280	30.3	2800	3265 G	25.42197	84.69121	Curve
30/8/20	14:20:14	10	0.1	320	32.5	3200	3659 G	25.42135	84.692	Curve
30/8/20	14:20:50	10	0.1	290	32.5	2900	3364 G	25.42113	84.69266	Normal
30/8/20	14:21:0	10	0.095	270	31.2	2842	3307 G	25.4209	84.69357	Normal

$$Y = 0 * X^2 + 0.984 * X + 510.70$$

$$X = 2281$$

$$Y = 2755$$

(R) RURAL ROAD

Good Average Poor
<4000 4001-5000 >5001

J. Kumar
31/9/2020
J-E

B. P. K. S.
03/9/2020
Executive Engineer
Rural Works Department
Works Division, Piro

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, पीरो (भोजपुर)

पत्रांक 671

/पीरो दिनांक 07.09.2020

प्रेषक,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल पीरो, भोजपुर

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी सह-सचिव
ग्रामीण कार्य विभाग,
बिहार, पटना ।

विषय:-

योजना शीर्ष बिहार ग्रामीण पथ अनुरक्षण नीति-2018 योजनान्तर्गत आवंटन आदेश में
संवेदक का नाम जोड़ने के संबंध में ।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि योजना शीर्ष बिहार ग्रामीण पथ अनुरक्षण
नीति-2018 योजनान्तर्गत आवंटन आदेश में संवेदक M/S Saraswati Construction, Prop-
Satyendra Narayan Singh का नाम जोड़ने हेतु एकरारनामा की छायाप्रति संलग्न कर आवश्यक
कार्रवाई हेतु भेजी जा रही है।

अतः अनुरोध है कि आवंटन आदेश में संवेदक का नाम जोड़ने की कृपा की जाये।

अनु0-एकरारनामा की छायाप्रति।

विश्वासभाजन

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल पीरो,

7/09/2020

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, पीरो (भोजपुर)

पत्रांक 671

/पीरो दिनांक 07.09.2020

प्रेषक,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल पीरो, भोजपुर

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी सह-सचिव
ग्रामीण कार्य विभाग,
बिहार, पटना ।

विषय:- योजना शीर्ष बिहार ग्रामीण पथ अनुरक्षण नीति-2018 के तहत पथों की अधियाचना के संबंध में ।

महाषय,

उपर्युक्त विषय के संबंध में सूचित करना है कि योजना शीर्ष बिहार ग्रामीण पथ अनुरक्षण नीति-2018 के अंतर्गत प्रमंडल में चल रहे कार्य के मद में भुगतान हेतु संलग्न प्रपत्र में आवंटन की अधियाचना की गई है ।

अतः अनुरोध है कि कुल 148.12118 लाख (एक करोड़ अड़तालीस लाख बारह हजार एक सौ अठारह) मात्र आवंटन उपलब्ध कराने की कृपा किया जाय, जिससे संवेदक का भुगतान किया जा सकें ।

अनु0-यथोक्त ।

विश्वासभाजन

(Ripkin)
7/09/2020
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल पीरो, भोजपुर
21/09/2020

Requisition Format for Scheme Head - MR (3054) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)

of Work Division:- Piro

of Work Division:- Piro

Sl. No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (In mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allotted Amount (In Lakh)	Up-to-date expenditure as per MIS (In Lakh)	Requisition against work done (In Lakh)	Remarks
					Length (In km)	Amount (In Lakh)	Initial Rectification with Surface Renewal (In Lakh)	5 Years Routine Maintenance (In Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/19-20/Piro/09	Kusdihara to Bartier Road	10401604116	2012/02.07.2019	1.900	89.07100	52.109	16.32201	02/MBD/2019-20, Dt-09.12.2019	08.09.2020	5/9/2020	2908	25mm	5%	0.00	0.00	52.08315	Completed
2		Bichhiaon To Dharampur	NEA220001654		2.370	86.00400	55.723	20.97588			3/9/2020	2889	25mm	5%	0.00	0.00	55.69539	Completed
3		Akhgaon Bazar To Saripur Path	NEA220001688		2.125	66.38700	40.452	16.15834			4/9/2020	3045	25mm	5%	0.00	0.00	40.43264	Completed
Total					6.395	241.46200	148.284	53.45623							0.00	0.00	148.21118	

- Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.
- Up-to date Physical Progress has been uploaded in MIS.


 07/09
 D.A.O


 Executive Engineer
 Rural Works Department
 Works Division, Piro
 7/9/20

Agency by which work is executed -

Date of measurement -

No. and date of agreement

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
1st & Final Run					
Name of work: - Bichhisa TO					
Dharampur Rd under MP.					
Agency: - M/s SarSawati Const.					
Agg. No - 02/MPB/MP-249-20					
date of start - 9/12/19					
date of Completion - 8/9/20					

date of entry - 3/9/20

Abstract

1. Clearing & Grubbing Road Land -

T/S.

0.47 hect vide MB-468 P-1

@ Rs 49464.05/hect = ₹ 23248 =

2. Const at Sub-grade & earthen

Shoulder - T/S.

2346.30 m³ vide MB-468 P-13

@ Rs 176.47/m³ = ₹ 414051 =

Continuation = ₹ 437299 =

$$BF = ₹ 490,646.5 =$$

7

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
28. Plastering with C.M on					
Brick work - 7/1					
80.64 m ² vide M.B - 468 P-12					
@ ₹ 146.60/m ²					= ₹ 11,821 =
29. Painting Two Coats including					
Primer Coat - 7/1					
139.68 m ² vide M.B - 468 P-12					
@ ₹ 95.55/m ²					= ₹ 12,935 =
					Total = ₹ 49,31,261 =
Add cess 1% = ₹					49,313 =
Add 12% G.S.T = ₹					59,1751 =

$$\text{Total} = ₹ 55,72,325 =$$

$$\text{Less 0.05% below} = ₹ 2786 =$$

$$\text{Total} = ₹ 55,69,539 =$$

V. Kumar
31/9/20
J.E.

[illegible]