

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const. of Road and C.D works under MMGSY (SC) Gangaur to Chaugaur Mallah Tol					
Name of Agency - Jai Mata Di Construction.					
Agreement No - 1					
Agreement value - Rs. 27,60,084 = 0					
Date of Start - 01-9-2012					
Date of Measurement - 12-7-19					
① Panel Concrete Pavement - Const. of Panel Concrete plain Cement Concrete Pavement thickness					

as per design over a prepared sub-base etc					
all comp. job					
17.00	2.60 + 3.50 + 3.40	3	17.00	5.380	M ³
9.00	3.40 + 3.30	2	9.00	3.020	M ³
13.00	3.30 + 3.80	2	13.00	4.615	M ³
6.70	3.80 + 3.50	2	6.70	2.445	M ³
19.00	3.50 + 3.50	2	19.00	6.650	M ³
16.00	3.50 + 2.70	2	16.00	4.960	M ³
20.00	2.70 + 3.30	2	20.00	6.000	M ³
18.00	3.30 + 3.40	2	18.00	6.03	M ³
17.60	3.40 + 4.10	2	17.60	6.60	M ³
11.80	4.80 + 3.30	2	11.80	4.779	M ³
2.90	3.90	1	2.90	3.1	M ³
					51.610 M ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/2) Clearing and grubbing road land by means mang. etc.					
all const. job.					
vide pge-11 sl-19 of TMB					
0.238 Ht @ Rs 45966 = 84/Ht Rs.					10,940=00
(2/3) Const. of embankment with approved material obtained from borrow pits etc.					
all const. job.					
vide pge-11 sl-2 of TMB					
241.20 M ³ @ Rs 171 = 38/M ³ Rs.					41337=00
(3/4) Const. of embankment					

met with water					
rial obtained from					
borrow pits with					
lift upto 1.50 M line -					
1000 M etc - all const. job.					
vide pge-15 sl-3 of TMB					
105.30 M ³ @ Rs 184 = 73/M ³ Rs.					19452=00
(4/5) Const. of granular sub-base by providing well graded material (for grading - 1 Ht. etc.)					
etc - all const. job.					
vide pge-11 sl-3 of TMB - 62.02 M ³					
vide pge-14 sl-1 of TMB - 2.70 M ³					
64.72 M ³					
@ Rs 2988 = 90/M ³ Rs.					1,93,442=00
Continuation					
Rs. 2,65,171=00					

Particulars	Details of actual measurement		Contents of area
	No.	L.	
			29,30,862=00
		BF - Rs	29,28,814=00
as per MORD SPEC			
fixation etc -			
-- all expt job.			
vide pgs-12 sl-69 TMB			
1.00 NO @ Rs 9266 = 25 each Rs			9266 = 00
(10) providing and			
(13) fixing of typical			
Citizen's Infor-			
mation board			
with Logo as			
per MORD SPEC			
fixation etc			

-- all expt job.			
vide pgs-18 sl-47 TMB			
1.00 NO @ Rs. 9500/- each - Rs			9500 = 00
Less 10 % below		Rs	29,47,580 = 00
as per agreed		(-) Rs	2,94,758 = 00
Less previal		Rs	26,52,822 = 00
paymed	(-)	Rs	7,46,685 = 00
	(-)	Rs	9,77,178 = 00
		Rs	9,28,959 = 00
			9,30,802 = 00
12/7/19			
JE			