

2nd and final Bill

Abstract of Cost

44

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :- Construction and maintenance of Road from NH 107 to Railway Station via Sadanand Nagga					
Agency :- M/s Shining Mathuraton Construction					
Agreement No :- 106 SBD/2018-19					
Agreement Amount :- Rs. 13895747.00					
Date of Commencement :- 23/10/2018					
Date of completion :- 22/10/2019					
Actual Date of completion :- 02-09-2020					

①

↓ Plv & Fixing of working

52
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
148.50 m ³ of T.M.B.P-22			B.F.	1494	5396.95
all complete job					
@ RS 221.35/m ³					RS 32870.48
					RS 14988257.43
Less 10% below (-)					RS 1498825.74
					RS 13480440.69
Add for Round (+)					RS 0.31
					RS 13480441.00
Less for previous payment					(-) RS 5297639.00
VT M.B.P-25					
payable RS =					8182802.00

Certified that work has
been completed as per
estimate and Specification

02-09-2020
J.E.

Banmankhi

03/09/20
सहायक अभियंता
ग्रामीण कार्य विभाग
कावे अवर प्रमंडल
अनमनखी

08/09/20