

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, गोगरी।

पत्र संख्या 1370(अबु) गोगरी, दिनांक 04-09-2020

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, गोगरी।

सेवा में,

नोडल पदाधिकारी,
3054(MR)
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय:- शीर्ष Maintenance Policy-2018 under MR-3054 योजना अन्तर्गत राशि का अधियाचना समर्पित करने के संबंध में।

महाशय,

उपर्युक्त विषयक संबंध में कहना है कि 3054(MR) योजना अन्तर्गत राशि-21.57621 Lakh (Twenty One Lakh Fifty Seven Thousand Six Hundred Twenty One Rupees) Only उपलब्ध कराने की कृपा की जाए। इस पत्र के साथ विहित प्रपत्र में अधियाचना राशि समर्पित की जा रही है।

अनु0- यथोक्त

सूचनार्थ सादर समर्पित।

विश्वासभाजन

4/9/20
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, गोगरी।

Sd/-
4/9/20

FORM GFR 19-A


(See Government of India's Decision (I) below Rule-150)
Form of Utilization Certificate up to the Date 31 Aug-2020
RWD, Works Division, Gogri


Sl. No	Name of Scheme	Sanction No. & Date with Amount (in lacs Rs.)	Amount Received (in lacs Rs.) (Year 2019-20)	Particulars
1	Construction of Rural roads Maintenance Policy-2018 under MR-3054	1. Letter No-07, Date -05.02.20 2. Letter No-15, Date -02.03.20 3. Letter No-1085, Date -12.03.20 4. Letter No-119, Date -20.03.20 5. Letter No-31, Date -14.05.20 6. Letter No-42, Date -04.06.20	Rs. 107.13906 Lakh Rs. 193.32297 Lakh Rs. 100.10713 Lakh Rs. 50.00 Lakh Rs. 90.55 Lakh Rs. 75.50 Lakh	Certified that out of Rs. 616.61916 lacs of grants-in-aid sanctioned during the years 2014-15 in favors of E-in-C, RWD Bihar, Patna a sum of Rs. 591.93708 lacs has been utilized for the purpose of MR(3054) Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 24.68208 Lacs remaining unutilized at the end of the period under report.
	Total :-		Rs. 616.61916 Lakh	

7. Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/ Superintending Engineer.
 - Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
 - Construction materials have been tested.
 - Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer/ Executive Engineer.
 - All other codal formalities have been observed.
8. Physical Progress achieved :-
- Construction of Road Works.
 - Construction of CD works


D.A.O.
RWD Works, Division, Gogri


Executive Engineer
RWD Works, Division, Gogri

Requisition Formate for Scheme Head - MR(3054) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)

Name of Works Division :- Gogri

SI No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Alloted Amount (in Lakh)	up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (In km)	Amount of (In Lakh)	Initial Rectification with Surface Renewal (In Lakh)	5 Years Routine Maintenance (In Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RM/KH/GO G/19/0002	Maraiya-Nayagaon PMGSY road Kabela	NEA220001134	Lt No.- 1871 Dated 24.06.2019	2.950	112.9003	74.027	29.53573	MBD-23/2019-20	15.08.2020	11.08.2020	2757	25.00	5.00	52.16300	52.16253	21.57621	Complete

Total = 21.57621

- 1 Signed Hard Copy and Soft Copy (in Excel) of recorded IRI is enclosed.
- 2 Up-to-date Physical Progress has been uploaded in MIS.

Executive Engineer
RWD, Works Division,
Gogri

Name of Customer :	RWD (W) Gogi
Name of Work/Road :	Nayagaon PMGSY road Kabela
Lab Job number :	
Date :	03-07-2020
Section No. :	49

Test Date :	03-07-2020	Road Name :	Nayagaon PMGSY road Kabela
Machine No. :		Road Type :	(R) RURAL ROAD
Start S No. :		Side :	
Start E No. :		Interval :	
Weather :		UIV Range :	1318 To 5000 mm/km
Start Location :		Dist Range :	0 To 2.4 * 1000 m
End Location :		Equation :	$Y = 0 * X^2 + 1.136 * X - 181$


Print

Redraw Graph

Map View

File : E:\Steco Data\03.07.2020\03071704Xis. Section No. : 49, Eqn : $Y = 0 * X^2 + 1.136 * X - 181$

Name of Customer : RWD (W) Gogi, Name of Work/Road : Maraiya- Nayagaon PMGSY road Kabela, Lab Job



03.07.2020
 217/2020
 3.7.20
 PE

Date	Time	Section	Length	Bumps	Speed	OR	UUV	CATEGORY	IRI	Latitude	Longitude	Event
3/7/20	16:31:7	49	0.1	340	0	3400	3681	ROAD	4.83	25.34324	86.697642	Normal
3/7/20	16:31:7	49	0.1	270	20.2	2700	2886	G	3.89	25.34342	86.69668	Normal
3/7/20	16:31:7	49	0.1	250	30.3	2500	2658	G	3.61	25.34303	86.695773	Normal
3/7/20	16:31:42	49	0.1	240	30.3	2400	2545	G	3.47	25.34296	86.69478	Normal
3/7/20	16:31:42	49	0.1	300	30.3	3000	3226	G	4.29	25.34269	86.693872	Normal
3/7/20	16:32:0	49	0.1	250	30.3	2500	2658	G	3.61	25.34257	86.692827	Normal
3/7/20	16:32:18	49	0.1	220	30.3	2200	2318	G	3.2	25.3423	86.691902	Normal
3/7/20	16:32:18	49	0.1	260	30.3	2600	2772	G	3.75	25.34174	86.691178	Normal
3/7/20	16:32:18	49	0.1	230	30.3	2300	2431	G	3.34	25.34138	86.690252	Normal
3/7/20	16:32:53	49	0.1	260	30.3	2600	2772	G	3.75	25.34128	86.689225	Normal
3/7/20	16:33:0	49	0.1	240	30.3	2400	2545	G	3.47	25.34121	86.688232	Normal
3/7/20	16:33:0	49	0.1	270	30.3	2700	2886	G	3.89	25.34108	86.687222	Normal
3/7/20	16:33:28	49	0.1	300	30.3	3000	3226	G	4.29	25.34096	86.686228	Normal
3/7/20	16:33:28	49	0.1	270	20.2	2700	2886	G	3.89	25.34092	86.685185	Normal
3/7/20	16:33:28	49	0.1	260	20.2	2600	2772	G	3.75	25.34139	86.684377	Normal
3/7/20	16:34:4	49	0.1	260	30.3	2600	2772	G	3.75	25.34183	86.68347	Normal
3/7/20	16:34:4	49	0.1	280	30.3	2800	2999	G	4.02	25.34217	86.682558	Normal
3/7/20	16:34:4	49	0.1	340	30.3	3400	3681	G	4.83	25.34263	86.681632	Normal
3/7/20	16:34:39	49	0.1	310	20.2	3100	3340	G	4.43	25.34321	86.680892	Normal
3/7/20	16:34:39	49	0.1	280	20.2	2800	2999	G	4.02	25.34393	86.680268	Normal
3/7/20	16:35:0	49	0.1	310	20.2	3100	3340	G	4.43	25.34481	86.68074	Normal
3/7/20	16:35:14	49	0.1	280	20.2	2800	2999	G	4.02	25.34564	86.680572	Normal
3/7/20	16:35:14	49	0.1	320	20.2	3200	3454	G	4.56	25.34651	86.680858	Normal

$Y = 0 \cdot X^2 + 1.136 \cdot X - 181$
 $X = 3200$
 $Y = 3454$

(R) RURAL ROAD
 Good <4000
 Average 4001-5000
 Poor >5001


 3.7.20
 J.E.


 3/7/20
 J.E.


 03.07.2020
 J.E.

MR-3054

M.B.No- 384
19-20

Schedule XLV-Form No. 134

મરેયા નયા ગાંવઃ PMGSY રોડ લંકલેલા પથ

પ્રમંડલ. ગોગારી

DIVISION

અવર પ્રમંડલ. પરવલા

SUB-DIVISION

M.B.No- 384

Measurement Book

2
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
Name of work: - original					
rectification and					
Surface renewal					
of Road from Mosaika					
- Hasegaon PMSY Road					
to Kabela.					
Agreement no.: - 23 MBD/19-20.					
Agency: - Sunil Kumar Yadav.					
Date of start: - 16.11.2019					
Date of completion: - 15.08.2020					

Record Measurement					
① <u>Clearing and grubbing Road</u>					
<u>land including uprooting wild</u>					
<u>vegetation, etc.</u>					
$2 \times 98 \times 30.00 \times 1.00 = 5880.00 \text{ m}^2$					
$2 \times 1 \times 10.00 \times 1.00 = 20.00 \text{ m}^2$					
Total: - 5900.00 m^2					
$= 0.59 \text{ Hec.}$					
② <u>Scarifying the existing</u>					
<u>bituminous road surface</u>					
$2 \times 30.00 \times 3.75 = 225.00 \text{ m}^2$					
$1 \times 30.00 \times 3.75 = 112.50 \text{ m}^2$					
Continuation					
$3 \times 30.00 \times 3.75 = 337.50 \text{ m}^2$					
$1 \times 30.00 \times 3.75 = 112.50 \text{ m}^2$					
$1 \times 11.00 \times 3.75 = 41.25 \text{ m}^2$					
Total: - 828.75 m^2					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
12. Prg. and fixing of typical masonry information sign board with logo as per MORD specifications etc-do- do-all comp. job					
Prg. and fixing 'logo' of maintenance board with logo & citizen board.					
		4.0 nos			
10.08.2020 J.E.	Actual 108200 A2				

2nd on A/c Bill

ABSTRACT OF COST

Date - 11.08.2020

1. clearing & grubbing road
land including uprooting
wild vegetation etc-do-do-
all comp. job

Qty. vide T.M.B.P. (22)

0.58 HA.

RRS-47,488-85/HO.

Rs. 28,018--

2. Scambling the existing
bituminous road surface

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				73.7	3,921
				B.F.R. 73.7	3,601
less previous payments					Rs. 52,16,253
vide T.O.P. (26)				Rs. 21,17,348	
				21,57,668	
 11.08.2020 J.E.  11.08.2020 J.E.  11.08.2020 J.E.					
This scheme has been completed as per specification.					

material consumption

L. E/L - 985.47 m³

11.08.2020
J.E.

Continuation