

Schedule XLV-Form No. 134

Hajipur

DIVISION

Bhagwanpur

SUB-DIVISION

2604

Measurement Book

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
				BF	155.
					16.8
					171.92

26.8.2020

1st on A/c Bill.

Name of work! -

Const. of road from
Rahua Kabovstan to M.S.
Rasulpur patti under

M.M.B.S.Y (S.C.)

Name of agency! -

Sri Gyanendra Kumar

Agreement No -

08/SBD of
2019-20

Date of work start

- 17.01.2020

Date of completion -

work in progress

Date of entry -

① Providing & fixing of work-
ing benchmarks/performance
Pillars & do job.

Continuation

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
				BfB 18,90,399/-
				P. No - S = 20m
				@ B 869.37/m B 17,387/-
				Total B 19,07,786/-
				12 % G.S.T & (+) 2,48,012
				1 % labour less
				G. Total B 21,55,798/-
				less 10 % below (-) 2,15,580/-
				Net Payment B 19,40,218=00

S. Manj
 26.8.2020
 C. S. Manj
 26.8.2020

Material Statement				
(i) Soil - 828.40 m ³				
(ii) Stone Agg.				
(53mm to 9.5mm size)				
Qty = 204.09 m ³				
Basic Rate including				
Royalty @ B 516.42 / m ³				
(iii) Stone Agg.				
(9.5mm to 2.36mm)				
Qty = 81.63 m ³				
B. Rate including Royalty				
@ B 411.33 / m ³				

Continuation