

2nd on A/C B/W

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w - const. of road from					
SH per Khirdiya panch to					
Siswa me Haridan Tola					
Agency - Bhim Kumar					
Agg. No - 01/2020-21					
Date of commencement - 21.4.2020					
Date of comp - 20.4.2021					
Date of final - 30.6.2020					
1/10) P.V., laying, spreading					
WBM B-3 - do - all					
$2 \times 1 \times 10 \text{m} \times 0.375 \text{m} \times 0.075 \text{m} = 1.68 \text{m}^3$					

$3 \times 30 \text{m} \times 3.75 \text{m} \times 0.075 \text{m} = 25.31 \text{m}^3$	
$1 \times 4 \text{m} \times 3.75 \text{m} \times 0.075 \text{m} = 1.12 \text{m}^3$	
$22 \times 30 \text{m} \times 3.75 \text{m} \times 0.075 \text{m} = 185.63 \text{m}^3$	
$1 \times 10 \text{m} \times 3.75 \text{m} \times 0.075 \text{m} = 2.81 \text{m}^3$	
	216.55 m ³

Uncut Area

$2 \times 4 \text{m} \times 3.75 \text{m} \times 0.075 \text{m} = 2.25 \text{m}^3$	
	N.d. 214.30 m ³

2) const. of subgrade

El Shoulder - do - all

$2 \times 22 \times 30 \text{m} \times 1.0 \text{m} \times 0.200 \text{m} = 264 \text{m}^3$	
$2 \times 1 \times 10 \text{m} \times 1.0 \text{m} \times 0.200 \text{m} = 4 \text{m}^3$	
$2 \times 22 \times 30 \text{m} \times 1.0 \text{m} \times 0.075 \text{m} = 99 \text{m}^3$	
$2 \times 1 \times 10 \text{m} \times 1.0 \text{m} \times 0.075 \text{m} = 1.50 \text{m}^3$	
$2 \times 27 \times 30 \text{m} \times 1.0 \text{m} \times 0.175 \text{m} = 283.50 \text{m}^3$	
$2 \times 1 \times 14 \text{m} \times 1.0 \text{m} \times 0.175 \text{m} = 4.90 \text{m}^3$	

Continuation

656.90 m³

1/30/2020
JE

Continuation

Abstract of cost

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) Const. of reference pillar & marking - do all					
QRTMBP(4) = 1.545 Km					
@ Rs 10867.00/Km — Rs 16791.00					
2) Const. of reference pillar — do — all comp					
QRTMBP(4) = 1.545 Km					
@ Rs 11536.00/Km — Rs 17823.00					
3) clearing & grubbing road level — do all					

QRTMBP(4) = 0.461 Hect					
@ Rs 51133.76/Hect — Rs 23522.00					
4) Const. of Embankment 100mm lead — do all					
QRTMBP(5) = 562.50m ³					
@ Rs 174.99/m ³ — Rs 98404.00					
5) Const. of Embankment 100mm lead — do all					
QRTMBP(5) = 1312.50m ³					
@ Rs 58.70/m ³ — Rs 77044.00					
6) Excavation for road work — do — all					
QRTMBP(5) = 178.72m ³					
@ Rs 74.16/m ³ — Rs 13254.00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
7) Const. of BSB grading					
do — all comp					
Qvrtm BP (5) =					423.37 m ³
@ RS 2198.93/m ³ —					RS 924331.00
8) Plv. laying w/BM					
do — all comp					
Qvrtm BP (5) =					39.77 m ³
Qvrtm BP (8) =					216.55 m ³
					255.92 m ³
@ RS 3971.94/m ³ —					RS 1016523.00
9) Const. of un-reinforced					
PCC m25 grade — all					
Qvrtm BP (6) =					420 m ³
Qvrtm BP (7) =					74.40 m ³
					494.40 m ³
@ RS 7474.00/m ³ —					RS 3695185.00
10) Const. of sub graded					
El shoulder — all					
Qvrtm BP (8) =					656.90 m ³
@ RS 176.58/m ³ —					RS 115995.00
					7728872.00
Add 12. RT —					927465.00
Add 14. L. RT —					77289.00
Total —					8733626.00

This image shows a full page of blank graph paper. It features a uniform grid of squares formed by thin black lines. The grid covers most of the page, leaving small margins at the top, bottom, and sides. There are no markings, text, or drawings on the grid itself.