

| Particulars                                                                  | Details of actual measurement |    |    |    | Contents of area |
|------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                              | No.                           | L. | B. | D. |                  |
|                                                                              | 2m on A/c Bil                 |    |    |    |                  |
| Name of work:- Construct Road from Sidhpur to Sampatki 3km under MPLAD (S.C) |                               |    |    |    |                  |
| Agency:- Amarnath Jha                                                        |                               |    |    |    |                  |
| Agreement No- 17-SBD/2020-21                                                 |                               |    |    |    |                  |
| Agreement value Rs 217,52,557.00                                             |                               |    |    |    |                  |
| Date of commencement- 04.06.2020                                             |                               |    |    |    |                  |
| Date of Completion - 03.06.2021                                              |                               |    |    |    |                  |
| Rate:- 7.20% below                                                           |                               |    |    |    |                  |
| Date of Measurement:- 25/08/20                                               |                               |    |    |    |                  |
| Ravel work                                                                   |                               |    |    |    |                  |
| 1. Construct 450 grt with 3m 2 e/s                                           |                               |    |    |    |                  |

|                                    |       |                    |                       |                        |
|------------------------------------|-------|--------------------|-----------------------|------------------------|
| — do — do all complete job         |       |                    |                       |                        |
| Σ                                  | 9x    | 30m x 4.05 x 0.200 | 218.90 m <sup>3</sup> |                        |
|                                    | 8x    | 30m x 4.05 x 0.200 | 194.40 m <sup>3</sup> |                        |
|                                    | 10x   | 30m x 4.05 x 0.200 | 243.00 m <sup>3</sup> |                        |
|                                    | 7x    | 30m x 4.05 x 0.200 | 170.10 m <sup>3</sup> |                        |
|                                    | 11x   | 30m x 4.05 x 0.200 | 267.30 m <sup>3</sup> |                        |
|                                    | 6x    | 30m x 4.05 x 0.200 | 145.80 m <sup>3</sup> |                        |
|                                    | 7x    | 30m x 4.05 x 0.200 | 170.10 m <sup>3</sup> |                        |
|                                    | 1x    | 29m x 4.05 x 0.200 | 23.49 m <sup>3</sup>  |                        |
|                                    | 1769m |                    |                       | 1432.89 m <sup>3</sup> |
| (2) Const. of Sub-grade & shoulder |       |                    |                       |                        |
| — do — do all complete job         |       |                    |                       |                        |
| Σ                                  | 2x9x  | 30m x 1.30 x 0.200 | 140.40 m <sup>3</sup> |                        |
|                                    | 2x8x  | 30m x 1.25 x 0.200 | 120.00 m <sup>3</sup> |                        |
|                                    | 2x10x | 30m x 1.25 x 0.200 | 162.00 m <sup>3</sup> |                        |

| Particulars                            | Details of actual measurement |    |                          |        | Contents of area |
|----------------------------------------|-------------------------------|----|--------------------------|--------|------------------|
|                                        | No.                           | L. | B.                       | D.     |                  |
|                                        |                               |    | B.P. 79,                 |        | 11,455.00        |
| 11/32 Pro P.C.C m20, in Sub structure  |                               |    |                          |        |                  |
| — q. d. all complete job               |                               |    |                          |        |                  |
| p-o, 153.45 m <sup>2</sup> @ R         |                               |    | 6683.65/100              |        | 10,28,948.00     |
| 12/33 Pro & laying R.C.C N.P. 1000mm D |                               |    |                          |        |                  |
| H.P. & do. do. all complete job        |                               |    |                          |        |                  |
| p-o, 32.50 m <sup>2</sup> @ R          |                               |    | 3656.86/m <sup>2</sup> R |        | 1,32,132.00      |
|                                        |                               |    |                          | R 90,  | 77,535.00        |
| 13/35 Add G.S.T 12%.                   |                               |    |                          | + 10,  | 89,304.00        |
| 14/36 Add L. Less 1%.                  |                               |    |                          | + 90,  | 775.00           |
|                                        |                               |    |                          | R 102, | 57,614.00        |

Less 7.70% As per Agreement (-) 7,89,836.00

94,67,778.00

Less Previous Payments

(-) 41,72,614.00

R 52,90,164.00

@ 25/08/20

DE

25-8-2020