

MM/45/20
2019-20

TB2 MM/45y PATH TO TARRAII
KURMI TOLA

Schedule XLV-Form No. 134

BEVIPUR DIVISION


Tasdiq SUB-DIVISION

MEASUREMENT BOOK

Amaghat jha

MBNO-1143

प्रमाणित किया जाता है कि इस माप
पुस्तक में कुल 100 (हैक्टो) है जोत व
सहायक अभियंता 2121-भूषण
कार्य विभाग कार्य दायर प्रमंडल
Tardih नाम से निर्गत किया जाता है


कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, बेनीपुर (बस्नग)

Sch. XLV-Form No. 134

BENIPUR DIVISION
Tardih SUB-DIVISION

Measurement Book

No.

Name of officer 2121-भूषण

सहायक अभियंता - तारडीह

Date of first entry _____

Date of last entry _____

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		150m	A/C	6m	
Name of work: Construction of MMGSY					
Road with 202 MMGSY					
path to Tardich Kurani					
Dola (MMGSY)					
Agency:- Amar Nath Jha, Villa Kishampur					
PO - Nawada, Dist - Darbhanga					
Agreement No:- 62/SB/D/2019-20 (MMGSY)					
Agreement Rate: 0.07% Below.					
D.O. S:- 17-03-2020					
D.O. C:- 16-03-2021					
<u>Abstract of cost</u>					
(1/1)	pro. Construction of				
	beach mark pillars -				
1.00 Nos	Qty in op (1) mtr B				
	@ Rs 4262.58/each - Rs 4263 =				
(2/2)	pro. Construction of				
	R/pillars - - - - - 4,				
5.00 Nos	Qty in op (1) mtr B				
	@ Rs 1967.66/each - Rs 9838 =				
(3/3)	Clearing & grubbing -				
	the Road line - - - - - 4,				
0.478 Hed	Qty in op (2) mtr B				
	@ Rs 49496.70/Hed - Rs 23659 =				

Continuation

C.O

Rs 37760 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.f	Rs 37760 =	
(4/4)	Excavation in soil				
	Hydraulic with soil				
	using Hydraulic				
	Excavator - - -				
66.675 m ³	Attn dep (2) mms				
	@ Rs 74.10/m ³		Rs	4941.20	
(5/6)	pro construction of				
	embankment - - -				
	(Lead up to 100.10 m)				
1991.22 m ³	Attn dep (4) mms				
	@ Rs 139.62/m ³		Rs	275222.00	
(6/5)	pro construction of				
	embankment - - -				
	(Lead up to 1000.00 m)				
844.81 m ³	Attn dep (4) mms				
	@ Rs 175.11/m ³		Rs	147935.00	
(7/8)	pro construction of				
	G.S.B with well grade				
	material - - -				
281.578 m ³	Attn dep (10) mms				
	@ Rs 3231.26/m ³		Rs	909852.00	
(8/17)	pro affixing 'Logo' mms				
2.0 Nos	Attn dep (2) mms				
	@ Rs 9557.96/each		Rs	19116.00	

Continuation

C.O

Rs 1394826.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.R.		1394826 =
(9/24)	pro. E/W in excavation				
	in foundation - - - El,				
78.93m ³	At ridge (5) m ³				
6.85m ³	At ridge (6) m ³				
85.18m ³	@ Rs 260.59/m ³				Rs 22197 =
(10/25)	pro. 1st class bedding				
	on to all compacted				
	level sand - - - El,				
9.95m ³	At ridge (7) m ³				
	@ Rs 449.060/m ³				Rs 4468 =
(11/26)	pro. Rec Masonry				
	foundation - - - El,				
7.56m ³	At ridge (5) m ³				
	@ Rs 6154.76/m ³				Rs 46530 =
(12/27)	pro. Head Wall in				
	brick Masonry work				
	(1:4) - - - - - El,				
63.43m ³	At ridge (6) m ³				
5.38m ³	At ridge (8) m ³				
68.81m ³	@ Rs 5944.21/m ³				Rs 409121 =
(13/28)	pro. laying R.C.C pipe				
	N.P.S for 600 mm Q.				
22.57m	At ridge (9) m ³				
	@ Rs 2627.92/m ³				Rs 59128 =

Continuation

C.O

Rs 1936170 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.f.B	1936170 =	=
(14/29)	pro. laying Rcc pipe				
	NPS for 100mm dia.				
7.50 m	Rt ridge top (7) Trans				
	@ Rs 3672.48/m			Rs 27544 =	=
(15/30)	pro. plastering with				
	c.m (1:4) on brick				
	work - - - - El,				
(105.53m ²)	Rt ridge top (10) Trans				
Amount	@ Rs 188.78/m ²			Rs 1978192 =	=
76.690m ²				Rs 1978192 =	=
	Add 12% GST (+)			Rs 237383 =	=
	Add 5% L/c (+)			Rs 19782 =	=
				Rs 2235357 =	=
	Less 0.02% as per Agt			Rs 447 =	=
				Rs 2234910 =	=
11-9-2020			Shankar	02/09/2020	
Jr			1/9/2020	AE	

Continuation