

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W-RWD Path to chaupal Tol.					
Agency - M/s R-Construction.					
Agg No - 29/SBD/2019-20					
Date of W.O - 21-11-2019					
Date of completion - 20.10.2020					
Date of measurement - 07.09.2020					
(1) G.S.B grading					
5X 30.00 x 4.05 x 0.200					$= 121.50 m^3$
3X 30.00 x 4.05 x 0.200					$= 72.90 m^3$
1X 10.00 x 4.05 x 0.200					$= 8.10 m^3$
					$= 202.50 m^3$
(2) WBM - III					
5X 30.00 x 3.75 x 0.075					$= 42.19 m^3$
1X 30.00 x 3.75 x 0.075					$= 8.44 m^3$
1X 10.00 x 3.75 x 0.075					$= 2.81 m^3$
					$= 53.44 m^3$
(3) C.C. Pavement					
2X 30.00 x 3.75 x 0.160					$= 36.00 m^3$
1X 30.00 x $\frac{3.75+3.6+4.25}{3}$ x 0.16					$= 18.56 m^3$
1X 30.00 x $\frac{4.25+3.6+3.75}{3}$ x 0.16					$= 18.56 m^3$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) NP ₃ /1000mm - 6				11.8	
15m @ Rs 3781.19/m				- Rs	56,718/-
(12) LBM - C-TH					
P(11) S(12)		271.70ms			
P(13) S(2)		53.44ms			
		= 325.14ms.			
@Rs 3976.61/ms				- Rs	12,92,955/-
(13) Logo of MMSY					
9 Nos. @ Rs 10302.77/each					Rs 41,211/-
(14) C.C. Pavement					
221.74 ms @ Rs 8069.75/m²					Rs 17,89,386/-
					Rs 66,57,921=LD
Less 0.05% below G.B.					3,329=LD
					Rs 66,54,592=DD
Less previous Paid G.B.					38,86,164=LD
					Rs 27,68,428=LD
By Mr. [Signature] 07.09.2020 JE					[Signature] 7/9/2020 RE
					[Signature]