

Isf on A/c Bill

1

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
M/W - const. of road from mathiya matiyariya PMGS to chaturbhujing					
Agency - Kurnat Nitien					
Agg. NO - 57/2020-21					
Agg. Amount - 20135650.00 (with maint)					
AA Amount (vide letter no. 1239 7-11-19)					
Const + maint - 129.670 lacs					
T. S. Amount = 207.900 lacs (const + maint)					
Date of Commencement - 20.5.2020					
Date of Comp - 19.5.2021					
Date of Entry - 27.7.2020					
Const. of reference & warning Bench mark - do - all					
Qty = 2.830 Km					
2) Const. of reference Pillar - do - all					
Qty = 2.830 Km					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3) clearing & grubbing road land — do — all					
$2 \times 94 \times 30m \times 1.50m =$					$8460m^2$
$2 \times 1 \times 10m \times 1.50m =$					$30m^2$
					$8490m^2$
					$= 0.85 \text{ Hect}$
4) const. of embankment with approved material — do — all					
$70 \times 30m \left[\frac{6+9}{2} - \frac{4+6}{2} \right] m \times 0.600m =$					$3150m^3$
4) const. of embankment 100cm lead — do — all					
Qty — 30% of $3150m^3 =$					$945m^3$
5) const. of embankment 100cm lead — do — all					
Qty = 70% of $3150m^3 =$					$2205m^3$
6) excavation for road way in soil — do — all					
$2 \times 67 \times 30m \times 0.525m \times 0.100m =$					$211.05m^3$
$2 \times 19 \times 30m \times 0.375m \times 0.100m =$					$42.75m^3$
$2 \times 1 \times 20m \times 0.375m \times 0.100m =$					$1.50m^3$
					$255.30m^3$

Continuation

27/7/2020
DE

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Date of Entry - 21.2.2020

1) Const. of GSB grading - I
do do do

$$2 \times 6.7 \times 30 \times 0.525 \times 0.100 = 21.05 \text{ m}^3$$

$$6.7 \times 30 \times 4.05 \times 0.100 = 84.05 \text{ m}^3$$

$$2 \times 1.9 \times 30 \times 0.375 \times 0.100 = 4.275 \text{ m}^3$$

$$2 \times 1 \times 20 \times 0.375 \times 0.100 = 1.50 \text{ m}^3$$

Profile correction

$$2 \times 6 \times 30 \times 0.100 = 3.9 \text{ m}^3$$

$$1 \times 3 \times 6 \times 30 \times 0.100 = 23.40 \text{ m}^3$$

$$\text{Total} = 1131.25 \text{ m}^3$$

Circulation Area

$$2 \times 1 \times 4.05 \times 0.100 = 0.81 \text{ m}^3$$

$$1130.94 \text{ m}^3$$

100%

21/8/2020
JK

Abstract of cost

4

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) const. of reference pillar					
working bench mark — do — all comp					
QVTMBP(1) = 2.230 Km					
@ Rs 10018.13/Km —					Rs 20898.00
2) const. of reference pillar					
— do — all comp					
QVTMBP(1) = 2.830 Km					
@ Rs 11625.76/Km —					Rs 32901.00
3) cleaning & grubbing road land — do — all					
QVTMBP(2) = 0.85 Hect					
@ Rs 51133.76/Hect —					Rs 43464.00
4) const. of Embankment 1000mm lead					
— do — all comp					
QVTMBP(2) = 945 m ³					
@ Rs 174.94/m ³ —					Rs 165318.00
5) const. of Embankment 100mm level — do — all					
QVTMBP(2) = 220.5 m ³					
@ Rs 58.70/m ³ —					Rs 129434.00

Continuation

