

Name of work-

Situation of work-

Agency by which work is executed-

Date of measurement-

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1 st	on	A/C	Bill	
N/w-	Guthani	Darauli			
	sala	800	Road to		
	Harpur.				
N/Agency-	M/s	Kunal			
	construction.				
	vill-	Babu	Kata	po-	
	Udant	Rai	ka	Bongra	
	-Siwan-				
Agreement	No-	139	MBD		
	MR/3054	of	2019-20		
Date of commencement-	31/12/2019				
Date of completion	-	30/12/2020			
Date of Measurement	-	02/07/2020			
Date of Entry	-	02/07/2020			
<u>Record Measurement</u>					
①	clearing and grub-				
	-bbing Road land				
	[by manual means]				
	including uprooting				

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Wild vegetation, grass, bushes etc. do — do as per tech sp. and direc- tion of E/I					
2x 20x 30.0x 1.0 =					1200.00 m ²
2x 15x 30.0x 1.0 =					900.00 m ²
2x 10x 30.0x 1.0 =					600.00 m ²
2x 10x 30.0x 1.0 =					600.00 m ²
2x 3x 30.0x 1.0 =					180.00 m ²
2x 1x 20.0x 1.0 =					40.00 m ²
					3520.00 m ²
					= 0.352 Hect
② construction of subgrade and earthen shoulder with approved mate- rial do — do — as per tech. sp. and direction of E/I					
2x 10x 30.0x 0.70x 0.30 =					126.00 m ³
2x 10x 30.0x 0.70x 0.30 =					126.00 m ³
2x 10x 30.0x 0.70x 0.30 =					126.00 m ³
2x 10x 30.0x 0.70x 0.30 =					126.00 m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2x 10x	30.0x	0.70x	0.3		$= 126.00 m^3$
2x 08x	30.0x	0.70x	0.3		$= 100.80 m^3$
2x 01x	20.0x	0.70x	0.3		$= 8.4 m^3$
					<u>$739.2 m^3$</u>

③ construction of granular sub-base by providing well graded material, do-d as per tech. Sp (G.S.B)

	9.96x	2.81	0.15	$= 4.193 m^3$
	7.73	2.73	0.15	$= 3.162 m^3$
	6.76	2.12	0.15	$= 2.146 m^3$
	7.64	2.81	0.15	$= 3.216 m^3$
	8.58	3.08	0.15	$= 3.967 m^3$
	6.84	1.66	0.15	$= 1.699 m^3$
	14.93	2.63	0.15	$= 5.881 m^3$
	7.44	1.89	0.15	$= 2.105 m^3$
	5.67	2.12	0.15	$= 1.800 m^3$
	6.82	3.08	0.15	$= 3.153 m^3$
	8.56	3.08	0.15	$= 3.948 m^3$
	9.39	2.12	0.15	$= 2.717 m^3$
	5.32	2.99	0.15	$= 4.212 m^3$
	9.14	1.20	0.15	$= 0.955 m^3$

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		9.92	2.62	0.15	3.595 m ³
		8.37	2.62	0.15	3.902 m ³
		11.35	1.66	0.15	2.079 m ³
		9.39	2.81	0.15	4.778 m ³
		7.11	2.71	0.15	3.823 m ³
		6.24	2.81	0.15	2.993 m ³
		8.82	1.89	0.15	1.765 m ³
		5.62	2.99	0.15	3.956 m ³
		7.50	2.12	0.15	1.784 m ³
		6.39	3.08	0.15	3.468 m ³
		4.71	2.12	0.15	2.028 m ³
		9.62	2.81	0.15	1.983 m ³
		7.39	2.81	0.15	4.050 m ³
		10.02	1.66	0.15	2.333 m ³
		8.30	1.98	0.15	2.973 m ³
		9.39	2.12	0.15	2.981 m ³
					89.46 m ³
(4) providing laying spreading stone aggregate of specific size do do as per tech. sp.					
WBM-2		10.01	2.84	0.075	2.129 m ³
		7.78	2.76	0.075	1.609 m ³
		6.81	2.15	0.075	1.096 m ³
		7.69	2.84	0.075	1.636 m ³

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		8.63	3.11	0.075	2.014 m ³
		6.89	1.69	0.075	0.871 m ³
		14.98	2.66	0.075	2.984 m ³
		7.49	1.92	0.075	1.076 m ³
		5.72	2.15	0.075	0.921 m ³
		6.87	3.11	0.075	1.604 m ³
		8.59	3.11	0.075	2.005 m ³
		8.61	2.15	0.075	1.386 m ³
		9.44	3.02	0.075	2.138 m ³
		5.37	1.23	0.075	0.494 m ³
		9.19	2.65	0.075	1.828 m ³
		9.97	2.65	0.075	1.983 m ³
		8.42	1.69	0.075	1.065 m ³
		11.40	2.84	0.075	2.425 m ³
		9.40	2.74	0.075	1.943 m ³
		7.16	2.84	0.075	1.523 m ³
		6.29	1.92	0.075	0.904 m ³
		8.87	3.02	0.075	2.009 m ³
		5.67	2.15	0.075	0.913 m ³
		7.55	3.11	0.075	1.762 m ³
		6.44	2.15	0.075	1.037 m ³
		4.75	2.84	0.075	1.013 m ³
		9.67	2.84	0.075	2.057 m ³
		9.44	1.69	0.075	1.194 m ³
		10.07	2.01	0.075	1.517 m ³
		8.35	1.92	0.075	1.200 m ³
		9.44	2.15	0.075	1.520 m ³

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		5.59	3.11	0.075	1.305 m ²
		8.63	3.11	0.075	2.014 m ³
		5.79	2.33	0.075	1.012 m ³
		6.31	3.20	0.075	1.516 m ²
		7.38	1.41	0.075	0.781 m ²
		3.86	2.84	0.075	0.821 m ³
		5.79	2.79	0.075	1.212 m ³
					<u>58.53 m³</u>

⑤ providing laying
spreading and
compacting

stone aggregates

do— do— as

per fed. sp. [WBM-3]

	10.21	3.09	0.075	2.363 m ³
	7.98	3.01	0.075	1.800 m ³
	7.01	2.40	0.075	1.260 m ³
	7.89	3.09	0.075	1.826 m ³
	8.83	3.36	0.075	2.227 m ³
	7.09	1.94	0.075	1.030 m ³
	15.18	2.91	0.075	3.308 m ³
	7.69	2.17	0.075	1.249 m ³
	5.92	2.40	0.075	1.064 m ³
	7.07	3.36	0.075	1.783 m ³
	8.79	3.36	0.075	2.217 m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
		8.81	2.40	0.075	1.583 m ³
		9.64	3.27	0.075	2.364 m ³
		5.57	1.48	0.075	0.617 m ³
		9.39	2.90	0.075	2.044 m ³
		10.17	2.90	0.075	2.214 m ³
		8.62	1.94	0.075	1.252 m ³
		11.60	3.09	0.075	2.685 m ³
		9.64	2.99	0.075	2.165 m ³
		7.36	3.09	0.075	1.704 m ³
		6.49	2.17	0.075	1.054 m ³
		9.07	3.27	0.075	2.225 m ³
		5.87	2.40	0.075	1.055 m ³
		9.75	3.36	0.075	1.954 m ³
		6.64	2.40	0.075	1.193 m ³
		4.96	3.09	0.075	1.148 m ³
		9.87	3.09	0.075	2.285 m ³
		9.64	1.94	0.075	1.400 m ³
		10.27	2.26	0.075	1.739 m ³
		8.55	2.17	0.075	1.389 m ³
		9.64	2.40	0.075	1.732 m ³
		5.79	3.36	0.075	1.45 m ³
		8.83	3.36	0.075	2.227 m ³
		5.99	2.58	0.075	1.159 m ³
		6.51	3.45	0.075	1.687 m ³
		7.58	1.66	0.075	0.944 m ³
		4.06	3.09	0.075	0.940 m ³
		5.99	3.04	0.075	1.366 m ³

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		9.87	3.04	0.075	2.251 m ³
		7.68	3.18	0.075	1.831 m ³
		5.99	3.04	0.075	1.366 m ³
		6.40	2.75	0.075	1.322 m ³
		5.66	3.36	0.075	1.427 m ³
		8.38	3.04	0.075	1.911 m ³
		7.69	3.27	0.075	1.886 m ³
②					75.696 m ³
⑥	providing and app-				
	-lying primer coat				
	(S.S-1) do - do -				
	as per tech. Sp.				

		10.21	3.09		31.54 m ²
		7.98	3.01		24.01 m ²
		7.01	2.40		16.824 m ²
		7.89	3.09		24.38 m ²
		8.83	3.36		29.66 m ²
		7.09	1.94		13.75 m ²
		15.18	2.91		44.1735 m ²
		7.69	2.17		16.68 m ²
		5.92	2.40		14.208 m ²
		7.07	3.36		23.75 m ²
		8.79	3.36		29.53 m ²
		8.81	2.40		21.14 m ²
		9.64	3.27		31.52 m ²
		5.57	1.48		8.24 m ²

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		9.39	2.90		27.23 m ²
		10.17	2.90		29.49 m ²
		8.62	1.94		16.72 m ²
		11.60	3.09		35.84 m ²
		9.64	2.99		28.82 m ²
		7.36	3.09		22.74 m ²
		6.49	2.17		14.08 m ²
		9.07	3.27		29.65 m ²
		5.87	2.40		14.08 m ²
		7.75	3.36		26.04 m ²
		6.44	2.40		15.45 m ²
		4.96	3.09		15.32 m ²
		9.87	3.09		30.49 m ²
		9.64	1.94		18.70 m ²
		10.27	2.26		24.04 m ²
		8.55	2.17		18.55 m ²
		9.64	2.40		23.13 m ²
		5.79	3.36		19.45 m ²
		8.83	3.36		29.66 m ²
		5.99	2.58		15.45 m ²
		6.51	3.45		22.45 m ²
		7.58	1.66		12.58 m ²
		4.06	2.09		12.54 m ²
		5.99	3.04		18.20 m ²
		9.87	3.04		30.00 m ²
		7.68	3.18		24.42 m ²
		5.99	3.04		18.20 m ²

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		6.40	2.75		17.6 m ²
		5.66	3.36		19.01 m ²
		8.38	3.04		25.47 m ²
		7.69	3.27		25.14 m ²
		5.97	2.58		15.40 m ²
					102.535 m ²
(8) Providing and applying tack coat with Bitumen emulsion (R-S-1) do - do - as per tech. Sp.					
		10.21	3.09		31.54 m ²
		7.98	3.01		24.01 m ²
		7.01	2.40		16.824 m ²
		7.89	3.09		24.38 m ²
		8.83	3.36		29.66 m ²
		7.09	1.94		13.75 m ²
		15.18	2.91		44.173 m ²
		7.69	2.17		16.68 m ²
		5.92	2.40		14.208 m ²
		7.07	3.36		23.75 m ²
		8.79	3.36		29.58 m ²
		8.81	2.40		21.4 m ²
		9.67	3.27		31.52 m ²
		5.57	1.48		8.24 m ²

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		4.39	2.90		27.23 m ²
		10.17	2.90		29.49 m ²
		8.62	1.94		16.72 m ²
		11.60	3.09		35.84 m ²
		9.64	2.99		28.82 m ²
		7.36	3.09		22.74 m ²
		6.49	2.17		14.08 m ²
		9.07	3.27		29.65 m ²
		5.87	2.40		14.08 m ²
		7.75	3.36		26.04 m ²
		6.67	2.40		15.45 m ²
		4.96	3.09		15.32 m ²
		9.87	3.09		30.5 m ²
		9.64	1.94		18.70 m ²
		10.27	2.26		24.04 m ²
		8.55	2.17		18.55 m ²
		9.64	2.40		23.13 m ²
		5.79	2.36		17.45 m ²
		8.83	3.36		29.66 m ²
		5.99	2.58		15.45 m ²
		6.51	3.45		22.45 m ²
		7.58	1.66		12.58 m ²
		4.06	3.07		12.54 m ²
		5.99	3.07		18.20 m ²
		9.87	3.04		30.00 m ²
		7.68	3.10		24.4 m ²
		5.99	3.04		18.20 m ²

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		6.40	2.75		17.6 m ²
		5.66	3.36		19.01 m ²
		8.38	3.07		25.47 m ²
		7.69	3.27		25.14 m ²
		5.97	2.58		15.4 m ²
					<u>102.535 m²</u>
②	Patch work over				
	NBM using Mix				
	scap surface over				
Patch work	do - do - as per				
	decks sp.				

		10.21	3.69		31.54 m ²
		7.98	3.01		24.01 m ²
		7.01	2.40		16.824 m ²
		7.89	3.09		24.38 m ²
		8.83	3.36		29.66 m ²
		7.09	1.94		13.75 m ²
		15.18	2.71		44.17 m ²
		7.69	2.17		16.68 m ²
		5.92	2.40		14.208 m ²
		7.07	3.36		23.75 m ²
		8.79	3.36		29.53 m ²
		8.81	2.40		21.14 m ²
		9.01	3.27		31.52 m ²
		5.57	1.48		8.24 m ²

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		9.39	2.90		27.23 m ²
		10.17	2.90		29.49 m ²
		8.62	1.94		16.72 m ²
		11.62	3.09		35.84 m ²
		9.64	2.99		28.82 m ²
		7.36	3.09		22.74 m ²
		6.49	2.17		14.08 m ²
		9.07	3.27		29.65 m ²
		5.87	2.48		14.08 m ²
		7.75	3.36		26.04 m ²
		6.46	2.40		15.45 m ²
		4.96	3.09		15.32 m ²
		9.87	3.09		30.8 m ²
		9.64	1.94		18.70 m ²
		10.27	2.26		24.04 m ²
		8.55	2.17		18.55 m ²
		9.64	2.40		23.13 m ²
		5.79	3.36		19.45 m ²
		8.83	3.36		29.66 m ²
		5.99	2.58		15.45 m ²
		6.51	3.45		22.45 m ²
		7.58	1.66		12.58 m ²
		4.06	3.09		12.54 m ²
		5.99	3.04		18.20 m ²
		9.87	3.04		30.00 m ²
		7.68	3.18		24.42 m ²
		5.99	3.04		18.20 m ²

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		6.40	2.75		17.6 m ²
		5.66	3.36		19.01 m ²
		8.38	3.04		25.47 m ²
		7.69	3.27		25.14 m ²
		5.97	2.58		15.42 m ²
					<u>1025.35 m²</u>
(10)	providing and applying				
	tack coat with				
	Bitumen emulsion				
	Rs 7 - do - do				
	as per tech Sp.				
	10	30.0	3.75		1125.00 m ²
	10	30.0	3.75		1125.00 m ²
	10	30.0	3.75		1125.00 m ²
	10	30.0	3.75		1125.00 m ²
	10	30.0	3.75		1125.00 m ²
	08	30.0	3.75		900.00 m ²
	01	20	3.75		75.00 m ²
					<u>6600.00 m²</u>
(11)	providing and laying				
	semi dense bitumen				
	now concrete etc				
	as per tech Sp.				

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	10	30.0	3.75	0.025	28.125 m ³
	10	30.0	3.75	0.025	28.125 m ³
	10	30.0	3.75	0.025	28.125 m ³
	10	30.0	3.75	0.025	28.125 m ³
	10	30.0	3.75	0.025	28.125 m ³
	08	30.0	3.75	0.025	22.5 m ³
	01	20.0	3.75	0.025	1.875 m ³
					165.00 m ³
(11) providing and					
laying of hot app-					
-lied thermo plastic					

Compound		2.5 mm thick		
do		do - as ps		
Tech Sp: (Road Marking)				
2x 10x	30.0	0.100		60.00 m ²
2x 10x	30.0	0.100		60.00 m ²
2x 10x	30.0	0.100		60.00 m ²
2x 10x	30.0	0.100		60.00 m ²
2x 10x	30.0	0.100		60.00 m ²
2x 08x	30.0	0.100		48.00 m ²
2x 01x	20.0	0.1		4.00 m ²
				352.00 m ²

Continuation

Handwritten signature and date: 2/10/22, 09.07.22

[illegible]

Earth —	739.2 m ³
stone agg —	231.1 m ³
stone dust —	15.80 m ³
sand —	45.80 m ³
moorum —	4.68 m ³
prime coat	102535 m ²
Tack coat	7625.00 m ²
Bituminous	21.748 MT

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>ABSTRACT of COST</u>				
①	clearing and grubbing				
	-ng Road land do				
	do as per tech				
	sp.				
	0.352 Hae @ 5593.27/Ha = 19687 = m				
	vide TMBP - ②				
②	construction of				
	sub grade and				
	earthen shoulder				
	do - do - as per				
	739.2 m ³ @ 199.96/m ³ = 147810 = m				
	vide TMBP - 3				
③	construction of granu				
	-lar sub base (Gsb)				
	do - do - as per				
	tech sp.				
	89.46 m ³ @ 2835.98/m ³ = 253706 = m				
	vide TMBP - 4				
④	providing and laying				
	stone aggt w BM-2				
	58.53 m ³ @ 4539.82/m ³ = 265715 = m				
	vide TMBP - 6				

Continuation

6869.18 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑤ Providing and laying					
stone aggt - WBM3					
do - do - as per					
tech. sp.					
$75.696 \text{ m}^2 @ 477 = 83/n^3 = 36/284 = n$					
vide TMBP - 8 -					
⑥ Providing and applying					
primer coat - do -					
do - as per tech.					
sp.					
$1025.35 \text{ m}^2 @ 49.91/m^3 = 51175 = n$					
vide TMBP - 10					


⑦ providing and applying					
tack coat over					
patch - do - do -					
$1025.35 \text{ m}^2 @ 15.90/m^2 = 16303 = n$					
vide TMBP - 10 28.35					

⑧ Patch work over WBM					
using MSS - do - do -					
$1025.35 @ 228.3/m^2 = 234097 = n$					
vide TMBP - 14					

⑨ Providing and laying					
tack coat do - do					
$6600 \text{ m}^2 @ 13.82/m^2 = 91212 = n$					

Continuation
vide TMBP - 14

1440989

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Total RD -	38	11	41	2	= 2
Less 10% Below					
RD for Agreement -	38	11	41	2	= 2
			34	30	277 =
Memo of Payment -					
5% S.D -	17	15	14	2	= 2
2% I.T -	68	60	6	2	= 2
1% C.D -	34	30	3	2	= 2
1% C.C.S.T -	34	30	3	2	= 2
1% S.C.S.T -	34	30	3	2	= 2
S.F -	2	17	50	2	= 2
Royalty -	65	250	2	2	= 2
By cheque -	30	00	2	98	= 2
		34	30	277	= 2
Payable For RD -	34	30	277	2	= 2
(Twenty Four Lac Twenty Thousand Two Hundred Seventy Seven only -					
 Executive Engineer Rural Work Department Work Division Sixteen-2 13.7.2020  13/7/2020					
(V.V. no. 57/13.7.20)					
CFMS					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Guthani Dargauli					
salaxao Road to					
Hampur.					
N/Agency - M/s Kundal					
construction					
Agreement No- 139 MBD					
MR/3054 of 2019-20					
Date of commencement - 31/12/2019					
Date of completion - 30/12/2020					
Date of measurement -					
Date of Entry -					

Record of Measurement

- ① clearing and grubbing Road land
do - do - as per
tech. sp.

$$2 \times 1 \times 26 \times 1.0 = 52 \text{ m}^2$$

$$\frac{52}{10,000} \text{ ha} = 0.0052 \text{ Ha}$$

- ② construction of subgrade and earthen shoulder
do - do - as per
tech. sp.

$$2 \times 1 \times 26 \times 0.7 \times 0.3 \text{ m} = 10.92 \text{ m}^3$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
③	providing and apply				
	tack coat with				
	Bitumen emulsion				
	RS-1 - do - do -				
	as per tech. sp.				
	1x	26.0	3.75		$= 97.5 m^2$
④	construction of				
	semi dense				
	bituminous conc.				
	providing and				
	lapping semi dense				
	bituminous conc.				
	1	26.0	3.75	0.025	$= 2.437 m^3$
⑤	Reinforced cement				
	concrete M15 grad				
	kilometer local				
	stone -				
	km stone				- 03 NOS
⑥	200 m stone				- 07 NOS
⑦	Retro-Reflectors				
	Traffic signs				
	providing and				
	erecting direction				
	and place				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	2	1.0	0.8		1.6 m ²
⑧	providing and fix- of retro-reflect- orised cautionary mandatory and informatory sign as per tech sp. 600 mm equilateral and triangle -				12 NOS
⑨	600 mm circular				4 NOS
⑩	600 mm x 450 mm rectangular				10 NOS
⑪	Boundary pillars - Reinforced cement concrete				16 NOS
⑫	planting of trees by the road side do - do - aspen do - do -				90 NOS
⑬	providing and laying of hot applied				

Continuation

ABSTRACT OF COST

① clearing and grubbing Roadland
 $0.35 \text{ Hae} @ 55931.27 = 19978.00$
vide Item-2 TMBP-2,21

② construction of
subgrade and earthen
shoulder -
 $750.12 \text{ m}^2 @ 199.96 = 149993.00$
vide Item-2 Page 17 & 21

$$169971 = A$$

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
③ construction of					
GSS-					
$89.46m^3 @ 2835.98 = 253706 =$					
vide Item No. 3 TMBP-17					
④ Providing and laying					
stone aggt. WBM-2					
$58.53m^3 @ 4539.82 = 265715 =$					
vide Item No. 4 TMBP-17					
⑤ Providing and laying					
WBM-3					
$75.67m^3 @ 4772.82 = 361284 =$					
vide Item No. 5 TMBP-18					
⑥ Providing and applying					
prime coat - SS-1					
$1025.35m^2 @ 46.91 = 48099 =$					
vide Item No. 6 TMBP-18					
⑦ Providing and applying					
tack coat - R.S-1					
$1025.35 @ 15.90 = 16303 =$					
vide Item No. 7 TMBP-18					
⑧ Patch work over WBM					
MSS-					
$1025.35 @ 228.31 = 234097 =$					
vide Item No. 8 TMBP-19					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(9) providing and laying tack coat - RS-1					
6697.5 m ² @ 13.82 = 92559 =					
vide Item 9- TMBP-18222					
(10) providing and laying semi dense bitum. -inrus concrete					
167.437 m ³ @ 12461.11 = 2086450					
vide Item 10, TMBP-19222					
(11) kilometer stone					B
03 NOS @ 2992.88 = 8978 =					
vide Item 11, TMBP-22					

(12) 200 m stone -					
07 NOS @ 793.55 = 5554 =					
(13) Retro-reflectorisec traffic signs -					
1.6 m ² @ 14201.66 = 22722 =					
(14) providing and fixing of retro reflecto- rised, cautionary mandatory and informatory sign 600 mm equilateral triangles					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	12 NOS @	4312.79			= 51753 = 0
	vide Item No - 14 - P-23				
(15)	600 mm circular				
	04 NOS @	4425.06			= 17700 = 0
	vide Item No - 15.				
	Page - 23				
(16)	600 mm x 450 mm				
	rectangular				
	10 NOS @	4279.15			= 42791 = 0
	vide Item - 16 TMBP-23				

					548224
(17)	Boundary Pillars/-				
	and post -				
	16 NOS @	615.74			= 9852 = 0
	vide Item - 17, TMBP-23				
(18)	Planting of tree and				
	their maintenance				
	for one year -				
	90 NOS @	904.34			= 81390 = 0
	vide Item - 18, TMBP-23				
(19)	Road Marking with				
	hot applied thermoplastic compound				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	357-2	1/2	83/100		296833
	vide Itm No-19				
(20)	providing and fixing of typical MMCSy logo board -				
(15)	02 NO -			109/17-59	21835
					4087589
	less 10% A.Pex Dst =				
					3678831
	less P.M. & P.M. =				
					3430277
					248554

for 17/8/10
H-8-20
J-E

Memo of Payment

51.50 - 12428 = 7

21. IT - 4971 =

11. Cess 4486 =

11. CGST - 2486 =

11. SGST - 2486 =

SF - Nil

Royalty - Nil

By cheque - 233697 =

248554 =

Passed for Rs. 248554 / Timplar

Continuation
Forty eight thousand Five hundred

Fifty four only कार्यपालक अधिकारी

ग्रामीण कार्य विभाग

19.8.2010 सिवान-2