

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, फुलपरासा, (मधुबनी)

पत्रांक:- 921. / फुलपरासा, (मधुबनी) दिनांक:- 14/09/2020

प्रेषक:-

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, फुलपरासा।

सेवा में,

नोडल पदाधिकारी
बिहार ग्रामीण पथ विकास अभिकरण,
ग्रामीण कार्य विभाग, पटना।


विषय:-
महाशय,

NABARD योजना अंतर्गत पथवार आवंटन के अधियाचना के संबंध में।

उपरोक्त विषय के संबंध में कहना है कि ग्रामीण कार्य विभाग, कार्य प्रमंडल फुलपरासा के अंतर्गत NABARD योजना अंतर्गत पथवार आवंटन का अधियाचना विहित प्रपत्र में तैयार कर समर्पित किया जाता है।

अतः श्रीमान से अनुरोध है कि आवंटन उपलब्ध कराने कि कृपा की जाए।
अनु०:- यथोक्त।

विश्वारागजन



14/09/20

कार्यपालक अभियंता

ग्रामीण कार्य विभाग

कार्य प्रमंडल, फुलपरासा।

Pre
14/09/2020

FROM GFR 19-A

(See Government of India's

Decision (1) below Rule -150) From of utilization Certificate up to the month of September- 2020
NABARD SCHEME

PIU-...PHULPARAS

Sl. NO.	Name of Scheme	Sanction No. & Date with Amount (In lakh)	Amount Received (In Lakh)	Particulars
1	Construction of Rural Roads under NABARD	CE-4 (HQ) MISC. Work 23-120/2017 Part-XV- Letter No.-19 ENCL/ Patna Dated 13-03-2020	6907.99327	Certified that out of Rs. 6907.99327 Lakh received during the years 2020-21 in favour of Ex. Engineer, RWD Bihar Patna Sum of Rs . 6624.62015 Lakh has been utilized for the purpose of NABARD Schemes as given in the margin for which it was sanctioned and that the balances of Rs 283.37312 akh (Approx) remaining unutilized at the end of the period under.
	Total		6907.99327	

2. Certified that I have satisfied myself that the conditions on which the grants in -aid was sanctioned have been dully fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purposed for which it was sanctioned.

Kind of Checks Exercised:-

- (I) Works have been supervised by Executive Engineer/ Superintending Engineer.
- (II) Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer
- (III) Construction material have been tested.
- (IV) Measurements have been recorded in the MBS and test check conducted by the Assistant.
- (V) All other codal formalities have been observed.

3. Physical progress achieved.

- (i) Construction of Road Works.
- (ii) Construction of CD works.


14/9/20
Executive Engineer
Rural Works Department
Works Division-Phulparas



14/09/2020


14/09/2020

Office of Executive Engineer
Rural work Department
Work Division- Phulparas

Name Of Division		Work Division- Phulparas									
		RURAL WORKS DEARTMENT WORKS DIVISION PHULPARAS				Name of Scheme:- NABARD					
S.No	Year	Name of Road	Name of Contractor (in English)	Administrative Sanction		Agreement Amount (in lacs)		Allotment Received (in Lacs)	Total Expenditure as Per MIS (in lacs)	Current Demand (in Lacs)	Remarks
				Length	Amount in Lacs	Main work	Maintinance				
1	2013-14	Construction of Road from Mahadev Chowk to Garva via Kasi Rampatti Road	Kiraye Baba Const. Pvt. Ltd.	0.7	63.000	56.72	0.00	53.06.46	53.06146	0.00000	
2	2012-13	Constructio of Road from Naranah Bazar at N.H. 57 via Parsa Railway Halt to Sudeu Bordan.	Nav Nirman Bihar Const. Pvt. Ltd.	22.7 Km	1759.590	1735.04	27.60	1681.73343	1622.92213	0.00000	
3	2013-14	Construction of R.C.C bridge over rivers gahunma in the road from Ekara to Bhatawari in Panchayat Kaspatti.	Ajay Kumar Mandal	1*6.0*4.5 Vtr	85.750	77.99	0.00	75.66130	75.66130	0.00000	
4	2013-14	Laukahi To Bengama	M/S Bhola Singh	15.025 Km	914.700	681.20	51.50	665.62373	665.62373	0.00000	
5	2015-16	Begha Kusumari to Barnara Hat	M/S B.N Enterprises	3.5 Km	444.530	419.12	25.41	402.11828	402.11409	0.00329	
6	2015-16	Construction of bridge of size 8x6.00 (5 cell) m. on Bihul river between Majmaura-Bariyer Chowk of Ghoghardiha block in Madhubani Dist.	M/S SUJEET BUILDERS (P) PVT. LTD.	43.9 m	239.310	169.28	2.82	169.27562	169.23182	0.00000	
7	2015-16	Construction of bridge of size 4x18.00 m on Mrit Balan river near Dhawghat in Hatni to Dhawghat path of Ghoghardiha block in Madhubani Dist.	JAI VATA DI CONST.	78.200	540.420	464.38	5.14	449.41000	443.16467	0.00000	
8	2015-16	Construction of bridge of size 8x5.00 (5 cell) m. on Katan road in Rajaram patt. Naniya path of Laukahi block in Madhubani Dist.	PHULDEV YADAV	43.6 m	269.300	172.43	4.98	173.97294	173.97294	0.00000	
9	2015-16	Construction of bridge of size 3x20.00 m. Over Dhokra river in Channpur N.H. 104 to Annama road of Khutauna block in Madhubani Dist.	ROHAN CONSTRUCTION PVT. LTD.	64.86 m	495.000	395.24	6.50	392.64763	392.64763	0.00000	
10	2015-16	Construction Of RCC Bridge Over Dhanjaya River b/w Kurbin-Sakhu under Block-Laukhi	RAVI RANJAN KUMAR RALA	43.9 m	152.780	174.97	2.78	160.58000	160.57874	0.00000	
11	2015-16	Construction Of RCC Bridge Over Kharak River Near Muslim To Khargapur Kusumari Road Under Block-Laukhi	VAA CONSTRUCTION	43.9 m	245.180	175.52	4.04	166.87084	166.87084	0.00000	
12	2016-17	Constructio of Road And Civil Work For Belha Gram ke PWD Path Dhad Paswan ke Ghar Moti me Khatwa Tol Panchayat Bharat Manje Lwarthi San ke Ghar Tak	SANJAY KUMAR JHA	0.99 Km	79.140	71.71	3.61	64.81000	64.80911	0.00000	
13	2017-18	Maik Arjun Thakur Ghar To Kolhatta	Yogendra Prasad Yadav	1.901	133.730	122.87	8.39	122.86000	119.42464	0.00000	
14	2017-18	ATR PANCHAYAT KE TULSI AH GAON KE JAGDISH SHAH KE GHAR TO THARUAHI SIMA TAK AND RAM GULAM SHAH KE GHAR TAK	M/S Saroj Kumar Yadav	2.500	209.170	189.29	8.25	189.25000	180.73865	0.00000	
15	2017-18	NEVJA DHANCHAHA VVSVY ROAD TO HAR DIWAR LAUKAHA TO DHABA	Vaa Construction	2.600	180.090	159.70	11.95	70.50000	71.10000	0.00000	
16	2017-18	WKT Road to Duhaura Police Station via East Bank of Tola	Vaa Construction	10.000	737.750	656.93	10.69	196.87000	196.87000	0.67853	MB Attached

17	2017-18	Bahubali to Harinathpatti	PHULDEVI YADAV	3.338	213.099	198.28	7.88	220.14814	200.14804	0.00000	
18	2017-18	PRD GRAM PMGSY ROAD TO BADIH TOL HO TE HUE VIKRAMVRAHITAK	MD. Abul Harnat	1.518	102.961	92.91	7.95	10.00000	0.00000	0.00000	
19	2017-18	PMGSY ROAD KARMEGH TO BELHA	Jadubansh Kumar Singh	1.267	86.816	76.14	7.17	75.75040	71.61253	0.00000	
20	2017-18	PMGSY BHUBNESHWAR YADAV GHAR TO HARIYAR	M/S. R.S. Construction	2.931	196.717	177.71	7.72	177.77000	177.22820	0.00000	
21	2017-18	CHICHORWA THARI TO NAYA TOL KASHARIWA (MANDAL TOL)	Anil Kumar Singh	2.000	131.546	110.16	8.24	110.15000	109.39856	0.00000	
22	2017-18	VIA-ADEV MATH TO VAHATAUR GUTH	M/S. Satraj Kumar Yadav	4.035	308.730	274.60	21.37	274.50000	258.01515	0.00000	
23	2017-18	Construction of RCC Bridge in 4th Km of Parasa to Gorgama Path	Jadubansh Kumar Singh	155.05 m	829.630	711.07	11.83	575.00000	433.51980	0.00000	
24	2018-19	Construction of RCC Bridge Over Bihul River at Hanuman Nagar Gao Se matax Para Par Pul Laxman	M/S. Sanjay Construction Company	101.45 M	547.860	522.46	5.06	250.00000	210.00000	51.65655	MR Attached
25	2018-19	Construction of RCC Bridge on Betuma river in Biser va to Behari path under Ghoghna dha Block	M/s. Laxman Kumar	40.580	269.120	248.81	2.57	200.00000	187.34446	0.00000	
				6907.9932	6624.62015	52.34					


 15/9/20
 Executive Engineer
 Works Division, Phulparas