

24200 - M/S - Sam Jay Corporation
Company

NABARD - Maharashtra Const. of Rec Bridge over Barmul
River at Hanuman Nagar Gao the Habbak Para Post P.S.
Hanuman

Schedule XLV-Form No. 134

24200 DIVISION

M/S SUB-DIVISION

M.B.No - 151
16-70

MEASUREMENT BOOK

09.01.2020

Date of last entry

Scanned with CamScanner

1st on A/C Bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:					Const. of RCC
					bridge over Bihul
					river at Hanuman
					Hager Gao Ke
					Hatakpera par
					under state
					scheme
Name of Agency					

M/s Sanjay Construction and					
Company					
Agreement No. 50-SBD/2019-20					
Date of Commencement: 09.01.2020					
Date of Measurement: 15.02.2020					
Item No. 01					
BB 5 of					
steel Reinforcement					
Bar Mark ① 25MM					
176 Nos x { 500 + 23500 + 6500 }					
+ (25 x 50) }					
= 4558.400M					
Bar Mark ② 8MM					
1176 Nos x 3.206 = 3993.70M					

Continuation

Memo of Payment	
SD 8%.	14,05651 = 00 ✓
IT 2%.	351413 = 00 ✓
L. cess 1%.	175706 = 00 ✓
SGST 1%.	1,75,706 = 00 ✓
CGST 1%.	1,75,706 = 00 ✓
Royalty Rs	172987 = 00 ✓
S. fee 1%.	51,083 = 00
by e-pay Rs	1,50,62,385 = 00
Total.	1,75,70,637 = 00
Passed for Rs 17570637 = 00	
Rs one crore seventy five lac	
seventy thousand six hundred	
thirty seven only.	
 14-03-20	
Executive Engineer Rural Works Department Works Division Phulparas	

Continuation **Wicks Division Phulparas**

Works Division Phulparas

4/3/20 604

103/2

141051

Sc

000

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No. 06					
Providing and laying					
of PCC Mix levelling					
Course					
Vide this M.B. Page 2					20.41
20.41 m ² @ Rs 7169 = 64/m					
					Rs 146,332 =
					Rs 2,42,99,554 =
Deduct 10% as per Contract					Rs 24,29,955 =
					Rs 2,18,69,599 =
Deduct Previous Payment					Rs 1,75,90,637 =
					Rs 42,78,962 =

Handwritten notes on a grid background:

- Top left: A large, stylized signature or symbol.
- Top center: "2020" written vertically.
- Top right: A large, stylized signature or symbol.
- Middle left: "21.03" and "E" written vertically.
- Middle right: "21.03.2020" and "AE" written vertically.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Complete as per drawing					
✓ Pl. Min. M.B. Page 16					225.82
					225.82 m ² @ Rs 8560329/m ²
					→ Rs 19,33,188 = 00
Deduct 15%.					Rs 2,81,75,376 = 00
as per contract					Rs 28,17,538 = 00
Deduct Previous Payment					Rs 2,53,57,838 = 00
					Rs 2,18,69,590 = 00
					Rs 34,88,239 = 00
<i>[Signature]</i>					
25-05-2020					2020
25-05-2020					AE

cash
535
28/5/20

Limit due to poverty of fund	Rs 3130401 =
16.6.20	Rs 3130401 =
17.6.20	Rs 3130401 =
18.6.20	Rs 3130401 =
19.6.20	Rs 3130401 =
20.6.20	Rs 3130401 =
21.6.20	Rs 3130401 =
22.6.20	Rs 3130401 =
23.6.20	Rs 3130401 =
24.6.20	Rs 3130401 =
25.6.20	Rs 3130401 =
26.6.20	Rs 3130401 =
27.6.20	Rs 3130401 =
28.6.20	Rs 3130401 =
29.6.20	Rs 3130401 =
30.6.20	Rs 3130401 =
31.6.20	Rs 3130401 =

Continuation

ca 1955

Scanned with CamScanner