

प्रमाणित किया जाता है। कि इस
मापी पुरि तक मे प्रमाणित द्वारा जोकि,
मह. 1 से लक तक राक ले हो प्रमाणित
होने से भी विनोद कुमार रा बा मन्
अभिमान सेवा प्रमाणित विनोद शरीफ
के नाम से निज किता प्रमाणित है।

कार्यपालक अभियन्ता

आभेय भाव विभाग, कार्य प्रमाणित
बिहार शरीफ (नालन्दा)

राजकुमार

19.5.15

Re-issued to MB Sec
Avinet Kumar, JE Bihar
Sharif

19.5.15
AB

Sch. XLV-Form No. 134

बिहार शरीफ DIVISION

अव. प्र. बिहार शरीफ SUB-DIVISION

Measurement Book

No. 2835

Name of Officer श्री विनोद कुमार सहायक

अभिमान अतः प्रमाणित बिहार शरीफ

Date of first entry

Date of last entry

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd On the Bill					
Name of work: - Const of road from					
Kaerhari - Sakhaladi road &c					
Harpur Palani road &c					
Harpur to Lalpur under masonry					
Agency: - Abhilash Arora					
Agreement No. - 50 45/2019-20					
Date of Start - 08/12-2019					
Date of Completion - 7/8/20					
Actual date of completion - work in progress					

(1/5) P/L Laying, spreading and compacting

aggregates in width 30.0

as per J.R.P.

$12 \times 30.0 \times 3.75 \times 0.075 = 101.25 \text{ m}^3$

$1 \times 10.0 \times 3.75 \times 0.075 = 2.813 \text{ m}^3$

104.063 m³

(2/5) Const of sub grade and

earth moulder work

$2 \times 10 \times 30.0 \times 1.025 \times 0.2 = 123.0 \text{ m}^3$

Author
Signature
S.E.

Material Statement

(I) Stone aggregate — 125.976 m³

(II) Stone Screening — 24.813 m³

(IV) Sub grade (Earth) — 123.0 m³

Continuation

Signature
25/8/20
S.E.

Signature
25/8/20
S.E.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				Bf Ps	3501102
Graded material ---					
as per tech. spec					
299.70 m ² vide TMB Page (5)					
@ R 1832.25/m ²					549125
(6) Plv Laying & spreading					
and Compacting					
Stone aggregated to					
width for 3 feet					
104.663 m ² vide TMB Page (2)					
@ R 2655.92/m ²					2763832
(7/12) Const. of granular					
sub base by hand					
Coarse Graded material					
--- as per tech. spec.					
57.40 m ² vide TMB Page (6)					
@ R 1832.25/m ²					1051712
					1280789
less 10% below as per					
Agreement					128079
					11,52710
Deduct Provisions BSI amount					
vide TMB Page (6)					878428
As per limit Allowance					27428
261264					
Amount					2518720
2518720					
2518720					

C and P
2518720

Continuation