

POST. OF ROAD FROM PHULSI SADAH BANGALORE TO RAJ
BANSI ROAD. (SC) (MUNICIPALITY)

Schedule XLV From No. 134.

ARABIA

DIVISION

PALESTINE

SUB-DIVISION

Sanghis Kumbhar


Measurement Book

12/12

3rd and Final Bill

29

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Constn of Road					
from PMGSY Sadala Bangaru					
to Rajbansi Tola under					
MMGSY					
Agency:- Sanjay Kumar					
Atc P.O.- Kuwari P.S.-					
Kursakants, Aarid					
Mob. No. 9955638772					
Mail ID- SK3043483@gmail.com					
Pan No:- AXYPK 5266 D					
G.S.T. No- 10AXYPK 5266 D 1Z D					
Agreement No- 13/SB3/MMGSY/ 2016-17					
Dt. of commencement - 3-11-2016					
Intended dt. of completion - 2-4-2017					
E.O.T. granted up to - 30.9.2020					
Agreement value 65,53,626.00					
constn cost Rs. 60,46,429.00					
Five year maint cost Rs. 5,07,197.00					
Date of measurement - 10/9/20					
Actual dt. of completion - 20/5/20					
Work done - Further measurement					
of all item					
nil					
 10/9/20 JB Palas					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
(1/2) Constn of reference and working bench mark etc					
0.937 KM @ Rs. 7776=18/101 Rs. 7286=					
(V. TMB P-11/1)					
(2/3) Constn of reference Piller					
0.970 KM (V. TMB P-19/1)					
Lt. 0.96 KM @ Rs. 8698=24/101 Rs. 8350=					
(3/6) Clearing & grubbing of Road land etc. - all					
0.65 Hae @ Rs. 37327=37/101 Rs. 24263=					
(V. TMB P-12/6)					
(4/3) Excavation of Roadway					
Soil etc. - all complete job.					
With 100M lead etc. -					
3945.88 M ³ (V. TMB P-21/A)					
Lt. 3903.62 M ³ @ Rs. 121.91/101 Rs. 474641=					
(5/22) Constn of embankment					
With 1000 M lead etc. -					
986.47 M ³ (V. TMB P-21/B)					
Lt. 975.91 M ³ @ Rs. 159=0/101 Rs. 155117=					
(6/21) Constn of subgrade in shoulder / flank etc. - all					
894.62 M ³ (V. TMB P-19/4)					
@ Rs. 146=07/101 Rs. 130677=					
Continuation					800,387=

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					800387.00
(7/8) const. of C.S.B. grading - 2					
(31) materials etc. - all.					
663.86 M ³ @ R. 187926/M ³ R. 1247897.00					
(V.TMB P. 12/4)					
(8/33) P/V laying & spreading					
(5/2) Stone metal gr 2 (63 mm to 95 mm) etc. - all complete job					
187.04 M ³ (V.TMB P. 13/19)					
Lt. 186.47 M ³ @ R. 4486.17/M ³ R. 836536.00					
(9/36) P/V laying & spreading					
(3/2) Stone metal gr - 3					
187.04 M ³ (V.TMB P. 18/1)					
Lt. 186.47 M ³ @ R. 4761.78/M ³ R. 887929.00					
(10/40) P/V applying Primer coat					
2493.75 M ² (V.TMB P. 18/2)					
Lt. 2486.25 M ² @ R. 41.53/M ² R. 103254.00					
(11/42) P/V & applying Tack coat					
with emulsion (R.S.1) etc.					
2493.75 M ² (V.TMB P. 19/2)					
Lt. 2486.25 M ² @ R. 14.60/M ² R. 36299.00					
(12/45) P/V & laying 20 mm thick					
O.P.C. etc. - all comp.					
2493.75 M ² (V.TMB P. 19/1)					
Lt. 2486.25 M ² @ R. 88.93/M ² R. 469727.00					
Continuation					4382029.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BF Rs 43820.29=
(13/50) P/V & laying seal coat - type 'A' etc. - - all.					
2493.70 M ² (V.T.M.B P-19/3)					
lt. 2496.25 M ² @ Rs. 17.51/M ² 1092.71=					
(14/52) Constn of C.C. P. with P.C.C. (M 20) etc. - - all					
227.47 M ³ @ Rs. 745.73/M ³ Rs. 168685.60=					
(15/64) P/V & fixing only km Post 1 No. (V.T.M.B P-21/2)					
@ Rs. 2507.77/each Rs. 2507.77=					
(16/65) P/V 200m Stone 4 Nos. (V.T.M.B P-21/3)					
@ Rs. 648.09/each Rs. 2592.36=					
(17/67) P/V & fixing Boundary Pillar 19 Nos. (V.T.M.B P-21/4)					
@ Rs. 493.20/No - Rs. 9370.80=					
(18/69) P/V Two coats Painting over concrete surface 22.32 M ² (V.T.M.B P-22/5)					
@ Rs. 86.33/M ² - Rs. 1927.26=					
(19/73) P/V & fixing Logo Infr. & citizen board of Project 2 Nos. (V.T.M.B P-22/7)					
@ Rs. 10424.03/No - Rs. 20848.06=					
Continuation					Rs. 6215397=

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
					B.F. 6215397=u
(20/78) P/V & fixing 600mm equli					
(17/78) lateral Triangle T.S.D.					
2 Nos. (V.TMB P-22/9)					
@ Rs. 3747.76 / No -					Rs. 7496=u
(24/79) P/V & fixing 600x450mm					
rectangular T.S.D.					
6 Nos. (V.TMB P-22/9)					
@ Rs. 4433.31 / No -					Rs. 26600=u
(22/81) P/V slaying of lak					
applied thermoplastic					
Paint etc. - - all					
133.0 M ² (V.TMB P-22/6)					
at 130.00 M ² @ Rs. 772 =					M ² Rs. 100360=u
(23/92) E/W excavation in forced					
34.17 M ³ @ Rs. 213 =					M ³ Rs. 7303=u
(V.TMB P-13/7)					
(24/95) P.C.C-M ₁₀ in foundation					
2.71 M ³ @ Rs. 6549.48 / M ³					Rs. 17749=u
(V.TMB P-13/8)					
(25/96) M/W in foundation etc.					
17.44 M ³ @ Rs. 8707.98 / M ³					Rs. 151867=u
(V.TMB P-13/9)					
(26/100) B/W in sub-structure etc.					
12.37 M ³ @ Rs. 9006 =					23 M ³ Rs. 111407=u
(V.TMB P-13/10)					

Continuation Rs. 6638179=u

134

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Consumption of materials</u>					
<u>up to date: -</u>					
1) Stone Metal/chips					1331.0 m ³
2) Coarse Sand/Fine sand					457.0 m ³
3) Soil					5826 m ³
4) Bitumen (50/100)					5.32 m ³
5) Emulsion (SS-1)					2.113 m ³
6) Emulsion (RS-1)					0.684 m ³
<u>10/9/20</u> <u>JE</u> <u>Palasi</u>					

Certified that work has been completed as per specification & direction of Eng. I/c

That no any dues of govt materials issued the agency through Subdivision.

10/9/20
T.E
Palasi

मापी से संतुष्ट है।
Singh Kumar
 Continuation
 10/09/20