



Government Of Bihar
Office Of The Executive Engineer
Rural Works Department, Works Division, Muzaffarpur East-II
Mail:-ruralwork2muz@gmail.com & Contact:- 0612-2220866

Letter No: - 1672 3130

Dated: - 19-09-2020

To,
Addl.CEO -Cum-Secretary-Cum-Empowered Officer, BRRDA
3rd Floor, Land Development Bank Bhawan, Budh Marg, Patna

Sub:-Regarding increase/decrease of allotment in MMGSY-GEN

Respected Sir

With warm regard I am here by requesting to you kindly increase/decrease of allotment in MMGSY-GEN.

Enclosed: - 1) Road list for required allotment.


Yours Faithfully



Executive Engineer
Rural Works Department
Works Division, Muzaffarpur East-2
+91.8986915781

Rural Works Department
Name of Scheme -> MMGSY (GEN)

Name of Division : Muzaffarpur East 2

S.No	Year	Name of Road	Name of Contractor(in English)	Administrative Sanction		Agreement Amount (in Lacs)		Allotment Recived (in Lacs)	Total Expenditure as per Mis(in Lacs)	Balance	Current Demand (in Lacs)	Decrease	Remarks
				Length(in km)	Amount(In Lacs)	Main Work	Maintenance						
1	2	3	4	5	6	7	8	9	10	11	12		13
1	2018-19	PWD Road Gangia Chowk to Besant Jane Wali Sarak	Sys Construction Private Limited	1.801	154.04000	120.98850	12.83289	0.00000	0.00000	0.00000	17.26376		Security uploaded in MIS
2	2018-19	Nandua Vishar Asthan to Lantian Middle School	Ram Swarath Ray	2.257	143.82000	112.96780	13.51573	26.92640	23.88862	3.43778	14.89020		Security uploaded in MIS
3	2018-19	Pipla School to Fatepur School Tak	RAJNISH KUMAR	1.582	112.28000	88.92361	9.24362	0.00000	0.00000	0.00000	11.77015		Security uploaded in MIS
4	2018-19	Brahman Chowk to Brahman Poker Hote Major Gohastpur House	Vivek Construction	2.484	179.41000	144.15406	12.94877	57.68162	13.78751	43.87411		43.87411	Security uploaded in MIS
TOTAL										47.31189	43.87411	43.87411	


 D.A.O.
 Rural work Department
 Work Division Muz East -2


 Executive Engineer
 Rural work Department
 Work Division Muz East -2

180 m Alc Bell

CONTINUED

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
Name of work -					
Wangiya Chalk to					
Basant Janghali Sarani					
Name of Agency -					
SIV Construction Private					
Agreement No -					
mmmsy/182-48/2019-20					
Date of work order -					
21-12-2019					
Date of completion -					
20-12-2020					
Date of measurement -					
5/6/2020					

Abstract of costing

(1/2) clearing and grubbing road
land etc all complete

Qty of slope no - 2

0.54 lce @ 49767.58/lce = 26874

(2/6) Construction of embankment

Land up to 1000m etc complete

Qty of slope no - 2

3894.00 @ 174.31/m³ = 678763

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(8/21) brick masonry work in (1.4)					
in substructure etc. concrete					
Qty. in 100 sq. m. is	5				
76.96 m ³ @					
17.23 m ³ @	7280.00/m ³				12.9022
				R8	1318196
less for 10% of extra work				R8	191820
				R8	172637
					172637.6240
Rate					11.5.0000
5/6/2020					7.0000
5.0					

material statement

Earth work	-	4729.00 m ³
Stone chkd	-	25.60 m ³
Coarse sand	-	42.82 m ³
Cement	-	351 bags
Bricks	-	61,322 nos.

~~Rate~~
5/6/2020
2.0

... that this measurement

Bill no 320 91c

24

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of road & C.D work of "Nardana Vishahar" to Canton Primary school tan in Minapin block under Muzaffarpur (C.M.)					
Agency - Ram Swaroop Ray, Balahi Lachchi, Minapin Muzaffarpur.					
Agreement No - PMU/54/SRD-32/15-16					
Date of work order - 21.12.2019					
Time of completion -					
(1) P/W work of					

Scanned with CamScanner

Abstract of casting

Rs Running Account Bill

8

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -					
Maler school do.					
Fatepur school do.					
Name of Agency -					
Ranjith Kumar					
Agreement no -					
MM/582-69/19-20					
Date of work order -					
20/3/2020					
Date of completion -					
19/3/2021					
Date of measurement -					
11/6/2020					

(1/3) clearing and grubbing of road

Qty TMB page no. 2

0.49 hee @ 49767.58/heer = 23391.00

(2/3) Construction of embankment
lead 100m as per drawing

Qty TMB page no. 2

1544.40 m³ @ 174.310/m³ = 269204.00

(3/3) Construction of embankment with
lead 100m as per drawing

Qty TMB page no. 2

270.00 m³ @ 141.00/m³ = 38070.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
(14/80) brick masonry in cmf (1:3) in parapet					
Qty = Tramb Regens - 6					
$2.98 \text{ m}^2 @ 7243.86/\text{m}^2 =$					21587.00
(15/86) Plastering with cmf (1:4) 15 mm thick on brick work structure					
Qty = Tramb Regens - 6					
$74.06 \text{ m}^2 @ 198.57/\text{m}^2 =$					14706.00
(16/82) area filling behind brickwork wing wall etc.					
Qty = Tramb Regens - 2					
$4418 \text{ m}^2 @ 748.020/\text{m}^2 =$					33010.00
(17/88) rendering and laying RCC MB 1000 mm dia					
Qty = Tramb Regens - 2					
$7.75 \text{ m} @ 4290.62/\text{m} =$					32180.00
					1307794.00
Less: 10% ab for settlement					(-) 130779.00
					1177015.00
Amount 11/6/2020					

J.C

Continuation