


FORM GFR 19-A



(See Government of India's Decision (1) below Rule-150)
Form of utilisation Certificate up to the month of August 2020

PIU: RWD Works Division , Danapur

Sl No.	Name of Scheme	Sanction No. & Date with Amount	Amount Received (In Rs.)	Particulars
1	Construction of Rural roads under NABARD Program Fund	1. Current Allotment Vide Letter No- 68WE. Dt18.09.2020	156483678.00	Certified that out of Rs156483678.00.received during the years 2020-21 in favour of Ex. Engineer, RWD, Works Div. Danapur Bihar a sum of Rs147389021.00 has been utilized for the purpose of NABARD Program fund Schemes as given in the margin for which it was sanctioned and that the balance of Rs482660.00 remaining unutilized at the end to the period under.
Total			156483678.00	

2. Certified that I have satisfied myself that the conditions of which the grants-in-and was Sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following Checks to see that the money was actually utilized for the purpose for which it was sanctioned
- Kind of Checks exercised
- (i) Works have been supervised by Executive Engineer/Superintending Engineer
 - (ii) Periodical inspection has been conducted by Executive Engineer/Superintending Engineer
 - (iii) Construction material have been tested
 - (iv) Measurements have been recorded in the MBs and test check conducted by the Assistant
 - (v) All other codal formalities have been observed
3. Physical Progress achieved:
- (i) Construction of Road works.
 - (ii) Construction of CD work.


21.9.2020
S.D.A.O
Rural works Deptt.
Works Division, Danapur


21.9.2020
Executive Engineer
Rural works Deptt.
Works Division, Danapur

21.9.2020

Certified that this M.B. Contains
100 (One hundred) Nos of Machine
Page & issued to Sri. RAMESH K.
SINGH A.E. R.W.D. Works
Sub Division BIHTA

Executive Engineer
Rural Works Department
Works Division, Danapur
29/10/19
29/10/19

Re-issued to Sri Anil Kumar
J.E., Bihta.

29.10.19
A.E.

Sch, XLV-Form No. 134

DANAPUR DIVISION

BIHTA SUB-DIVISION

Measurement Book

No. 1344

Name of Officer _____

Date of first entry _____

Date of last entry _____

(These four lines are to be filled in by the worker, indicating the number of the measurements relating to each work).

Wali Path ka Nitman.
Agreement No:- 08/SAD/2019-20/11-10-19
Agency:- Sodhain Associates.
Dt of commencement:- 2/11/2019
Dt of completion:- 2/11/2019

Continuation

55

2nd and A/G Bill

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Name of work: -
Rashtriya Uchhe Rath - 922
se koni Tola karnawa karyaya
eram yogipuro ki our Jani
wali path ka Nirmaan.

Agreement → 08/SBD/2019-20/11/2019

Agency: - Satyam Associates.

Dt of Commencement → 2/11/2019

Dt of Completion: -

Record measurement

Dt of measurement → 6/8/20

(1) Granular sub base by locally
coarse graded material, spread

Size in uniform layers with
motor grader - do - do -
complete job.

$$1 \times 30 \times 4.05 \times 0.200 = 24.3 \text{ m}^3$$

$$20 \times 4.05 \times 0.200 = 16.2$$

$$40.5 \text{ m}^3$$

RCC Slab culvert (3m span)

(11) Earth work in excavation for
structures as per g.drawing
and technical - do - do -
complete job.

$$\text{Abutment} \Rightarrow 2 \times 9.5 \times 2.5 \times 1.8 = 85.5 \text{ m}^3$$

$$\text{Return wall} \Rightarrow 4 \times 1.7 \times 2.5 \times 1.8 = 30.6 \text{ m}^3$$

$$116.1 \text{ m}^3$$

06/8/20

Continuation

J.E

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Record measurement

Dt of measurement:- 8/8/20

① WBM work

Providing, laying, spreading and compacting stone aggregates of specific size to water bound macadam - do - do - complete job

$$43 \times 30 \times 3.75 \times 0.075 \rightarrow 362.81$$

$$10 \times 3.75 \times 0.075 \rightarrow 2.81$$

$$365.62 \text{ m}^3$$

convert:-

② Providing P.C.C M15 (1:2:5)

Concrete for plain concrete in open foundation - do -

do - complete job

$$\text{Abutment} \rightarrow 2 \times 9.3 \times 2.4 \times 2 = 8.928 \text{ m}^3$$

$$\text{Return Wall} \rightarrow 4 \times 1.6 \times 2.2 \times 2 = 2.816 \text{ m}^3$$

$$11.744 \text{ m}^3$$

08/8/20

A.E.

J.E.

8/8/20

J.E.

Record measurement

Dt of measurement \rightarrow 10/8/20

① Construction of subgrade and earthen shoulders with approved material 5% local sand mix with Rotavator

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Record measurement

Dt of measurement \rightarrow 24/8/20

- ① P.C.C M20 in substructure and kerb complete excluding pointing and plastering as per -- do -- do -- complete job.

$$\text{Abutment} \rightarrow 2 \times 7.4 \times 1.0 \times 1.8 = 26.64 \text{ m}^3$$

$$\text{Return wall} \rightarrow 4 \times 2.0 \times \frac{0.85 + 0.6}{2} \times 2.15 = 12.47 \text{ m}^3$$

39.11 m³

15/9/20 24/8/20
S.E. S.E.

Record measurement

Dt of measurement \rightarrow 28/8/20

- ① Plain/Reinforced cement concrete (M-20) in substructure complete as per drawing -- do -- do -- complete job

$$\text{Abutment cap} \rightarrow 2 \times 7.4 \times 0.700 \times 2 = 20.72 \text{ m}^3$$

$$\text{Ditch Wall} \rightarrow 2 \times 7.4 \times 0.400 \times 3 = 1.776 \text{ m}^3$$

$$\text{Return Wall} \rightarrow 4 \times 2.2 \times 0.4 \times 0.3 = 0.528 \text{ m}^3$$

4.376 m³

- ② providing weepholes in brick masonry plain/Reinforced

Continuation

Bt Rs 5462725=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) Supplying, fitting and placing HYSD bar reinforcement in Super structure -- do -- do -- Complete Job.					
Only vide item M.B Page (24)					
0.29479 MT @ Rs 76034.97/MT					
					Rs 22414=00
					Rs 5485139=00
Less as per agg (-0.01%)					5485=00
					Rs 5479654=00
Less Invoice Bill					-2135813=00
					3186673
					Rs 2339841=00
					2342981
					15/9/20 A.E.
					28/8/20 J.E.

Material Statement:-

G.S.B m earth	-3557.82 m ³
Aggregate	-152.82 m ³
Sand	→ 78.92 m ³
Cement	→ 51.8 tone
G.S.B metal	→ 840.78 m ³
Sand	→ 210.13 m ³
W.B.M. Metal	→ 441.79 m ³
Screening	→ 87.62 m ³
HYSD bar	→ 0.29479 MT

**Rural Works Department
NABARD Allotment Requisition Format**

Name of Division: Executive Engineer RWD Works Division, Danapur

Name of circle: RWD Circle, Patna

SL No.	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount (In Lacs)		Allotment Received (In Lacs)	Total Expenditure (In Lacs)	Value of Measurement (In Lacs)	Current Demand (In Lacs) (11-9)	Remarks
				Length (In KM)	Amount (In Lac)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2018-19	NH 922 to mochi tola Kunjawa Koriya village to Yogipur	SATYAM ASSOCIATES PROP. AMIT KUMAR	4.20	292.577	271.53971	17.91479	31.36673	31.36673	54.79654	23.42981	Ongoing

Arvind
21.9.2020

S.D.A.O
Rural works Department, Works Division,
Danapur

[Signature]
21.9.2020
Executive Engineer
Rural Works Department, Works Division,
Danapur