

प्रमाणित किया जाता है—
 कि इस मापी प्रतिमा में प्ला
 हुआ कुल 100 (एक सौ) पन्ना
 मात्र है, जिसे सहायक अभियंता,
 ग्रामीण कार्य विभाग, कार्य
 अवर प्रमंडल, भुवना के नाम
 से निर्गत किया जाता है।

8/11/19
 कार्यपालक अभियंता
 ग्रामीण कार्य विभाग
 कार्य प्रमंडल, भुवना
 11/8/19

Sch. XLV-Form No. 134

भुवना DIVISION
 भुवना SUB-DIVISION

MMBSY अवगत-बेसरी-मुंडेररी-
 से बकरई मछली-लोला प्रज।

Measurement Book

No. 1267

Name of officer सहायक अभियंता,
 ग्रामीण कार्य विभाग, भुवना
 Date of first entry
 Date of last entry

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	2nd on A/c bill				
2/1/11 - Const. of road from					
Betuni - on road side					
Bawta included it to 14					
under masonry					
Agency - Sri Vijay Warden					
Agreement no - 02 (S.B.) / 2019-20					
Agreement value - Rs 17511723/-					
Date of work order - 18.7.19					
Date of completion - 17.7.2020					
Open - 16.8.19 to 16.9.19					
L. pfr a fixing of masonry					
informatory sign board					2-x
2 - clearing & grubbing road					
road land etc.					
6x25x2-					1050 m ²
6x25x2-					1050 m ²
6x25x2-					1050 m ²
6x25x2-					1050 m ²
6x25x2-					1050 m ²
					5250 m ²
					or @ 5250 m ²
Summ					
16.8.19					
2 - 2/11 in excavation of foundation					
of structure					
4/11/11 - 2x 6.60x 1.40x 1.50					27.72 m ³
Continuation					
1 x 7.50x 1.23x 0.60					5.54 m ³
					33.26 m ³
for 4 nos					133.04 m ³

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					1518141921=-
16/21 p/v pcc work in foundation					
11.08 m ³ vol. Tm ³ p-33					
Q.R. 5915=03/m ³					65539=-
17/23 p/v pcc work in head wall					
114.32 m ³ vol. Tm ³ p-33					
Q.R. 5915=03/m ³					676206=-
18/22 p/v & laying R.C.C. 1000 cm ²					
dia 4.5"					
22.00 m ³ vol. Tm ³ p-33					
Q.R. 6014=49 per m ³					180435=-
19/20 Back filling in foundation					
franco					
8.84 m ³ vol. Tm ³ p-34					
Q.R. 748=29/m ³					66150=-
20/26 p/v & laying R.C.C. 300 cm ²					
dia 4.5"					
67.50 m ³ vol. Tm ³ p-34					
Q.R. 945=62 per m ³					63829=-
21/15 p/v & fixing guard stone					
10715 grade					
64- Nos vol. Tm ³ p-45					
Q.R. 569=99 per m ³					36479=-
22/13 p/v & fixing of cautionary					
cautionary & informatory symbol					
Continuation					CPH/9171024=-

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				R/R	19/7/024-
(1) 600 cm equilateral triangle					
2- nos side Trias p-45					
@ R 6432.05 per nos					R 45024-
(1) 600 cm dia circular					
3- nos side Trias p-45					
@ R 9694.14 per nos					R 29082-
(11) 600 cm x 450 cm rectangular					
6- nos side Trias p-45					
@ R 5937.11 per nos					R 35623-
(14) 900 cm side octagon					
2- nos side Trias p-45					
@ R 11249.07 per nos					R 22498-
23/14 p/v & heavy R.C.C. cross roads					
kilometer stone					
(1) 2 ordinary kilometers					
4- nos side Trias p-45					
@ R 2553.209 per nos					R 102122-
(11) 200 cm stone					
13- nos side Trias p-45					
@ R 697.57 per nos					R 9068-
					R 19322531-
Less 10% as per agreement					R 1732253-
					R 17390278-
Less 10% as per agreement					R 14568288-
					R 2821990-
				C/O	

Continuation