

प्रमाणित किया जाता है कि इस
गांधी-पुस्तिका में छपा हुआ 100
(एक सौ) पन्ना ^{गैर} ~~है~~ जिसे
सदामक के निर्माण द्वारा ही बनाया
विभाग कार्य करवा-उत्पादन,
चैतपुर को नाम है निर्माण-विभाग
जाता है

[Signature]
कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रबंधन, भुवना
11-9-19

Reissue to Anil Kumar J.E
Champur.

[Signature]
11.9.19
A.E

Sch. XLV-Form No. 134

Bhaskara DIVISION
Champur SUB-DIVISION

Measurement Book

No. 1289

Name of officer सदामक के निर्माण
ग्रामीण कार्य विभाग कार्य करवा-
Date of first entry उत्पादन, चैतपुर
Date of last entry

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
From R/A B. 11.					
N/A - Cons ⁿ of road from Naughta to					
Murachan Idgahian Murachan Bati					
Name of Agency -					
Maa Chaudhary Mundeswar					
Construction					
Ward. No. 2. Bhabua (Kaimur)					
Agreement No. 20/2018-19					
M.O.C. - 09.03.2019					
Time of Completion - 08.12.2019.					
From - 2.12.19					
① Clearing and grubbing of road					
land - do - 211					
Qty					
(29 nos x 3000 + 10.00)					
x 6.00 = 5280.00 m ²					
or 0.528 Hectare - 0.528 Hec					
② Cons ⁿ of embankment with					
approved material obtained					
from borrow pit - do - 211					
Qty					
Ch	From	From	distance	Qty	
and up to 1000 m					
0.00	0.655				
50	0.745	0.700	50	35.00	
Continuation					
Ch. Qty 35.00 m ³					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.R		6373155=06
Logo Board - do - all					
Qty vide item no (8)					
T.M.B Page No - (15)					
Qty 3.00 nos					
@B 12473.00/each - B					37419=0
(11) Bonding Hot Thermoplastic					
Painting Lany, dashed					
-do- all					
Qty vide item no - (9)					
T.M.B Page No - (15)					
Qty 176.00 m ²					
@B 942.08/m ² - B					165806=08
(12) Setting out work with					
Cons ⁿ of R.P & B.M - do - all					
Qty vide item no - (10)					
T.M.B Page No - (15)					
Qty 0.88 km					
@B 5967.40/km - B					5253=07
(13) Allow excavation for founda-					
tion trenches - do - all					
Qty vide item no - (12)					
T.M.B Page No (15)					
Qty 14.40 m ³					
@B 285.92/m ³ - B					4117=25
(14) Bonding and laying					
R.C.C. Pipe of N.P ₂ - do - all					

Continuation

$$\text{C.O.B } 65857=50$$

$$6585750=46$$

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					$6588750 = 46$
					$65857 = 50$
Qty mds item no. (13)					
T.M.B Page No. (17)					
Qty 2500 m					
@ R. 962 = 60/m					$524065 = 0$
Total R.					$6609815 = 46$
less 10% Below = 6 R.					$660982 = 0$
Total R.					$5948833 = 0$
less Previous Payment = 6 R.					$4799569 = 0$
Total R.					$1149264 = 0$
07.08.2020					
07.08.2020					
H.R.					

Continuation