


Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
22/24. E/W in excavation for structure - - - all complete.					
V.T.M.B.P. - 14 = 46.98 m ³					
@ Rs 261.90/m ³ - - -					Rs 12,304=00
23/25. Plv Pcc m-15 leveling					
Cours 2 - - - all complete.					
V.T.M.B.P. - 14 = 8.537 m ³					
@ Rs 6623.82/m ³ - - -					Rs 56,548=00
24/26. Plv Pcc m-20 in Sub					
Structure - - - all complete.					
V.T.M.B.P. - 14 = 45.496 m ³					
@ Rs 7589.57/m ³ - - -					Rs 3,45,298=00
25/27. Plv and laying Rcc NP ₂					
PiPa 600m.m. & H.PiPa for					
Culvert - - - all complete.					
V.T.M.B.P. - 14 = 22.50 m					
@ Rs 1364.94/m - - -					Rs 30,711=00
26/28. Painting two coats on					
Para Pet Wall - - - all complete.					
V.T.M.B.P. - 15 = 37.44 m ²					
@ Rs 108.98/m ² - - -					Rs 4080=00
					Rs 97,86,410=00
Less 0.07% below - - -					Rs 6850=00
					Rs 97,79,560=00
Less Previous Paid Vide					
T.M.B.P. - 15 - - -					Rs 72,70,784=00

Continuation Rs 25,08,776=00


 29.5.20
 JE

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.F.D. = 2.50877520					
Unit 22.792162					
29.05.20					
This is the certified that the main work has done as per specification.					
There is no any dues against the agency against this work.					
29.05.20					

Material statement

$$\times 33 \frac{1}{2} \text{ work} = 1061.24 \text{ m}^3 \quad 35071/-$$

$$\text{@ Rs } 23.71/\text{m}^3 = 25162/-$$

$$\times 150 \text{ 53mm to 26.5mm Aggregate } 2537$$

$$= 16.91 \text{ m}^3$$

$$\text{@ Rs } 467.20/\text{m}^3 = 7900/-$$

$$\times 150 \text{ 26.5mm to 4.75mm Aggr } 22134/-$$

$$\text{@ Rs } 509.67/\text{m}^3 = 11080/-$$

$$\times 55 \text{ Coarse Sand } = 9.16 \text{ m}^3$$

$$\text{@ Rs } 162.30/\text{m}^3 = 1568/-$$

$$\times 150 \text{ 53mm to 22.40mm Aggr } 2520.8 \text{ m}^3$$

$$\text{@ Rs } 467.20 = 24308$$

$$\times 150 \text{ 11.20mm Stone Screening } = 1032 \text{ m}^3$$

$$\text{@ Rs } 351.99/\text{m}^3 = 36133/-$$

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work: Const. of Road and C/S					
Work from So 27-Khajura to Yadav					
Tola under mngisy in madhepur					
Block.					
Agency: Shankar Pd, Vill + Po - Fatki					
Amchal - Madhepur Dist - Madhbari					
Aggr. No: 02/03 SBD/13-20					
Dt. of Start: 07.6.2019					
Dt. of completion: 06.6.2020					
Rate - 0.07% below from B.O.B. rate.					

Measurement			
1/7	Const. of G.S.B. Grading		
1/2	by Providing well graded		
	material - - - all complete.		
Up to date measurement			
B.T.	$1 \times 30.00 \times \frac{5.30 + 5.00 + 4.15}{3} \times 0.200$	=	28.90 m ³
	$1 \times 30.00 \times \frac{4.15 + 4.05}{2} \times 0.200$	=	24.60 m ³
	$1 \times 30.00 \times 4.05 \times 0.200$	=	24.30 m ³
	$1 \times 23.00 \times 4.05 \times 0.200$	=	18.63 m ³
P.C.C.	$1 \times 14.00 \times 3.75 \times 0.100$	=	5.25 m ³
	$1 \times 30.00 \times 3.75 \times 0.100$	=	11.25 m ³
	$1 \times 4.00 \times 3.75 \times 0.100$	=	1.50 m ³
B.T.	$1 \times 30.00 \times 4.05 \times 0.200$	=	24.30 m ³
	$1 \times 28.00 \times 4.05 \times 0.200$	=	22.68 m ³
P.C.C.	$1 \times 24.00 \times 3.75 \times 0.100$	=	9.00 m ³

Continuation

Schedule XLV-Form No. 134

தஞ்சாவூர் மெசு. Sec.

RWD (w) அறிவு, தாழ்வு. DIVISION

RWD (w) அறிவு, தாழ்வு SUB-DIVISION

MEASUREMENT BOOK

1589