

ગીચ સમય ફી લીધાર રીત (Common) (SC)

Schedule XLV-Form No. 134

ગામીના કાર્ડ વિભાગ કાર્ડ સમંવેશ પુનરી **DIVISION**

ગામીના કાર્ડ વિભાગ કાર્ડ અલેડ સમંવેશ **SUB-DIVISION**
નાનપુર

MEASUREMENT BOOK No 2299

રિજીસ્ટર વિવરલેસની / નાનપુર

26/08

Sch. XLV—Form No. 134

आभीषाणकार्य विभाग कार्य प्रमंडल पुष्परी DIVISION

कार्य अवर प्रमंडल: गानपुर SUB-DIVISION

Measurement Book

No. 2299

Name of Officer श्री रामकुमार सत्याशी
सहायक अभियंता कार्य अवर प्रमंडल गानपुर

Date of first entry _____

Date of last entry _____

Mr. Anur — 7089905200

Name to work — 1st try A/C Bill
 Situation of work —
 Agency by which work is executed —
 Date of measurement —
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D.	
N/Work: Construction of Road					
2 CD works with machine					
for Gauri Math to Lokar					
to be under survey					
N/Agency: - Dilip Kumar, Amghatta					
Dumra, Bifamahi					
Agreement no: - 54 SBD of 2019-20					
Date of Commence: - 30-12-2019					
Date of Completion: - 29-03-20					

RECORD MEASUREMENT

(1/1) Providing & Fixing of
 working benchmark pillar

(a) working benchmark pillar

$$QTY = 1 \text{ Km}$$

(b) Reference pillar

$$QTY = 1 \text{ Km}$$

(2/2) clearing & grubbing
 Road Land etc.

$$2 \times 1000 \times 3.5 \text{ m} = 7000 \text{ m}^2$$

$$7000 / 10000 = 0.7$$

$$QTY = 0.7 \text{ Ha.}$$

Continuation

2nd and final bill

8

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work:- Constn. of Road 2					
CD works with maintenance					
for Gauri Math to Jhark					
tola under mmsy					
N/Agency:- Dilip Kumar Amghatta					
Dumra Sitamarhi					
Agreement no:- 5436D of 2013-20					
Date of Commence:- 30-12-19					
Date of Completion:- 29-03-20					
Actual Date of Completion:-					

Measurement

Earth work Calculation sheet by graph

SL No	Change	Area	Mean Area	Distance	Volume
1	0.00	1.413	+		
2	50.00	1.416	1.415	50.00	70.75
3	100.00	1.422	1.419	50.00	70.95
4	150.00	1.391	1.407	50.00	70.35
5	200.00	1.304	1.300	50.00	65.40
6	219.00	1.33	1.357	19.00	25.70
7	386.00	1.220	No work (old pcc)		
8	400.00	1.324	1.276	14	17.06
9	450.00	1.326	1.325	50.00	66.25
10	500.00	1.358	1.342	50.00	67.10

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
11	550.00	1.415	1.387	50.00	65.25
12	600.00	1.255	1.405	50.00	70.25
13	650.00	1.366	1.381	50.00	65.05
14	700.00	1.419	1.352	50.00	65.60
15	750.00	1.525	1.491	50.00	72.55
16	800.00	1.300	1.457	50.00	72.05
17	850.00	1.352	1.352	50.00	65.60
18	900.00	1.258	1.357	50.00	63.05
19	950.00	1.493	1.434	50.00	71.00
20	580 1000.00	1.387	1.43	30.00	42.80
21	1000.00	5.417	3.502	20.00	70.04
22	1050.00	4.703	6.20	50.00	310.00
23	1100	7.073	4.928	50.00	346.40
24	1150	6.094	6.584	50.00	323.20
25	1171	5.157	5.626	21.00	110.15
				Qty =	2311.03 m ³
Earth work Qty with crust (Qty) = 2311.00					
Deduction for crust					
Box cutting = 75 m ³					
Subgrade = (-) 410.75 m ³					
H.S.B. = (-) 91.5 m ³					
W.B.M. = (-) 206.00 m ³					
P.C.C. = (-) 612 m ³					
Net earth work Qty = 026.07 m ³					
(B)					
Less previous Qty side					
= 5 item no. 4 = (-) 406.42					
Net = 340 m ³					
(A)					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
(2/4) Construction of embankment with material obtained from borrow pit.					
Qty vide TMB P-3 marked (B)					
Qty = 826.27 m ³					826.27 m ³
Less (Prev) Qty vide TMB P-5					
Item no-4					486.42
					Net = 339.85 m ³
(2/5) Construction of Subgrade					
2 earthen shoulder with approved material etc					
Qty vide TMB P-3					
marked (A)					
Qty = 418.75 m ³					
(3/6) Constn. of USB-I by providing well graded etc.					
(3/6) $2 \times 15m \times \frac{0.5+0.375}{2} \times 0.1m = 1.03m^3$					1.03 m ³
$2 \times 15m \times \frac{0.5+0.375}{2} \times 0.1m = 1.31m^3$					1.31 m ³
$2 \times 9m \times 0.5m \times 0.1m = 0.9m^3$					0.9 m ³
$2 \times 15m \times \frac{0.5+0.375}{2} \times 0.1m = 1.31m^3$					1.31 m ³
$2 \times 9m \times 0.5m \times 0.1m = 0.9m^3$					0.9 m ³
$2 \times 15m \times \frac{0.6+0.375}{2} \times 0.1m = 1.46m^3$					1.46 m ³
$2 \times 4 \times 15m \times 0.375 \times 0.1m = 4.5m^3$					4.5 m ³
$2 \times 13m \times 0.375 \times 0.1m = 0.975m^3$					0.975 m ³
$2 \times 3m \times 0.375 \times 0.1m = 0.22m^3$					0.22 m ³
					Qty = 13.4 m ³
Peris Franklin 61-03-20 2E					
(4/7) Providing 2 layering,					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
Spreading & Compacting Stone aggregate of 100 mm hr-size update measurement					
		$15m \times \frac{(3.45 + 3.75)}{2}$		$\times 0.075m = 5.17m^3$	
		$15m \times \frac{(3.75 + 3.8)}{2}$		$\times 0.075m = 4.24m^3$	
		$15m \times \frac{(3.8 + 3.75)}{2}$		$\times 0.075m = 4.24m^3$	
		$15m \times \frac{(3.75 + 3.8)}{2}$		$\times 0.075m = 4.24m^3$	
		$15m \times \frac{(3.8 + 3.7)}{2}$		$\times 0.075m = 4.21m^3$	
		$15m \times \frac{(3.7 + 3.85)}{2}$		$\times 0.075m = 4.24m^3$	
		$15m \times \frac{3.8 + 3.9}{2}$		$\times 0.075m = 4.33m^3$	
		$15m \times \frac{(3.7 + 3.75)}{2}$		$\times 0.075m = 4.22m^3$	
		$15m \times \frac{3.75 + 3.5}{2}$		$\times 0.075m = 4.3m^3$	
		$15m \times \frac{(3.5 + 3.75)}{2}$		$\times 0.075m = 4.3m^3$	
		$15m \times \frac{(3.75 + 4)}{2}$		$\times 0.075m = 4.35m^3$	
		$15m \times \frac{3.7 + 3.75}{2}$		$\times 0.075m = 4.3m^3$	
		$15m \times \frac{3.75 + 3.8}{2}$		$\times 0.075m = 4.24m^3$	
		$15m \times \frac{3.75 + 3.85}{2}$		$\times 0.075m = 4.27m^3$	
		$13m \times 3.8 \times 0.075m$		$= 3.7m^3$	
		$15m \times \frac{3.85 + 3.7}{2}$		$\times 0.075m = 4.24m^3$	
		$9m \times 5.3m \times 0.075m$		$= 3.57m^3$	
		$6m \times \frac{(3.7m + 3.85)}{2}$		$\times 0.075m = 1.69m^3$	
		$15m \times \frac{3.85 + 3.75}{2}$		$\times 0.075m = 4.27m^3$	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		$15m \times \frac{(3.75 + 3.35)}{2} \times 0.075 = 4.33m^3$			
		$15m \times \frac{3.95 + 3.0}{2} \times 0.075 = 4.35m^3$			
		$15m \times \frac{3.0 + 3.9}{2} \times 0.075 = 4.33m^3$			
		$15m \times 3.05m \times 0.075m = 4.33m^3$			
		$15m \times 3.05m \times 0.075m = 4.33$			
		$15m \times \frac{(3.75 + 3.05)}{2} \times 0.075 = 4.27m^3$			
		$15m \times \frac{3.85 + 3.0}{2} \times 0.075 = 4.3m^3$			
		$15m \times \frac{3.05 + 3.75}{2} \times 0.075 = 4.27m^3$			
		$15m \times 3.75m \times 0.075m = 4.21m^3$			
		$15m \times 3.75m \times 0.075m = 4.21m^3$			
		$15m \times \frac{3.75 + 3.0}{2} \times 0.075 = 4.24m^3$			

		$15m \times \frac{3.0 + 3.6}{2} \times 0.075 = 4.16m^3$			
		$15m \times \frac{3.6 + 3.0}{2} \times 0.075 = 4.16m^3$			
		$15m \times \frac{3.0 + 3.75}{2} \times 0.075 = 4.24m^3$			
		$15m \times \frac{3.75 + 3.6}{2} \times 0.075 = 4.13m^3$			
		$15m \times \frac{3.6 + 3.7}{2} \times 0.075 = 4.1m^3$			
		$15m \times \frac{3.7 + 3.0}{2} \times 0.075 = 4.21m^3$			
		$15m \times 3.0m \times 0.075m = 4.27m^3$			
		$15m \times 3.0m \times 0.075m = 4.27m^3$			
		$15m \times \frac{3.75 + 4.9}{2} \times 0.075 = 4.06m^3$			
		$15m \times \frac{(4.9 + 3.75)}{2} \times 0.075 = 4.06m^3$			
		$15m \times 3.75m \times 0.075m = 4.21m^3$			

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		15m	3.75	0.075m	= 4.21m ³
		15m	3.7m	0.075m	= 4.16m
		15m	$\frac{3.7+3.8}{2}$	0.075m	= 4.21m ³
		15m	$\frac{3.8+3.7}{2}$	0.075m	= 4.21m ³
		15m	$\frac{3.7+3.65}{2}$	0.075m	= 4.13m ³
		15m	$\frac{(3.65+3.8)}{2}$	0.075m	= 4.19m ³
		15m	$\frac{3.8+3.6}{2}$	0.075m	= 4.16m ³
		15m	$\frac{(3.6+3.7)}{2}$	0.075m	= 4.1m ³
		15m	$\frac{3.7+3.8}{2}$	0.075m	= 4.21m ³
		15m	3.8m	0.075m	= 4.23m ³
		15m	$\frac{3.8+3.6}{2}$	0.075m	= 4.12m ³
		15m	$\frac{3.6+3.7}{2}$	0.075m	= 4.1m ³
		15m	$\frac{3.7+3.75}{2}$	0.075m	= 4.19m ³
		15m	$\frac{3.75+3.8}{2}$	0.075m	= 4.24m ³
		4m	3.8m	0.075m	= 1.14m ³
		9m	5.8m	0.075m	=
		9m	$\frac{5.8+7.75}{2}$	0.075m	= 4.57m ³
44-11		15m	$\frac{4.8+3.75}{2}$	0.075m	= 4.8m ³
		15m	$\frac{3.75+3.8}{2}$	0.075m	= 4.24m ³
		15m	$\frac{3.8+3.75}{2}$	0.075m	= 4.24m ³
		15m	$\frac{3.7+3.6}{2}$	0.075m	= 4.13m ³
		15m	3.75m	0.075m	= 4.21m ³
		15m	$\frac{3.75+3.7}{2}$	0.075m	= 4.19m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
$15m \times \frac{3.7 + 3.0}{2} \times 0.075m = 4.21m^3$					
$15m \times 3.7m \times 0.075m = 4.16m^3$					
$15m \times \frac{3.7 + 3.45}{2} \times 0.075m = 4.02m^3$					
$15m \times \frac{3.45 + 4.05}{2} \times 0.075m = 4.21m^3$					
$15m \times \frac{4 + 3.75}{2} \times 0.075m = 4.35m^3$					
$15m \times \frac{3.75 + 4}{2} \times 0.075m = 4.35m^3$					
$3m \times \frac{4m + 4.3}{2} \times 0.075m = 0.93m^3$					
					$Qty = 289.13m^3$
Limited to $286.88m^3$					

Less Previous Qty

vide TMBP-6 = (-) $239.36m^3$ Net = $47.52m^3$

(5/8) Constn of un-reinforced
Plain Cement Concrete
Pavement etc.

update measurement

$6m \times \frac{5.45 + 3.75}{2} \times 0.16m = 4.49m^3$				
$9m \times 3.75m \times 0.16m = 5.4m^3$				
$15m \times \frac{3.75 + 3.0}{2} \times 0.16m = 9.06m^3$				
$15m \times \frac{3.0 + 3.75}{2} \times 0.16m = 9.06m^3$				
$15m \times \frac{3.75 + 3.0}{2} \times 0.16m = 9.06m^3$				
$15m \times \frac{3.0 + 3.7}{2} \times 0.16m = 9m^3$				

Continuation

Sch. XLV - Form No. 134

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
		$\frac{3.7 + 3.05}{2}$		$\times 0.16m$	$= 3.06m^3$
		$\frac{3.0 + 3.5}{2}$		$\times 0.16m$	$= 3.24m^3$
		$\frac{3.5 + 3.35}{2}$		$\times 0.16m$	$= 3.10m^3$
		$\frac{3.75 + 3.3}{2}$		$\times 0.16m$	$= 3.10m^3$
		$\frac{3.5 + 3.75}{2}$		$\times 0.16m$	$= 3.10m^3$
		$\frac{3.75 + 4}{2}$		$\times 0.16m$	$= 3.8m^3$
		$\frac{3.5 + 3.75}{2}$		$\times 0.16m$	$= 3.10m^3$
		$\frac{3.75 + 3.0}{2}$		$\times 0.16m$	$= 3.06m^3$
		$\frac{3.75 + 3.05}{2}$		$\times 0.16m$	$= 3.12m^3$
		$\frac{3.0m}{2}$		$\times 0.16m$	$= 7.9m^3$
		$\frac{3.05 + 3.7}{2}$		$\times 0.16m$	$= 3.06m^3$
		$\frac{5.3m}{2}$		$\times 0.16m$	$= 4.63m^3$
		$\frac{3.7 + 3.05}{2}$		$\times 0.16m$	$= 3.62m^3$
		$\frac{3.05 + 3.75}{2}$		$\times 0.16m$	$= 3.12m^3$
		$\frac{3.75 + 3.05}{2}$		$\times 0.16m$	$= 3.24m^3$
		$\frac{3.35m + 3.0}{2}$		$\times 0.16m$	$= 3.3m^3$
		$\frac{3.0 + 3.5}{2}$		$\times 0.16m$	$= 3.24m^3$
		$\frac{3.05m}{2}$		$\times 0.16m$	$= 3.24m^3$
		$\frac{(3.05m + 3.75)}{2}$		$\times 0.16m$	$= 3.12m^3$
		$\frac{3.75 + 3.05}{2}$		$\times 0.16m$	$= 3.12m^3$
		$\frac{3.05 + 3.0}{2}$		$\times 0.16m$	$= 3.10m^3$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	Ø.	
		$15m \times \frac{3.05 + 3.75}{2}$		$\times 0.16m = 9.12m^3$	
		$15m \times 3.75 \times 0.16m$		$= 9m^3$	
		$15m \times 3.75m \times 0.16m$		$= 9m^3$	
		$15m \times \frac{3.75m + 3.0}{2}$		$\times 0.16m = 9.06m^3$	
		$15m \times \frac{3.0 + 3.6}{2}$		$\times 0.16m = 8.00m^3$	
		$15m \times \frac{3.0 + 3.75}{2}$		$\times 0.16m = 9.06m^3$	
		$15m \times \frac{(3.6 + 3.0)^2}{2}$		$\times 0.16m = 8.00m^3$	
		$15m \times \frac{3.75 + 3.6}{2}$		$\times 0.16m = 8.02m^3$	
		$15m \times \frac{(3.6 + 3.7)}{2}$		$\times 0.16m = 8.76m^3$	
		$15m \times \frac{(3.7 + 3.0)}{2}$		$\times 0.16m = 9m^3$	
		$15m \times 3.0m \times 0.16m$		$= 9.12m^3$	
		$15m \times \frac{3.0 + 3.75}{2}$		$\times 0.16m = 9.06m^3$	
		$15m \times \frac{3.75 + 4.9}{2}$		$\times 0.16m = 10.38m^3$	
		$15m \times \frac{4.9 + 3.75}{2}$		$\times 0.16m = 10.38m^3$	
		$15m \times 3.75m \times 0.16m$		$= 9m^3$	
		$15m \times 3.75m \times 0.16m$		$= 9m^3$	
		$15m \times 3.7m \times 0.16m$		$= 8.8m^3$	
		$15m \times 3.7m \times 0.16m$		$= 8.8m^3$	
		$15m \times \frac{3.7 + 3.0}{2}$		$\times 0.16m = 9m^3$	
		$15m \times \frac{3.7 + 3.0}{2}$		$\times 0.16m = 9m^3$	
		$15m \times \frac{3.7 + 3.05}{2}$		$\times 0.16m = 9m^3$	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		$15m \times \frac{(3.65+3.0)}{2}$		$\times 0.16m = 8.94m^3$	
		$15m \times \frac{(3.0+3.6)}{2}$		$\times 0.16m = 8.08m^3$	
		$15m \times \frac{3.6+3.7}{2}$		$\times 0.16m = 8.76m^3$	
		$15m \times \frac{3.7+3.0}{2}$		$\times 0.16m = 9m^3$	
		$15m \times 3.0m$		$\times 0.16m = 9.12m^3$	
		$15m \times \frac{3.0+3.6}{2}$		$\times 0.16m = 8.0m^3$	
		$15m \times \frac{3.6+3.7}{2}$		$\times 0.16m = 8.76m^3$	
		$15m \times \frac{3.75+3.35}{2}$		$\times 0.16m = 8.7m^3$	
		$15m \times \frac{3.75+3.0}{2}$		$\times 0.16m = 8.06m^3$	
		$4m \times 3.0m \times 0.16m$		$= 2.43m^3$	
		$15m \times 5.0m \times 0.16m$			
		$9m \times \frac{5.0+7.75}{2}$		$\times 0.16m = 9.75m^3$	
		$15m \times \frac{4.0+3.75}{2}$		$\times 0.16m = 10.26m^3$	
		$15m \times \frac{3.75+3.0}{2}$		$\times 0.16m = 9.06m^3$	
		$15m \times \frac{3.0+3.75}{2}$		$\times 0.16m = 9.06m^3$	
		$15m \times \frac{3.75+3.6}{2}$		$\times 0.16m = 8.0m^3$	
		$15m \times \frac{3.75+3.75}{2}$		$\times 0.16m = 9m^3$	
		$15m \times \frac{3.75+3.7}{2}$		$\times 0.16m = 8.94m^3$	
		$15m \times \frac{3.7+3.0}{2}$		$\times 0.16m = 9m^3$	
		$15m \times 3.7m$		$\times 0.16m = 8.0m^3$	
		$15m \times (3.7+3.45)$		$\times 0.16m = 8.50m^3$	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		$15m \times \frac{(3.45 + 4.05)}{2} \times 0.16m = 8m^3$			
		$15m \times \frac{(4 + 3.75)}{2} \times 0.16m = 8.3m^3$			
		$15m \times \frac{(3.75 + 4)}{2} \times 0.16m = 8.8m^3$			
		$3m \times \frac{(4 + 4.3)}{2} \times 0.16m = 1.93m^3$			
					Qty = 616.05m ³
		Less Previous Qty			
		vide TMBP-6 Item = 240m ³			
		no. (8)			Net = 376.05m ³
		(6/9) Reinforced Cement			
		Concrete M-15 grade			

Kilometer local Stone of
Standard design etc.

(i) Km Stone

Qty = 2 NO

(ii) 200 m Stone

Qty = 4 NO.

(7/10) Reinforced Cement

Concrete M-15 grade

boundary pillar etc.

Qty = 40 NO.

(8/11) P/v & Fixing of Retro


reflective Cautionary,

mandatory & Informatory

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Sign board etc.					
(a) 600 mm circular (speed limit)					
Qty = 4 NO					
(b) 900 mm equilateral & triangle (Left, right curve)					
Qty = 2 NO.					
(c) 600 mm x 450 mm (rectangular) (school & place)					
Qty = 2 NO.					
(3/12) P/v & laying of hot applied thermoplastic Compound 2.5 mm thick including reflectorizing glass etc.					
At both edge					
					$2 \times 1004 \text{ m} \times 0.1 \text{ m} = 200.8 \text{ m}^2$
					Limit to 200 m ²
(10/14) P/v & erecting direction & place identification etc.					
Direction Sign board					
Qty = 1 NO.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11/11) P/v 2 Fixing of typical masonry information sign board with logo					
Logo modification					
Sign board = 1 NO.					
Citizen information board = 1 NO.					
Maintenance board = 1 NO.					
					Net = 3 NO.
					
<u>ABSTRACT OF COST</u>					
(1/1) P/v 2 Fixing of benchmark					
(a) Working benchmark					
Qty (Prev) vide TMB P-4					
Qty = 1 Km					
@ ₹ 4381 = 48/Km — ₹ 4381 = 00					
(b) Reference pillar					
Qty (Prev) vide TMB P-4					
Qty = 1 Km					
@ ₹ 2023 = 50/Km — ₹ 2023 = 00					
(2/2) clearing & grubbing					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Road Land etc.					
Qty (Prev) vide TMB P-5					
Qty = 0.7 Ha					
@ ₹ 49739 = 47/Ha — ₹ 34818 = 00					
(3/3) Excavation for Roadway					
in soil using manual means etc.					
Qty (Prev) vide TMB P-5					
Qty = 75 m ³					
@ ₹ 81 = 20/m ³ — ₹ 6030 = 00					
(4/4) Construction of embankment with material obtained from borrow pit					
(a) Lead 1000 m					
486.42 m ³ Qty (Prev) vide TMB P-5					
339.85 m ³ Qty vide TMB P-10					
826.27 m ³ @ ₹ 187 = 51/m ³ — ₹ 154934 = 01					
(5/5) Constr. of Subgrade & earthen shoulder with approved material etc.					
Qty vide TMB P-10 marked					
Qty = 418.75 m ³					
@ ₹ 189 = 99/m ³ — ₹ 79307 = 0					
(6/6) Constr. of granular					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
Sub-base by providing well graded material etc.					
79.35 m ³ QTY (Prev) vide TMB P-6					
13.4 m ³ QTY vide TMB P-10					
92.75 m ³					
Limit to 91.5 m ³					
@ ₹ 2653 = 33/m ³					₹ 242785=
(7/2) P/v, laying spreading & compacting stone aggregates etc at W.A.M. in m					
239.36 m ³ QTY (Prev) vide TMB P-6					
47.52 m ³ QTY vide TMB P-14					
286.88 m ³ @ ₹ 3231 = 31/m ³					₹ 926998=
(8/8) Constr. of un-reinforced Plain cement Concrete Pavement etc.					
240 m ³ QTY (Prev) vide TMB P-6					
376.05 m ³ QTY vide TMB P-10					
616.05 m ³					
Limit to 612.00 m ³					
@ ₹ 8002 = 05/m ³					₹ 4897250=
(9/9) Reinforced cement Concrete m-s grade km Local Stone etc.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(i) km stone					
Qty vide TMB P-10					
Qty = 2 No.					
@ ₹ 2525 = 41/No. —					₹ 5051 = 00
(ii) 200m stone					
Qty vide TMB P-10					
Qty = 4 No.					
@ ₹ 691 = 13/No. —					₹ 2765 = 00
(10/10) Reinforced cement					
Concrete m-15 grade					
boundary pillars etc.					
Qty vide TMB P-10					
Qty = 40 No.					
@ ₹ 539 = 45/No. —					₹ 21570 = 00
(11/11) P/v & Fixing of Retro					
Reflector Cautionary,					
mandatory & Informatory					
Sign board etc.					
(a) 600mm circular					
Qty vide TMB P-19					
Qty = 4 No.					
@ ₹ 5619 = 11/No. —					₹ 22476 = 00
(b) 900mm equilateral					
2 triangle (Left right					
curve)					
Qty vide TMB P-19					
Qty = 2 No.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ ₹ 418 = 63/No. — ₹					12837=00
(c) 600mm x 450mm rectangular (school & place)					
Qty vide TMB P-19					
Qty = 2 Nos.					
@ ₹ 5463 = 98/No. — ₹					10928200
(12/12) P/v & laying of hot applied thermoplastic Compound 2.5 mm thick including reflectorise etc.					
Qty vide TMB P-19					
Qty = 200 m ²					
@ ₹ 947 = 57/m ² — ₹					18951420
(13/14) P/v & erecting direction & place identification retro reflectorised etc.					
Qty vide TMB P-19					
Qty = 1 No.					
@ ₹ 3551 = 87/No. — ₹					3552=00
(14/16) P/v & fixing of typical mm/sy information					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Sign board with logo etc.					
(a) Logo identification Sign board					
1 No. Qty (Prev) vide TMBP-6					
1 No. Qty vide TMB P-20					
2 Nos @ ₹ 11810 = 01/No. ₹ 23622=00					
(b) Citizen information board					
1 No. Qty (Prev) vide TMBP-6					
1 No. Qty vide TMB P-20					
2 No. @ ₹ 11810 = 01/No. ₹ 23622=00					
(c) Maintenance board					
Qty vide TMB P-20					
Qty = 1 No.					
@ ₹ 11810 = 01/No. — ₹ 11811=00					
Total ₹-6676346=00					
(i) Less 0.00% below as per agreement = (c) 0.00					
(ii) Less 2% on A/c bill = ₹ 270582=					
vide TMB P-6/7 = ₹ 2705032=					
Net payable = 3971314=00					
Pay Franchise 2008-20 JE					
20.7.97					

Continuation