

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4 th and Final Bill					
Name of the work/Construction of H.I. Bridge under NEBARD near Seikh Toli between Markaliya gang and Laxmiya assembly constituency.					
Agreement No: 08/CRD/2019-20					
Agency: Ashok Kumar Gupta					
Date of Work Order: 15-07-2019					
Date of Completion (As per agreement): 14-01-2021					
Actual Date of Completion:					
Agreement Value: Rs 39305526.00					
MEASUREMENT					
Item No - 1/10					
RCC M-30 in sub structure					
					715
For Plan					

Continuation

$$1 \times 3.14 \times 1.00 \times 2.55 = 8.077 \text{ m}^3$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No 2/18					
Supplying fitting and placing HYSD bar reinforcement in Super structure					715
	1	1.8	20.46	4.84	1782 kg
	1	10	20.46	4.84	988 kg
	1	6	21.928	4.84	635 kg
	1	4	20.162	4.84	396 kg
	1	4	17.962	4.84	345 kg
	1	4	15.404	4.84	298 kg
	1	4	12.942	4.84	250 kg
	1	2	21.77	4.84	210 kg
	1	2	1.916	4.84	185 kg
	1	2	1.530	4.84	152 kg
	1	6	19.24	1.58	182 kg
	1	6	19.26	1.58	183 kg
	1	66	19.26	0.222	280 kg

Continuation

Continuation
$$1 \times 6 \times 19.27 \times 0.222 = 25 \text{ kg}$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1x146	x 8.312	x 0.617	=	752 kg
	1x36	x 8.565	x 0.617	=	191 kg
	1x195	x 1.558	x 0.6175	=	188 kg
	1x83	x 8.328	x 0.617	=	429 kg
	1x18	x 8.576	x 0.617	=	96 kg
	1x65	x 1.05	x 0.222	=	15 kg
	1x135	x 0.75	x 0.222	=	21 kg
	1x12	x 7.74	x 0.222	=	20 kg
					7617 kg
Add for lap				=	381 kg
					7998 kg
for cross girders					
	1x8	x 5.646	x 1.58	=	71 kg
	1x4	x 5.428	x 0.889	=	19 kg
	1x6	x 6.38	x 2.469	=	96 kg
	1x6	x 6.38	x 2.469	=	96 kg
	1x4	x 7.54	x 0.889	=	27 kg
	1x4	x 7.88	x 0.889	=	27 kg
	1x4	x 8.135	x 2.469	=	80 kg
	1x8	x 7.10	x 1.58	=	88 kg
Continuation					
	1x26	x 5.516	x 0.889	=	98 kg

[illegible]

