

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल,
मुजफ्फरपुर पश्चिम

पत्रांक :- 516333/मुज0,

दिनांक :- 19/03/21

प्रेषक:- कार्यपालक अभियंता,
ग्रामीण कार्य विभाग, कार्य प्रमंडल,
मुजफ्फरपुर पश्चिम।

सेवा में,
अपर मुख्य कार्यपालक पदाधिकारी
—सह—सचिव,
ग्रामीण कार्य विभाग, बिहार, पटना।


विषय:- शीर्ष नई अनुरक्षण नीति-2018 (MR) अन्तर्गत वित्तीय वर्ष 2020-21 में व्यय हेतु आवंटन की मांग।

महाशय,

उपर्युक्त विषयक शीर्ष नई अनुरक्षण नीति-2018 (MR) अन्तर्गत वित्तीय वर्ष 2020-21 में व्यय हेतु आवंटन संलग्न विवरणी के अनुसार रु0 119.41230 (एक करोड़ उन्नीस लाख एकतालीस हजार दो सौ तीस) रुपये मात्र का आवंटन उपलब्ध कराने की कृपा की जाये, ताकि किये गये कार्य का भुगतान किया जा सके।


अनुलग्नक- 1. विहित प्रपत्र में अधियाचना।

विश्वासभाजन


कार्यपालक अभियंता,
ग्रामीण कार्य विभाग, कार्य प्रमंडल,
मुजफ्फरपुर पश्चिम

Requisition Format for Scheme Head - MR (3054) Under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division :- Muzaftapur West																		
S.N.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (in Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	Up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (in Km)	Amount (in Lakh)	Initial Rectification with Surface Renewal (in Lakh)	5 Year Routine Maintenance Maint. (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/19-20 Muzaftapur West/31	SERUKAHI - SERUKAHI	NEA220002467	13.12.2019	0.650	17.41620	11.41700	5.26484	239NMBD/ 2020-21	28.02.2021	SDBC Complete	1749.000	25mm	5.00	0.00000	0.00000	10.17950	MB Copy Attached
2	MR-N/19-20 Muzaftapur West/31	Pitch Road - Sain Brijlal	31507202230	13.12.2019	2.080	53.17580	33.90700	16.88260	239NMBD/ 2020-21	28.02.2021	SDBC Complete	1794.000	25mm	5.00	0.00000	0.00000	31.39884	MB Copy Attached
3	MR-N/19-20 Muzaftapur West/22	Shyampur bhoja to Hichara chowk via dalihasti road	31507201002	19.07.2019	2.000	53.07000	32.17200	17.11764	212NMBD/ 2020-21	28.02.2021	Work Complete	2427.000	25mm	5.00	13.85170	13.85170	15.74775	MB Copy Attached
4	MR-N/19-20 Muzaftapur West/22	Kanti Marwan to Bhenubai's PMGSY road	NEA220002477	19.07.2019	3.700	92.43700	54.38000	28.47388	212NMBD/ 2020-21	27.09.2020	Work Complete	2017.000	25mm	5.00	20.85257	20.85257	20.85257	MB Copy Attached
5	MR-N/19-20 Muzaftapur West/23	Serukahi to Mazar Kanta Chowk path	NEA220002475	19.07.2019	4.000	113.76000	71.62400	30.55474	211NMBD/ 2019-20	27.09.2020	Work Complete	2475.000	25mm	5.00	32.76110	32.76110	36.58006	MB Copy Attached
6	MR-N/19-20 Muzaftapur West/23	Sahbajpur Pitch road to Chhapra Manowatha	31507202255	19.07.2019	0.710	21.73500	13.59000	5.46465	211NMBD/ 2019-20	27.09.2020	Work Complete	2275.000	25mm	5.00	12.93610	12.93610	0.92487	MB Copy Attached
7	MR-N/19-20 Muzaftapur West/23	Sahbajpur Pitch road to Mirzapur	31507202256	19.07.2019	1.460	39.92000	24.76800	10.71617	211NMBD/ 2019-20	27.09.2020	Work Complete	2314.000	25mm	5.00	21.90832	21.90832	1.69446	MB Copy Attached
8	MR-N/19-20 Muzaftapur West/15	Malahi Chowk - Basara PWD Road Via Ragunathpur	NEA220002641	06.07.2019	4.300	129.35000	82.39200	33.36283	194NMBD/ 019-20	21.10.2020	Work Complete	1605.000	25mm	5.00	80.00000	80.00000	2.03425	MB Copy Attached
															182.30979	182.30979	119.41230	


 Executive Engineer
 RWD Works Division
 Muzaftapur West
 19/3

Record Entry

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Content area
	No.	L.	B.	D.	
Home work: - Const of road from MSR-N/19					
M42.1908/31 in Cont. block London					
New Maintenance (M.R.)					
Seoukahi to Seoukahi					
Name of Agency: - M/s. Vikram Vikky. Const.					
Sopros market Bhagwanpur M42.					
Nos. of Agreement: - 239 M42/2020-21					
Date of work order: - 29/05/2020					
Date of Completion: - 28/02/2021					
Actual Date of Completion: - 28/02/2021 in progress					

1. Clearing and grubbing road land					
do do - comp. E/F					
1x2x13x50.00x1.00 = 1300.00 m ²					
Soil 0.13 Hx					
2. Const of subgrade and center					
Shoulder - do do - comp. E/F					
2x13x50.00x0.60x0.30 = 234.00 m ²					
3. Const of granular sub base					
by spreading ball graded material - do do - comp. E/F					
1x11x0.70x0.90x0.10 = 0.69 m ²					
1x17x0.90x0.85x0.10 = 1.30 m ²					
1x27x0.90x0.75x0.10 = 1.82 m ²					
1x11x0.75x0.85x0.10 = 0.71 m ²					

Continuation

4.52 m²


Bol
08/02/2021
AK

Bol
08/02/2021

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(10/52) Providing and laying of hot applied thermoplastic compound —					
— do — do — comp.					
QTY and PMB. Page (5)					
130.00 m ² @ 735.44/m ²					95607.20
(11/52) Providing and laying of hot applied thermoplastic compound —					
— do — do — comp.					
QTY and PMB. Page (5)					
8.00 m ² @ 735.44/m ²					5884.20
(12/52) Providing and fixing of typical MMSST information board					
— do — do — comp.					
QTY and PMB. Page (5)					
2.0 Nos @ 10423.20/No					20846.40
					900841.20
Ad 01.00% labour less —					9008.20
" 12.00% CST —					10810.20
					1017950.20
Boi					
23/04/2021					
DE					
Chp					
19/03/21					
DE					

Name of Road - Serukahi to Serukahi												
Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI, CATEGORY	Latitude	ongitude	Event		
23/2/21	8:40:0	22	0.1	160	0	1600	1568 G	2.26	26.17234	85.27476 Normal	$Y = 0 * X^2 + 0.989 * X - 13.58$	
23/2/21	8:40:8	22	0.1	120	20.2	1200	1173 G	1.74	26.17214	85.27571 Normal	X = 2182	
23/2/21	8:40:8	22	0.1	140	20.2	1400	1371 G	2	26.17142	85.27591 Normal	Y = 2144	
23/2/21	8:40:43	22	0.1	170	20.2	1700	1667 G	2.38	26.17054	85.27594 Normal	(R) RURAL ROAD	
23/2/21	8:41:0	22	0.1	260	10.1	2600	2557 G	3.49	26.16975	85.27608 Normal	Good	
23/2/21	8:41:19	22	0.1	180	20.2	1800	1766 G	2.51	26.1689	85.27581 Culvert	Average	
23/2/21	8:41:19	22	0.055	120	10.1	2182	2144 G	2.98	26.16835	85.27572 Normal	Poor	
AVG:-						1749					4001-5000 >5001	

File :H:\Software\Bump Indicator Software\08.12.2020\Yikky_Const1\23.02.2021\19030841.Xls, Section No.:22, Eqn
Name of Customer :M/S VIKKY CONSTRUCTION, Name of Work/ Road :SERUKAHI TO SERUKAHI, Lab Job



[Handwritten signature]