

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

of the measurement relating to each work					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
<u>1st on A.C. Bill</u>					
Name of work :- Jaso Nakhon Malhar Path					
To Panchat Pur. N/R- (3054) Package NO :-					
MR-N/19-20 Bexon/15.					
Agency :- Shree Bhajan Singh.					
Agg. NO :- 38 MBD of 2019-20.					
Date of start :- 27/11/2019.					
Date of completion :- 28/08/20					
Date of amt :- 29/5/20					
1. Cleaning and grubbing of road lane - do - all comp. to					
$236 \times 80.0 \times 2 \times 1.0 / 1000 = 1.42 \text{ Hect.}$					
2. Const. of sub-grade and earthen shoulders - do - all comp.					
$166 \times 30.0 \times 2 \times 1.0 \times 0.30 = 2988 \text{ m}^3$					
$16 \times 30.0 \times 2 \times 0.75 \times 0.30 = 216$					
$1 \times 20.0 \times 2 \times 0.75 \times 0.30 = 9.00$					
$53 \times 30 \times 2 \times 1.0 \times 0.30 = 954$					
$1 \times 10 \times 2 \times 1.0 \times 0.30 = 6.00$					
4773 m ³					
3. Const. of granular sub-base by well graded material					
do - all comp. to					

Continuation

Continuation

22
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd end of road Bt					
Name of work - Jaso Nadam kulharya path to Punditpur under NR-3054 New Policy 2018					
Package No. - NR-N/19-20/Buxar/15.					
Agency - Shree Ishajan Singh.					
Agg. No. - 38 MBD-N/2019-20					
Date of start - 20/11/19					
Date of actual comp. - 29/5/20					
Date of wrt. - 28/9/20					
Further measurement - NIL.					
<u>ABSTRACT OF WORK</u>					
1. Clearing and grubbing of road land - do. all comp. etc.					
1.42 Hect vide P15 @ 44464.05/ Hct B. 70239.00					
2. Const. of sub-grade and earthen shoulders - do. - all comp. etc.					
4173.00 m ³ vide P15					
@ 176.47/m ³					R. 736409.00
3. Const. of granular sub-base by well graded material - do. - all comp. etc.					
100.43 m ³ vide P15					
@ 2587.04/m ³					R. 259816.00
Continuation					19. 1066464.00

Continuation