

IS+ on A/c B/M

Name of work - **1**

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
N/W - English more Shambhuganj					
Road (Rambur) to Latana under m.m. sy/so					
Agency - Prabhu yadav					
vill - Teliya chhorath,					
P.O. - P.S. - Sorro, Dist. - Jammu					
Pin No. - 811314					
Agreement No. - 39 SBD/20-21					
D/commencement - 10-08-2020					
D/completion - 09-05-2021					
Agreement - 22.75% below					

(1) Providing and lining of
B.M. pillars — T/S
03 NO.

(2) clearing & grubbing
road land including
uprooting wild vegetation,
grass, bushes — T/S

$$5 \times 30 \times 6.50 = 975.00 \text{ m}^2$$

$$3 \times 30 \times 6.50 = 585.00 \text{ "}$$

$$2 \times 30 \times 6.50 = 390.00 \text{ "}$$

$$6 \times 30 \times 6.50 = 1170.00 \text{ "}$$

$$2 \times 30 \times 6.50 = 390.00 \text{ "}$$

$$1 \times 19 \times 6.50 = 123.50 \text{ "}$$

(Continued)

Executive Engineer
R.W.D. Works Division
BANKA-1

Attchd
06/4/21
Executive Engineer
R.W.D. Works Division
BANKA-1

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
(12) W.B.M. gr 11/1					
10+15 providing, laying, spreading and compacting stone aggregates — 1/1					
138.33 m ³ V.T.M.B. Page (6)					
15.19 m ³ V.T.M.B. Page (6)					
153.52 m ³ @ Rs 3117.41/m ³ → 478585.00					

(13) const ⁿ of un-reinforced					
16 plain cement concrete pavement thickness as per Design — 1/1					
32.40 m ³ V.T.M.B. Page (7)					
@ Rs 6073.20/m ³ → 196772.00					

Executive Engineer
R.W.D. Works Division
BANKA-1

	2197849=00
Add W.S.T @ 12% →	263982=00
Less @ 1% →	21998=00
seigniorage fee @ 10% →	54149=00
	25,39,978=00
Less 22.75% as per agreement	5,77845=00
Net payable →	19,62,133=00

(Rs Nineteen lakh sixty two thousand one hundred thirty three) only.

Prepared
15.02.2021
A.E.
J.E.
15/02/21
J.E.
01.3.21