

Name of work - ^{1.} Siokhwal Baba Bathani To
 Situation of work - ^{2.} Bhada Tikari B.T. Path Tak.
 Agency by which work is executed - Prem Kr Rai
 Date of measurement - 15-12-2020
 No. and date of agreement. 147 of 2020-21
 (These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Revised Measurement				
(1)	Paving & Paving				
	Bench Mark and reference				
	pillar				
Bench mark	1.0 K.M.				
Reference pillar	1.0 K.M.				
(2)	Clearing & Grubbing				
	Road Land.				
	2x1500Mx	3.5	= 7000		
			08 0-70 14A		

(3)	Excavation for Roadway				
7	in Soil using manual				
	means do-do estimate.				
	For Flexible Road				
	2x20x30Mx	0.525x0.100	= 63		
	2x3x30Mx	0.525x0.100	= 9.45		
	2x10Mx	0.525x0.100	= 1.05		
	For Rigid Road.				
	2x10x30Mx	0.375x0.100	= 22.50		
			96.0M ³		
(4)	Granular Sub-base by				
10	Paving well graded				
	Material do-do estimate.				
	For Flexible Portion.				
	in widening				
	2x23x30Mx	0.525x0.100	= 72.45		
	2x10Mx	0.525x0.100	= 1.05		
	23x30Mx	4.050x0.100	= 279.45		
	1x10Mx	4.050x0.100	= 4.05		
	14Mx	5.0Mx	0.100		
			= 7.92		
			364.92M ³		

Continuation

Est 5711 Bill.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of work					
(1) Providing and fixing Bench Mark & Reference pillar					
Bench Mark 1.0 Km	Page No 1	9th No 1	3741 = 26	Rs 3741 = 00	
Reference pillar 1.0 Km	Page No 2	9th No 2	1725 = 15 / Km Rs	1725 = 00	
(2) clearing and grubbing road land do-do all complete					
Page No 1	9th No 2				
B. & H. A @ Rs 51133 = 76				Rs 35794 = 00	
(3) Box Cutting Excavation for roadway do - do all complete					

	M.B. Page 1				
	9th No 3/7				
96 M ³ @ Rs 74 = 16				Rs 7119 = 00	
(4) Granular Sub base do-do all complete					
Page No 1	9th No 4/10				
364.92 M ³ @ Rs 2729 = 86				Rs 996180 = 51	
(5) WBM Grnd-3 providing and laying and compacting do all complete					
T.M.B. Page 2	9th No 5/11				
196.87 M ³ @ Rs 3570 = 83				Rs 702989 = 30	
(6) Granular Sub base do-do all complete					
Page No 2	9th No 6/15				
28.84 M ³ @ Rs 2729 = 86				Rs 78619 = 96	
Continuation					
				Rs 1826168 = 78	

B.F. Q₄ 1826168 = 76

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7/16) WBM Grading - 3					
Providing laying spreading					
do - do all complete.					
Page No 2 of 210 7/16					
84.35 m ³ @ Rs 3570 = 83 1/3 Rs 301199251					
C.D. work					
(8/1) E/W in Excavation for Pond 1.					
PL No 2 of 110 8/1					
31.32 m ³ @ Rs 269 = 32 for 113 Rs 8436 = 10					
(9/2) Providing 1:15 (1:12.5:5)					
do - do all complete.					
T.M.B. Pura 2 of 110 9/2					
5.692 m ³ @ Rs 5415 = 12 for 113 Rs 30822 = 10					
(10/3) Providing M20 (1:2:4)					
vide page no 2 of 110 10/3					

27.73 m ³ @ Rs 6240 = 64 for 113 Rs 173052 = 94					
(11/4) Providing and laying					
R.C.C. pipe HP 3					
Page No 2 of 110 11/4					
15 m @ Rs 2520 = 51 for 113 Rs 37812 = 10					
(12/5) Providing two coats					
Page No 2 of 110 12/5					
121.68 m ² @ Rs 97 = 13 for 113 Rs 11826 = 10					
					Rs 2389317 = 21
Add 13% Lab & GST					Rs 310611 = 23
Add 0.79% S.F.					Rs 18875 = 60
					Rs 2718804 = 04
Less 0.31% as per agreement					Rs 8428 = 29
					Rs 2710375 = 74

Continuation

[Signature]
15/11/2020
J.E.