

Motable work

Schedule XLV-Form No. 134

Trivenigang

DIVISION

Chhatapur

SUB-DIVISION

Balua Panchayat Untergt middle school. Balua
Me W No-4 to W No-6 Road

MEASUREMENT BOOK

M.B. NO-726

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
H/W. Balua Panchayat Urtorgt middle school, Balua me WNo-4 to WNo-6 Road					
H/Agency- Departmental RWD Trivenigang					

Measurement Entry

- ① Filling of local sand obtain from River Bed, watering & ramming all complete as per specification & direction of Engineer-in-charge

$$1 \times 7 \text{ M} \times 4 \text{ M} \times 0.30 \text{ M} = 8.4 \text{ m}^3$$

$$1 \times 32 \text{ M} \times 5 \text{ M} \times 0.30 \text{ M} = 48 \text{ m}^3$$

$$1 \times 15 \text{ M} \times 5 \text{ M} \times 0.30 \text{ M} = 22.5 \text{ m}^3$$

$$1 \times 15 \text{ M} \times 6 \text{ M} \times 0.60 \text{ M} = 54 \text{ m}^3$$

$$1 \times 10 \text{ M} \times 5 \text{ M} \times 0.60 \text{ M} = 30 \text{ m}^3$$

$$1 \times 5 \text{ M} \times 4 \text{ M} \times 0.60 \text{ M} = 12 \text{ m}^3$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1X5M X 4M X 0.60M =					12 m ³
1X25M X 5M X 0.30M =					37.5 m ³
1X30M X 4.50M X 0.30M =					40.5 m ³
1X30M X 6M X 0.30M =					54 m ³
1X30M X 5M X 0.30M =					45 m ³
1X30M X 4M X 0.60M =					72 m ³
1X27M X 4M X 0.60M =					64.8 m ³
1X10M X 5M X 0.60M =					30 m ³
Total Qty =					530.7 m ³

Supply and Carriage of brick
bats up to 8 Km from breach
and placing in breach and
laying of bats all complete
Job Specification and dis-
tribution of

1X7M X 3.50M X 0.30M =	7.4 m ³
1X32M X 4.50M X 0.15M =	21.6 m ³
1X15M X 4.50M X 0.15M =	10.1 m ³
1X15M X 5.50M X 0.15M =	12.4 m ³
1X10M X 4.50M X 0.30M =	13.5 m ³
1X5M X 3.50M X 0.15M =	2.6 m ³
1X5M X 3.50M X 0.30M =	5.3 m ³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1X25M X 4.50M X 0.15M =					16.9 m ³
1X30M X 5.50M X 0.20M =					33 m ³
1X30M X 4.50M X 0.15M =					20.3 m ³
1X30M X 3.50M X 0.30M =					31.5 m ³
<i>checked & initial</i> <i>27/11/20</i> <i>total Qty =</i>					174.5 m ³
<i>As</i>					
<i>28/11/20</i>					
<i>27/11/20</i>					

Abstract of cost

① Filling of local pond obtain
from River Bed watering
& ramming all complete
as per specification & dis-
ection of Engineer-in-charge
VMB P-②

Qty = 530.7 m³

Rs @ 626.89/m³

Rs 332691=00

② Supply and Carriage of
brick bats up to 8 km from

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
breach and placing in breach					
and laying of bats all					
Complete job specification					
and direction of e/l					
VMB P-③					
Qty = 174.5 m ³					
Rs @ 2145.02/m ³					
				Rs	374199.00
				Rs	706889.00
Add 12% GST on item				Rs	84827.00
Add 01% labour cess				Rs	7069.00
				Rs	798785.00

27/11/20
27/11/20
27/11/20

27/11/20
27/11/20
27/11/20

27/11/20
27/11/20
27/11/20