

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -	construction				
of Road from Pathre					
Road to Romanpur Maha-					
dalit tola under MMGSY					
(Gen)					
Name of Agency - Satyendra					
Kumar Yadavdu, Vill-					
Karma, P.O. - Guram Mills					
P.S. - Konch, Dist - Graya,					

Agreement No. - 32 / MMGSY / Gen /

SBD/2020-21

Date of commencement - 27.06.20

Date of completion - 26.03.21

Date of measurement - 17.10.20

① E/W in excavation of

found. If structure ---

cte (600 mm & H.P.C.)

 $2 \times 3.90m \times 1.24m \times 1.50m = 14.51 m^3$ $1 \times 6.22m \times 1.02m \times 0.80m = 5.08 m^3$ $\frac{1}{19.59 m^3}$

② P/V P.C. C M10 in

open found. - cte

Continuation

Abstract of Cost.

24

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) E10 in excavation of found. - - off					
Qty wide TMB					
Page No. (06) - 19.59 m ³					
@ ₹ 285.17/m ³ — ₹ 5586.00					
(2) Plv P.C.C M10 in found. - - off					
Qty wide TMB					
Page No. (06) - 1.45 m ³					
@ ₹ 3989.97/m ³ — ₹ 5788.00					
(3) Plv P.C.C M15 in open found. - - off					
Qty wide TMB					
Page No. (07) - 10.180 m ³					
@ ₹ 4000.31/m ³ — ₹ 40003.80					
(4) Plv laying R.C.C Pipe N.P. 600 mm off - - off					
Qty wide TMB					
Page No. (07) - 7.50 m					
@ ₹ 1000.12/m — ₹ 7501.00					
(5) Plv P.C.C M15 in Sub-structure - - off					
Qty wide TMB					
Page No. (07) - 3.45 m ³					
@ ₹ 4194.89/m ³ — ₹ 14472.00					
(6) Filling in found. trench - - off					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(i) Plv & Fixing Ds					
(14) Retro reflectorised Cautionary, mandatory & Information sign board - etc					
(i) 1600 mm circular					
Qty vide TMB					
Page no. (23) - 04 NO					
@ ₹ 46.89.18 / NO. — ₹ 18757.00					
(ii) 1600 mm equilateral triangle					
Qty vide TMB					
Page no. (23) - 08 NO					
@ ₹ 3463.51 / NO. — ₹ 27708.00					
(iii) 600 mm x 450 mm rectangle					
Qty vide TMB					
Page no. (23) - 04 NO					
@ ₹ 45.55.56 / NO. — ₹ 18222.00					
(iv) 900 mm octagon-					
Qty vide TMB					
Page no. (23) - 02 NO					
@ ₹ 8246.33 / NO. — ₹ 16493.00					
					₹ 3998921.00
Add 1% Labour cost + ₹ 39989.00					
Add 12% C.S.T. — ₹ 479871.00					
					₹ 4518781.00
Less 10% below -- ₹ 4518781.00					
					₹ 4066903.00

