

1st on A/c Bill

11

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Saisambur PMGSY to Motnaje					
Agreement - 48/MMGSY/300/2020-21					
Agency - Harsa Construction					
At - Lohani Bigha, Nawada					
Date of Commencement - 21/4/2020					
Date of Completion - 20/4/2021					
ABSTRACT OF COST					
1) Const of reference Working Benchmark					
Qty	Vide TMB, P = 1				
1.380 Km @ Rs = 6228.88/Km — Rs = 8596.00					
2) Const of and Bridges/Pillars — do —					
Qty	Vide TMB, P = 1				
1.380 Km @ Rs = 1528.39/Km — Rs = 2109.00					
3) clearing and grubbing small land					
Qty	Vide TMB, P = 2				
0.69 Hect @ Rs = 94977.70/Hect — Rs = 65535.00					
4) Const of Embankment with the					
help of dozer. Load upto 100m —					
Qty	Vide TMB, P = 3				
7264 60 m ³ @ Rs = 215.11/m ³ — Rs = 1562688.00					

Continuation

Continuation