

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, डिहरी

पत्रांक. 222 म-5

डिहरी/दिनांक. 18/03/21

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, डिहरी

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी -सह-सचिव,
ब्राडा,
भूमि विकास बैंक भवन,
बुद्ध मार्ग, पटना।

विषय :- मुख्यमंत्री ग्राम सड़क योजना (एस0सी) में किये गये कार्य के विरुद्ध आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में सूचित करना है कि मुख्यमंत्री ग्राम सड़क योजना (एस0सी) अर्न्तगत कराये गये कार्यों के विरुद्ध संवेदक को भुगतान करने हेतु अधियाचना विहित प्रपत्र में भरकर आवश्यक कार्यवाही हेतु समर्पित की जाती है। इस पथ में कोई भी ATR लंबित नहीं है। उक्त पथ का समी डाटा की प्रविष्टि MIS पर अद्यतन है।

अनु :- यथोक्त।

विश्वासभाजन

18.03.21

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, डिहरी

FORM GFR 19 -A
(SEE GOVERNMENT of India's Decesion (I) below Rule - 150)
Forms of Utilisation Certificate upto the Month of January 2021

PIU - RWD DEHRI

S.No	Name of Scheme	Sanction No. & Date With amount(In Rs. Lacs)	Amount Received (In Rs. Lacs)	Particulars
1	Contruction of Rural Road under MMGSY - SC	50 dated 06.03.2020	2059.73473	Certificate that out of Rs. 2059.73473 Lacs received during the years in favour of Executive Engineer , RWD Dehri Bihar. Sum of Rs. 2035.53982 Lacs has been utilised for the purpose of MMGSY- SC Fund hences as given in the margin for which it was sanctioned and that the balance of Rs. 24.19491 Lacs remaining unutilized at the end of the period under.

2 Certified that I have satisfied myself that the conditions on which the grand-in-aid
was sanctioned have been duly
fulfilled / are being fulfilled and that I have exercised the following checks to
see that the money was actually utilized

for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- i. Works have been supervised by Executive Engineer / Supertending Engineer.
- ii. Periodical inspection has been conducted by
Executive Engineer / Supertending Engineer.
- iii. Construction materials have been tested.
- iv. Measurements have been recorded in the MBs and test check conducted by
the Assistant.
- v. All other codal formalities have been observed.

3 **Physical Progress achieved :-**

- i. Construction of Road works.
- ii. Construction of CD works.

[Signature]
02.01/18/24
RWD (W) Div. Dehri

[Signature]
18.03.21
Executive Engineer
RWD (W) Div. Dehri
18/3/21

Rural Works Department
MMGSY (Sc) Allotment Requisition Format

Name of Division:- Dehri

Sr. No.	Year	Name Of Road	Name of Contractor (in English)	Administrative Sanction		Agreement Amount (in Lacs)		Allotment Received (in Lacs)	Total Expenditure as per MIS (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in Lacs) (11-9)	Remarks
				Length (in km)	Amount (in Lacs)	Main Work	Maintenance					
1	2019-20	G.T. road (Near Chakkiya) to Khola Khoj	Narendra Kumar Singh	0.76	55.34596	49.81136	5.00696	33.61183	33.61183	48.08194	14.47011	Complete
2	2018-19	Dehri Raipur PWD Road to Semradih	Lakshita Construction	1.290	25.70175	23.13158	1.71962	64.54431	64.54431	74.18341	9.63910	Complete
3	2019-20	PMGSY Road Chandri Road Videshiya Tola to chhapragadh Purbhi Tola	Lakshita Construction	1.705	103.17969	92.86172	11.67698	86.21225	86.21225	92.36806	6.15581	Complete
4	2018-19	T2 Ke (Bhluadi Nahar Ke Bhalaadi Pul) to Nvangad Via Pitambarpur	Basant Kumar	2.505	166.62600	148.79946	16.61469	139.85776	193.85776	148.77972	8.92196	Complete
5	2019-20	L031 PMGSY Road Chandri to Mahto Tola Chandri	Binod Singh	1.240	66.62277	59.96049	6.11600	27.10172	27.10172	48.53470	21.43298	On Going
6	2019-20	Sleya PMGSY Road to Basanpur To Bhuaai Bigha Road	RIYA RANJAN KUMAR SINGH	1.045	92.52218	83.26996	7.50238	31.14921	31.14921	59.97802	28.82881	On Going
7	2019-20	PWD path se (Nawadih more) to Bhagwan Bigha	Chandra Kishore	0.85	25.70175	23.13158	1.71962	4.47207	4.47206	22.18215	17.71008	On Going
8	2019-20	Parchha Dakghar more toParchha Chobey to Harijan tola	Shashi Bhushan Kumar	2.71	194.61570	175.15413	16.71006	151.29317	151.29317	175.13896	23.84579	Complete
9	2019-20	NH2C Sundarganj to Dalit tola Sundarganj	Shashi Bhushan Kumar	1.07	66.62277	59.96049	6.11600	57.20437	57.20437	59.94216	2.73779	Complete
10	2019-20	NH2C Nawadih Shivmandir to Muslim tola Nawadih	Shashi Bhushan Kumar	1.4	110.74925	99.67433	8.34251	94.90696	94.90696	99.66559	4.75863	Complete
11	2019-20	NH2C Akbarpur to Chhatighat Tola	Basant Kumar	2.010	141.66900	129.84932	13.01000	128.57195	127.86288	128.65117	0.07922	Complete
		TOTLA		14.880	1049.357	945.604	94.535	818.926	872.217	957.506	138.580	

Signature
RWD (W) Div. Dehri

Signature
18.03.21
Executive Engineer
Rural Works Department
Dehri Division- Dehri