

Agency by which work is executed
 Date of measurement -
 No. and date of agreement
 (These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -	FDR				
Name of road -	Belwa to Sirisia				
Agency -	Departmental				
Authority -	Executive Engineer, RWD				
	Works Division, Nankatigani				
Div -	Nankatigani				
Block -	Nankatigani				
Dist -	Keshi Champaran				

RECORD ENTRY

1. > Const. of embankment
 with material obtained from
 roadway cutting - all comp

$$1 \times 50 \times \frac{(1.0 + 1.2)}{2} \times \frac{(1.2 + 1.4 + 1.6)}{3} = 77.00 \text{ m}^3$$

$$2 \times 20 \times \frac{(1.5 + 2.0)}{2} \times \frac{(1.0 + 1.2 + 1.5)}{3} = 86.33 \text{ m}^3$$

$$4 \times 10 \times \frac{(0.5 + 1.0)}{2} \times \frac{(0.60 + 0.30)}{2} = 13.50 \text{ m}^3$$

$$3 \times 5 \times \frac{(0.8 + 1.0)}{2} \times \frac{(1.0 + 1.2)}{2} = 24.75 \text{ m}^3$$

$$1 \times 30 \times \frac{(1.0 + 1.4)}{2} \times \frac{(0.5 + 0.6)}{2} = 19.80 \text{ m}^3$$

$$= 221.38 \text{ m}^3$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2) Placing Tractor at loading point, loading with front end					
— do — all comp					

Qty. comp at above item

$$= 104.85 \text{ m}^3$$

~~Bhuvan~~

27/09/2020
J.E

~~J.E~~
27/09/2020
A.E

30/11/20

RECORD ENTRY

1) Laying Brick bats on prepared soil surface — do — all

$$1 \times 50 \times \frac{(3.5+4.5)}{2} \times \frac{(0.5+0.75+1.0)}{3} = 150.00 \text{ m}^3$$

$$1 \times 30 \times \frac{(1.0+1.4)}{2} \times \frac{(0.5+0.6)}{2} = 19.80 \text{ m}^3$$

$$2 \times 18 \times \frac{(1.1+1.3)}{2} \times \frac{(0.4+0.6)}{2} = 21.60 \text{ m}^3$$

$$= 191.40 \text{ m}^3$$

~~Bhuvan~~
01/10/2020
J.E

~~J.E~~
01/10/2020
A.E

30/11/20

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>RECORD ENTRY</u>					
1) Laying bricks on prepared soil surface - do all comp.					
	1 x 20 x	$\frac{(1.5+2.0)}{2}$	$\times \frac{(1.0+1.2+1.5)}{3}$		= 43.67 m ³
	4 x 10 x	$\frac{(3.0+3.4)}{2}$	$\times \frac{(0.60+0.30)}{2}$		= 57.60 m³
	2 x 5 x	$\frac{(2.0+2.5)}{2}$	$\times \frac{(1.0+1.2)}{2}$		= 24.75 m ³
					= 125.517 m ³
<u>Blumen</u> 03/10/2020 J.R. <u>10/10/2020</u> 10/10/2020 J.R.					

<u>RECORD ENTRY</u>					
1) Laying brick bat on prepared soil surface - do all					
	1 x 40 x	$\frac{(2.5+3.0)}{2}$	$\times \frac{(0.25+0.5+0.75)}{3}$		= 55.00 m ³
	1 x 30 x	$\frac{(1.0+1.4)}{2}$	$\times \frac{(0.5+0.6)}{2}$		= 19.80 m ³
	2 x 18 x	$\frac{(1.1+1.3)}{2}$	$\times \frac{(0.4+0.6)}{2}$		= 21.60 m ³
					= 96.40 m ³
<u>Blumen</u> 03/10/2020 J.R. <u>10/10/2020</u> 10/10/2020 J.R.					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>RECORD ENTRY</u>				
1) Laying Brick bats on prepared soil surface to all					
$1 \times 18 \times \frac{(1.0+1.5)}{2} \times \frac{(0.5+1.0+1.5)}{3} = 22.50 \text{ m}^3$					
$4 \times 10 \times \frac{(3.0+3.4)}{2} \times \frac{(0.60+0.30)}{2} = 57.60 \text{ m}^3$					
$3 \times 5 \times \frac{(2.0+2.5)}{2} \times \frac{(1.0+1.2)}{2} = 37.125 \text{ m}^3$					
					$= 117.225 \text{ m}^3$
<i>Bharama</i> 10/10/2020 J.R.					
<i>R</i> 10/10/20					
<i>R.S.</i> 10/10/2020 A.R.					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
1) Conv. of embankment with material obtained do all comp.					
221.38 m ³	QVTMB	P-①			
104.85 m ³	QVTMB	P-②			
326.23 m ³	② R. 25.32/m ³ = R.				8260.00
2) Placing Tractor at loading Point do all comp.					
221.38 m ³	QVTMB	P-②			
104.85 m ³	QVTMB	P-③			
326.23 m ³	② R. 450.77/m ³ = R.				147057.00

3) Laying brick bat on prepared Soil surface do all comp.					
191.40 m ³	QVTMB	P-③			
125.52 m ³	QVTMB	P-④			
96.40 m ³	QVTMB	P-④			
117.22 m ³	QVTMB	P-⑤			
530.54 m ³	② R. 1703.77/m ³ = R.				903923.00
Add				= R.	1059240.00
Add GST 12%				= R.	127109.00
Add L.Cess 1%				= R.	10592.00
Add S.Fee				= R.	55092.00
				= R.	1252033.00
					10/10/2020 J.E.