

1st on A/c Bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/work :- Constr of Rd					
from Bakhtiyarpur					
Road ke Bharadi					
Dakshin tola to					
Kharbanda Pul(SC)					
N/Agency :- Niraj Kr. Singh					
A. No. :- 05/SBD/MMWSY/2020-21					
A. Rate :- 10% Below.					
Date of Commencement :- 24.06.2020					
Time of Completion :- 23.03.2021					
① PIV & fixing of					
working benchmark					
Pillars — do — 8/9.					
Bench Mark Pillars —					01 Nos.
② Clearing & grubbing					
Road Land (By Manual					
Means — do — 8/9.					
2x8x 30.00x 3.50					= 1680.00 m ²
					/
					Total = 1680.00 m ²
					Says = 0.170 Hect.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Material					
$\text{Clod} = 1058.74 \text{ m}^3$					
S. Metal = $165.66 \text{ m}^3 @ \text{Rs. } 495.16/\text{m}^3$					
S. chips = $68.59 \text{ m}^3 @ \text{Rs. } 510.25/\text{m}^3$					
C. sand = $68.00 \text{ m}^3 @ \text{Rs. } 170.90/\text{m}^3$					
S. Screening = $16.20 \text{ m}^3 @ \text{Rs. } 345.2/\text{m}^3$					

di

16/3/2021
B

Abstract abast				
(1) PIV & boring ab				
working benchmark				
Pillars — do — Ely.				
Benchmark Pillars				
Dty = 0.1 Ns vide P-(a)				
@ Rs. 4290.67/Ns — Rs. 4290.67				
(2) clearing & grubbing				
Rd land.				
Dty = 0.170 Hect vide P-(1)				
@ Rs. 51133.76/Hect Rs. 8692.74				
Total = Rs. 12983.41				

Continuation

Sch. XLV Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/F = R.		1141727.66
Add 12% GST + 1% LC (+)			R.		148424.60
Add Seigniorage fee (+)			R.		16450.00
			Total = R.		1306602.26
less 10% as per agreement (-)			R.		130660.23
			Total = R.		1175942.00
<i>[Signature]</i> 16/3/2021 <i>[Initials]</i>			<i>[Signature]</i> 16/03/2021 <i>[Initials]</i>		<i>[Signature]</i> 22/03/21