

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
1st on MC 2011					
Name of work - Const of Road					
from Parapur-Rasaula					
Palkei Sadak To Nub					
Basti Late huge Naharatak					
N/Agency: - Dhamme Dore K. Singh					
Agg No: - 08/mmgsy/SBD/2020-21					
Date of start: - 25.06.2020					
Date of Comp: - 24.03.2021.					

① clearing and grubbing of R/Land					
2x22.5m x 3.50m =					
$2 \times 6754 \times 3.50 = 2362.50 m^2$					
or 0.2363 Hec					
② provision and Revamp of 0.2 Nos					
③ Const of curb with app malonair					
(Less 100 mlt measurement up dated)					
Total Qty as per Agg = 1611.05 m ³					
Taken Qty = 0.50 x 1611.05 m ³ = 805.52 m ³					
④ Const of curb with app mal					
Less up to 100 mlt					
Total Qty as per Agg = 690.45 m ³					
Taken Qty = 0.50 x 690.45 m ³ = 345.22 m ³					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D.	

Abstract of Cost

① Cleaning and Grubbing

of Road

14 (1) P-3 = 0.07875 m³

14 (2) P-5 = 0.2363 m³

0.31505 m³

OR 49739.47 / m³ 15670.10

② Pour and Repair of Reb

Pillar

14 (1) P-3 = 2 m³

14 (2) P-5 = 2 m³

4 m³

OR 1868.77 / m³ 7455.10

③ Cost of earth work

app. mal L-100 m³

(update)

14 (3) P-5 = 805.52 m³

OR 142.39 / m³ 114698.10

④ Cost of earth work

app. mal L-100 m³

(update)

14 (4) P-5 = 187.22 m³

54634.10

345.22 m³ OR 187.23 / m³ 64636.10

⑤ Excavation of Road

way center

14 (5) P-3 = 16.87 m³

14 (5) P-6 = 16.87 m³

33.74 m³

82.01

OR 82.01 / m³ 2767.10

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑥ Const of G.S. 12 grt with app material					
Item ⑥ P-3 =		22.87 m ³			
12 ⑥ P-6 =		391.37 m ³			
		414.24 m ³			
Or 3129.55 m ³ - 14					1296386.0
		3129.55			✓
⑦ Parallel Layering work					
Item ⑦ P-3 =		63.28 m ³			
12 ⑦ P-6 =		189.84 m ³			
		253.12 m ³			
Or 4201.82 m ³ - 1063565.0					

⑧ Const of Union form cement concrete at 20 in. Paving					
14 ⑧ P-4					
135.00 m ³ at 8063.40 m ³					1088559.0
		8063.40			✓
Total P 365373.0					
Less 10% Paving Rate ⑧					36537.9
					P 3288361.0
		602985.0			
Set at 2.2021					
Or 204088.0 x 18.33					
					37405.0

Continuation