

3rd and final bill

Sch. XLV-Form No. 134 **13**

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- PWD road Islampur to Masahi					
Agency:- M/s Radhika Construction					
Agreement No:- 175/20-21					
Date of work order:- 8.8.20					
Date of completion					
as per agreement:- 7.5.21					
Date of completion actual:- 15.3.21					
Date of entry:- 15.3.21					
1/77 Providing and fixing					
KMP					5 Nos.
2/77 Providing and fixing					
HMP					15 Nos.

Particulars	No.	L.	B.	D.
			B/F	Rs 7150518 = 62

22/81 Brick masonry work

in C.H. (1/2)

vide TND Page 14

8.60 m² @ Rs 6470 = 48708 + Rs 58248 = 99

23/82 Plastering with C.H.

(1/2)

vide TND Page 14

60.98 m² @ Rs 178 = 9775 + Rs 10824 = 10

24/88 Painting two coats

including

vide TND Page 15

175.68 m² @ Rs 108 = 9070 + Rs 19145 = 60

Rs 7239937 = 26

S.F.

Rs 42569 = 87

1-1 L.C.

Rs 72329 = 37

12'A G.S.T.

Rs 867952 = 47

Rs 8215788 = 97

Less @ 0.53%

as per agreement (-) Rs 43543 = 68

Rs 8172245 = 29

Less for rounding (-)

0 = 29

Rs 8172245 = 00

Already Paid vide

TND Page 12 (-) Rs 7492719 = 00

Rs 679526 = 00

15/3/21

1-1/2 hours radano