

Situation or work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work).

| Particulars                                                                                                | Details of actual measurement |    |    |    | Contents of area |
|------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                            | No.                           | L. | B. | D. |                  |
| Names of work: construction and five year maintenance of Road from H/189 Chikpaura main road to Charnabagh |                               |    |    |    |                  |
| Agency: Sunny contractors and Engineers Pvt. Ltd.                                                          |                               |    |    |    |                  |
| Agreement No. 01 / MBD / 2020-2021                                                                         |                               |    |    |    |                  |
| D/W - 03.03.2020 to 2.12.2020                                                                              |                               |    |    |    |                  |
| Actual dt of completion-                                                                                   |                               |    |    |    |                  |
|                                                                                                            |                               |    |    |    |                  |
|                                                                                                            |                               |    |    |    |                  |

| Record measurement                        |           |                       |  |  |
|-------------------------------------------|-----------|-----------------------|--|--|
| ① cleaning and Grubbing Road land surface |           |                       |  |  |
| 2 x 12 x 30.0 x 1.25                      | =         | 900.0m <sup>2</sup>   |  |  |
| 2 x 1 x 30.0 x 1.25                       | =         | 75.0m <sup>2</sup>    |  |  |
| 2 x 1 x 25.0 x 1.25                       | =         | 62.50m <sup>2</sup>   |  |  |
|                                           | Qty       | 1037.50m <sup>2</sup> |  |  |
|                                           | Say Qty = | 1.037 Hq              |  |  |
| ② Scrapping Bituminous Surface            |           |                       |  |  |
| 3 x 20.0 x 1.0                            | =         | 60.0m <sup>2</sup>    |  |  |
| 4 x 15.0 x 1.50                           | =         | 90.0m <sup>2</sup>    |  |  |
|                                           |           | 52.0m <sup>2</sup>    |  |  |

| Particulars                                                                                         | Actual measurement |      |      |      | Contents of area        |
|-----------------------------------------------------------------------------------------------------|--------------------|------|------|------|-------------------------|
|                                                                                                     | No.                | L.   | B.   | D.   |                         |
| (1) <del>Providing &amp; fixing</del><br><del>Logo Board - do - Fir</del><br>Qty 3.0 m <sup>2</sup> |                    |      |      |      |                         |
| (2) <del>Construction</del> <del>Shoulder - do - Fir</del>                                          |                    |      |      |      |                         |
|                                                                                                     | 2                  | 15m  | 1.50 | 0.20 | = 9.0m <sup>2</sup>     |
|                                                                                                     | 4                  | 20m  | 1.60 | 0.30 | = 38.40m <sup>2</sup>   |
|                                                                                                     | 3                  | 5.0  | 1.8  | 0.25 | = 5.60m <sup>2</sup>    |
|                                                                                                     | 6                  | 10m  | 1.0  | 0.90 | = 24.0m <sup>2</sup>    |
|                                                                                                     | 7                  | 11.0 | 1.0  | 1.0  | = 77.0m <sup>2</sup>    |
|                                                                                                     |                    |      |      |      | Qty 154.0m <sup>2</sup> |
| <del>Ramp</del><br>27.11.2020<br>J.E.                                                               |                    |      |      |      |                         |
| <del>Curbed</del><br>28.11.2020<br>J.E.                                                             |                    |      |      |      |                         |

### ABSTRACT OF COST

(1) ~~Clearing & grubbing~~  
~~road land - do - Fir~~

~~P-1~~ ~~10.104~~

Qty 0.106 Hect

5305/-

@ Rs 51133 = 76 / Hect - Rs 5920/-

(2) ~~Scrapping & filling~~

~~bituminous surface do - Fir~~

P-1

Qty 202.0 m<sup>2</sup>

@ Rs 15 = 43 / m<sup>2</sup> - Rs 3177 = Rs

(3) ~~Construction~~ ~~Shoulder~~  
~~do - Fir~~

151.85

Qty 154.0m<sup>2</sup>

24539/-

P-1

24571/-

1.61 = 50 / m

|                                | No. | L.        | B.                    | D. | Contents of area     |
|--------------------------------|-----|-----------|-----------------------|----|----------------------|
| (12) 200 M 188-<br>P-6         |     |           | du 51x                |    | 122278m <sup>2</sup> |
|                                |     |           | Qty 2.0m <sup>3</sup> |    |                      |
| @ Rs 60/-                      |     | 11 / each |                       |    | Rs 1202 = u          |
| (13) 200 M 188-<br>P-6         |     |           |                       |    |                      |
|                                |     |           | Qty 2.0m <sup>3</sup> |    |                      |
| @ Rs 735 = 94 / m <sup>2</sup> |     |           |                       |    | Rs 62218 = u         |
| (14) 200 M 188-<br>P-7         |     |           |                       |    |                      |
|                                |     |           | Qty 3.0m <sup>3</sup> |    |                      |
| @ Rs 177 = 64 / each           |     |           |                       |    | Rs 27532 = u         |

|                     |  |  |  |  |  |
|---------------------|--|--|--|--|--|
| Legs 0.02% below as |  |  |  |  |  |
| per agreement       |  |  |  |  |  |
|                     |  |  |  |  |  |

|            |  |  |  |  |  |
|------------|--|--|--|--|--|
| 19/11/2020 |  |  |  |  |  |
| 27/11/2020 |  |  |  |  |  |
| J.E.       |  |  |  |  |  |

# Material Statement

|                                      |  |  |  |  |                       |
|--------------------------------------|--|--|--|--|-----------------------|
| (i) Earth                            |  |  |  |  | 154.0m <sup>3</sup>   |
| (ii) Stone Aggregate                 |  |  |  |  | 579.57m <sup>3</sup>  |
| (iii) Local sand                     |  |  |  |  | 179.358m <sup>3</sup> |
| (iv) Gravel                          |  |  |  |  | 37.597m <sup>3</sup>  |
| (v) Prime coat SS-1 Bitumen Emulsion |  |  |  |  | 1.459m <sup>3</sup>   |
| (vi) Tack coat SS-1 Bitumen Emulsion |  |  |  |  | 0.941m <sup>3</sup>   |
| (vii) Bitumen 5-90                   |  |  |  |  | 8.382m <sup>3</sup>   |
| (viii) Stone chips                   |  |  |  |  | 110.779m <sup>3</sup> |

2nd April  
Memo of Payment Rs 811695=00

19

Sch. XLV-Form No. 134

| Particulars | Details of actual measurement |    |    |     | Contents of area |
|-------------|-------------------------------|----|----|-----|------------------|
|             | No.                           | L. | B. | D.  |                  |
| SD 57       |                               |    |    | 405 | 85=00            |
| g. Tax 1.57 |                               |    |    | 121 | 75=00            |
| L. Cms 17.  |                               |    |    | 81  | 17=00            |
| C 45 17.    |                               |    |    | 81  | 17=00            |
| S 45 17.    |                               |    |    | 81  | 17=00            |

By GMS Payee 11) 734584=00

Total Rs 811695=00

Pay Rs 734,584=00 & Paid for Rs  
811695=00 (Rs Eight Lax Ekren  
Thousand Six hundred ninety five)

*Handwritten signature and date 17.3.2021*

**Executive Engineer**

Rural Works Department

Works Division, H.S.

Token - PNB 20210373271

dt - 19/03/21