

MMGSY (SC) अन्तर्गत नरपतगंज प्रखंड में
वर्षान्ता वीरपुर पंच के 3.5 माइल चौक से
भोइहर महाद्वितीय टोला तक सड़क निर्माण एवं
पाँच कार्य करवाये जायेंगे।
Schedule XLV-Form No. 134
रुक्मरनामा की संख्या - 116SBD/2018-19
रुक्मरनामा की राशि - 3496862/-
कार्य प्रारंभ करने की तिथि - 04.01.2019
कार्य पूर्ण करने की तिथि - 03.01.2020
संवेष्टक अमित कुमार, कार्यक्षेत्रगंज

DIVISION
SUB-DIVISION

(Kdagenda
9)

Measurement Book

मापी पुस्तकी संख्या - 670/2018-19.

2nd on the bill

Abstract of Cost

Sch. XLV-Form No. 134

Sch. XIV-Form No. 154					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work- Construction of Road from Rathnaha visapur Path 3.5 mile chowk to Bhaskar Mahadakhitola					
Agency- Amit Kumar Subhash Chowk Forbesganj.					
Agreement No- 116SBD/2018-19					
Date of Commencement- 04-01-2019					

Date of Completion 03-01-2020

(1/1) Construction of Reference and working Bench mark - do all comp

1.57 km vide TMS P-11

@ 8059.11/KM

Rs 12,652.00

(2/2) Construction of Reference pillar/Burjee - do all comp

1.57 km vide TMS P-11

Continuation

Rs 12,652.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(9/12) Construction of unreinforced plain/reinforced plain cement concrete (M30) - do all comp					
60.00 m ³ vide TMB P-16					
@ 7798.45/m ³					
					Rs- 4,67,907 = 00
(10/25) E/W in excavation					

Foundation - do all comp					
111.54 m ³ vide TMB P-10					
@ 280.07/m ³					
					Rs- 31,239 = 00
(11/26) P/R concrete for plain/reinforced concrete (M10) in open foundation - do all comp					
7.9 m ³ vide TMB P-10					
@ 6,691.75/m ³					
					Rs- 52,865 = 00
Continuation					Rs- 64,07,574 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12/27) Plr Concrete for plain/reinforced concrete (M20) in open foundation - do all comp. 33.23 m ³ vide TMBP-13 @ 7497.15/m ³ Rs-2,49,130=00					
(13/28) Plr Plain/reinforced concrete (M20) in sub structure - do all comp. 16.22 m ³ vide TMBP-13 @ 7542.83/m ³ Rs-1,22,345=00					
(14/29) Plr and laying reinforced cement concrete (M20) in super structure - do all comp. 9.99 m ³ vide TMBP-13 @ 8374.11/m ³ Rs-83,657=00					
(15/30) Supplying, fitting & placing Hysribar					

Continuation

Rs-68,62,706=00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
reinforcement (Fe 415) in slab- structure - de all comp.					
1.13067 MT vide TMR P- (12)					
0.542 MT vide TMR P- (14)					
1.67267 MT					
Limit to 1.62 MT @ 60,046.81/MT					
					Rs- 97,276 = 00
(16) 32 P/v weep holes in Raick mason-					
ry/stone masonry - de all comp					
12 Nos vide TMR P- (15)					
@ 123.13/each					
					Rs- 1,478 = 00
(17) 33 P/v drainage 8 point - de all comp -					
4 Nos vide TMR P- (15)					
@ 563.04/each					
Continuation					Rs- 2,252 = 00
					Rs- 69,63,712 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5) 36					
for M30 Plain/ reinforced cement concrete (M25) in Super structure - do all comp					
4.375 M ³					
vide TMB P-15					
@ 8,679.70/m ³					
Rs 37,974 = 00					
Rs 700,1686 = 00					
less 10% as per					

agreement (-) Rs 700,169 = 00

Rs 63,01,517 = 00

less previous payment vide

TMB P-19 (-) Rs 34,27,908 = 00

Rs 28,73,609 = 00

03/03/2021
JE

03/03/2021
AB

Continuation