

3rd & final Bill Measurement.

11

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/work — Constn of Rd. from p.m. sy Chagtharad to Mushahar tole under m.m. sy. N/Agency — Rajiv Kr. Singh. At — Siswaniya (urix) Ae Champaran.					
Agreement No — 1353D/2020-21					
Date of Start. 26.6.2020					
Date of Comp. 25.3.2021					
Atten SP Constn of embankment with approved material obtained from borrow pits do do all					
(Comp 2021)					
TMB page — 87					
Qty — $1073.69 \times \frac{78}{100} = 1052.83 \text{ m}^3$					
(a) lead 100m. $1052.83 \times \frac{70}{100} = 736.56 \text{ m}^3$					
(b) lead 1000m. $1052.83 \times \frac{30}{100} = 315.67 \text{ m}^3$					
(c) Constn of USB. do do all Comp 2021 from 0 to 17m $1 \times 5 \text{m} \times \frac{3.75 + 3.60}{2} \times 0.10 \text{m} = 1.85 \text{ m}^3$					
$1 \times 12 \text{m} \times \frac{3.75 + 3.40}{2} \times 0.10 = 4.41 \text{ m}^3$					
Curve ① $2 \times 15 \text{m} \times \frac{3.75 + 4.0}{2} \times 0.10 \text{m} = 16.13 \text{ m}^3$					
$2 \times 30 \text{m} \times \frac{3.75 + 4.0}{2} \times 0.10 \text{m} = 22.5 \text{ m}^3$					

Continuation

Total

44.89 m³

P.T.O.

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Worke — Constn of					
Rd. from P. Musy Charehazara					
to Mushahar toli under M. M. Y.					
N/Agency — Rajiv Kr. Singh.					
Siswaniya, Lakriya					
W. Champaran.					
Agreement. No — 13 SBD/2020-21					
Date of start — 26.6.2020					
Date of Comp — 25.3.2021					
Constn of Reference					
& working bench mark.					
TMB, page — (7)					

Bt. — 0.595 KM.				
@ R. 11043.65/KM = R.				6571:10
(2) Constn of Reference				
pillars.				
TMB, page — (8)				
Bt. — 0.595 KM.				
@ R. 11847.97/KM = R.				7051:10
(3) Site clearing & grubbing				
TMB, page — (8)				
Bt. — 0.18 Hec.				
@ R. 51133.76/Hec = R.				9204:10
(4) Constn of embank-				
ment with approved				
material obtained from				
borrows pit				

Total R. 22826:10

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
TMB, page - (11)					
(a) lead 100 m.					
Qty — 736.56 m ³					
@ R. 58.70/m ³ = R. 43236.20					
(b) lead 1000 m.					
Qty — 315.67 m ³					
@ R. 174.94/m ³ = R. 55223.20					
(5) Constn of Sub-grade					
TMB, page - (18)					
Qty — 313.42 m ³					
@ R. 176.58/m ³ = R. 55343.20					
(6) Constn of L.B. m ²					
TMB, page - (12)					
Qty — 229.82 m ³					
@ R. 3299.54/m ³ = R. 75830.20					
(7) Plv & laying WBM III					
TMB, page - (13)					
Qty — 172.76 m ³					
@ R. 4093.52/m ³ = R. 705559.20					
(8) Plv & laying PCC m ²					
TMB, page - (14)					
Qty — 362.55 m ³					
@ R. 7605.56/m ³ = R. 2757396.20					
(9) Plv & fixing I.M.					
200 m. Stand.					
TMB, page - (15)					
(a) I.M. Stand. Qty — 0.10 m ³					
@ R. 2566.60/m ³ = R. 256.62					

Total R. 4400449.20

4357267 =

P.T.O.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(b) 20m. 9m. 2m. — 2m.					
@ R. 653.10 / each = R.					130620
(10) Plv & Fixing boundary pillar TMB, page (15)					
Qty — 8 Nos.					
@ R. 519.38 / each = R.					415520
(11) Plv & applying 2 coats of water based cement paint. TMB, page (15)					
Qty — 119.10 m ²					
@ R. 90.98 / m ² = R.					1082820
(12) Road marking TMB, page (15)					
Qty — 119.10 m ²					
@ R. 735.44 / m ² = R.					8751720
(13) Plv & Fixing masonry sign board TMB, page (15)					
Qty — 02 Nos.					
@ R. 11595.52 / each = R.					2319120
(14) Plv & Fixing maint. sign board TMB, page (15)					
Qty — 2 Nos.					
@ R. 11595.52 / each = R.					2319120
(15) Plv & Fixing Retard obstacle sign board					

Continuation
Total R. 4550635.5
4507453.00

B/P R. 4550635

450745

19

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
a) 60mm equilateral TMB, page (15) Qty — 6 nos.					
@ R. 3586.60/each = R.					215192
b) 60mm x 450mm rectan — galat. TMB, page (15) Qty — 2 nos.					
@ R. 4229.43/each = R.					84592
c) 90mm side octagone. TMB, page — (15) Qty — 2 nos.					
@ R. 8186.28/each = R.					163722
Total R.					45969810
Add 12% GST R. (+)					55163820
Add 1% L.C. R. (+)					45979020
Total R.					519459320
10% less — R. (-)					519459320
Total R.					467513420
less previous payment — R. (-)					156031120
Total R.					311482320
By order 13/3/21					3070906 m
By order 13/3/21					
Material statement up to date					
1) e/w — 1365.65 m ³					
@ R. 23.78/m ³					
(2) W.B (Metal)					

Continuation

(a) 53mm x 9.5mm — 147.07 m³
@ R. 516.42/m³