

દિવસ - ૩૧/૧૨/૨૦૨૦

મિત્ર (SC) મિત્રાનું જાહેરનામું મુજબ
તો માન્યતા કરી શકાય તેવા તરીકે
તો હેઠળ (મિત્ર) (SC)

Schedule XLV-Form No. 134

મુજબ DIVISION

મુજબ SUB-DIVISION

MEASUREMENT BOOK

M.b.No-222.
2020-21

પ્રમાણિત ભિન્ન બાદ છે 525 માળીયુ રત
 પત્ર ને તરીકે દ્વારા 125 માળીયુ ર-100 (અવરો)
 પૂરે છે બે સહાયતા અભિનંદન, યાત્રીય
 બાઈ બિનાઈ, બાઈ અવર ૫૦, મીલનદી કો
 નિર્ગત છે.

3-30
 18/9/20.
 Executive Engineer
 Rural Works Department
 Works Division Phulparas
 18.9.2020

Sch. XLV-Form No. 134

યમુદેવ DIVISION
મીલનદી SUB-DIVISION

Measurement Book

No. 222.
 2020-21

230
 18/9/20.
 Executive Engineer
 Rural Works Department
 Works Division Phulparas
 18.9.2020

Name of officer

Date of first entry


Date of last entry

MMGSY (SC) માલગરજી-ધ્રુવનુવિનુ મુશનરિત
 to Mawbunur Gadh viny to J via Yedav tal

4th & Final Bill

32

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:					Const. of road
					Dhanchhiha
					Mushori Tol to
					Makthaw Goth
					Vinay Tol via
					Yadav Tol under
					MMGSY (SC)
Name of Agency					
					Agrinder Kumar Yadav
Agreement No					195BD/2020-21
Date of Commencement:					18.03.2020
Date of Entry:					12.04.2021
Measurement:					NtL
					
					12.04.2021
					J. E
Abstract of Cost					
					4th & Final Bill
					Date 12.04.2021
					Item No. 01
					Providing & fixing
					of working B.M. &
					reference pillars

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of 3rd A/C Bill Page 24-					3 Hrs.
3 Hrs @ Rs 2550 = 75/Hr					
→ Rs 22,957 = 00					
Item No. 02					
Cleaning & grubbing					
road land (By manual					
means)					
Abstract of 3rd A/C Bill Page 24-					0.38 H
0.38 H @ Rs 49,406 = 70/Hr					
→ Rs 18,809 = 00					
Item No. 03					
Const. of embankment					
with material obtained					
from borrow pits					
Abstract of 3rd A/C Bill Page 2					
(a) For 1000 m lead					
Abstract of 3rd A/C Bill Page 24 - M ³					545.48
545.48 M ³ @ Rs 175 = 11/M ³					
→ Rs 95,519 = 00					
(b) For 100 m lead					
Abstract of 3rd A/C Bill Page 24 - M ³					2181.90
2,181.90 M ³ @ Rs 139 = 90/M ³					
→ Rs 3,05,248 = 00					
Item No. 04					
Const. of subgrade					
and earthen shoulder					

Continuation

Rs 4,42,533 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
with approved material					
Abstract of 2nd A/c Bill Page 25 -					900.90 m ³
900.90 m ³ @ Rs 175 = 95/m ³					
→ Rs 1,50,224 = ..					
Item No. 05					
Earthwork in excavation for foundation					
Abstract of 2nd A/c Bill Page 25 -					59.60 m ³
59.60 m ³ @ Rs 260 = 50/m ³					
→ Rs 15,521 = ..					
Item No. 06					
as unrolling couple in foundation					
Abstract of 2nd A/c Bill Page 25 -					0.19 m ³
0.19 m ³ @ Rs 6485 = 15/m ³					
→ Rs 59,589 = ..					
Item No. 07					
Plain cement concrete in substructure					
Abstract of 2nd A/c Bill Page 26 -					66.88 m ³
66.88 m ³ @ Rs 7203 = 34/m ³					
→ Rs 4,88,427 = ..					
Item No. 08					
Providing & laying R.C.C. pipe 100 mm dia					

Continuation

R. 11, 65, 324 = ..

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of 2nd A/c Bill Page 26 -					15.00 m
15.00 m @ Rs 3634 = 54/m					
→ Rs 54,524 = 00					
Item No. 09					
Painting on parapet					
well as per specification					
Abstract of 2nd A/c Bill Page 26 -					41.28 m ²
41.28 m ² @ Rs 64 = 64/m ²					
→ Rs 2,654.88 = 00					
Item No. 10					
Contd. of granules					
cut base by providing					
well graded material					
Abstract of 2nd A/c Bill Page 26 -					892.37 m ³
892.37 m ³ @ Rs 3536 = 54/m ³					
→ Rs 31,59,430 = 00					
Item No. 11					
Providing, laying					
spreading & compacting					
WBM Gr 3					
Abstract of 2nd A/c Bill Page 27 -					310.20 m ³
310.20 m ³ @ Rs 4371 = 15/m ³					
→ Rs 13,55,931 = 00					
Item No. 12					
Providing & applying					
primer coat					

Continuation

Rs 57,39,166 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of Band A/c Bill Page 27					4125.95 m ²
					4125.95 m ² @ Rs 41.74/m ²
					→ Rs 1,72,625 = 00
Item No. 12					
Providing & applying					
Back Coat					
Abstract of Band A/c Bill Page 27					4125.95 m ²
					4125.95 m ² @ Rs 14.15/m ²
					→ Rs 58,524 = 00
Item No. 14					
Providing, laying and					
rolling mix-sed surfacing					
20mm thickness					4125.95
Abstract of Band A/c Bill Page 28					4125.95 m ²
					4125.95 m ² @ Rs 216 = 12/m ²
					→ Rs 8,93,862
					→ Rs 8,93,862 = 00
Item No. 15					
Supply & providing					
H.P. 300mm dia H.P.					15.00 m
Abstract of Band A/c Bill Page 29					15.00 m
					15.00 m @ Rs 565 = 22/m
					→ Rs 8,486 = 00
Item No. 16					
R.C.C. Marginal stone					

Continuation

Rs 68,72,673 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
of standard design					
i) 1cm stone					
Abstract of 3rd A/C Bill Page 28- 2Hb. @ Rs 2,538.02/Hb					2Hb.
→ Rs 5,078 = 00					
ii) 2cm stone					
Abstract of 3rd A/C Bill Page 28- 4Hb. @ Rs 658.07/Hb					4Hb.
→ Rs 2,636 = 00					
Item No. 17					
Providing & laying					
of retro reflective					
cautionary & informatory sign					
(a) 600mm equilateral triangle					
Abstract of 3rd A/C Bill Page 28- 8Hb. @ Rs 3,353.81/Hb					8Hb.
→ Rs 26,830 = 00					
(b) 600 x 450mm rectangular					
Abstract of 3rd A/C Bill Page 28- 4Hb. @ Rs 4,265.41/Hb					4Hb.
→ Rs 17,462 = 00					
Item No. 18					
Providing & laying					
of hot applied therm					
plastic compound					

Continuation

Rs 69,24,679 = 00

Sch. XLV-Form No. 134 $\text{Rs } 69,24,678 = 00$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2.5mm thickness					
Abstract of Bd A/B/C/D Page 29-					218.40 m^2
$218.40 \text{ m}^2 @ \text{Rs } 73 = 40/\text{m}^2$					
$\rightarrow \text{Rs } 1,60,611.20$					
Item No. 19					
Providing & fixing					
of hot applied thermoplastic					
Providing & fixing					
of typical mm GSY					
information sign board					
with 100mm					
100mm specification					
Abstract of Bd A/B/C/D Page 29-					5 Hk
$5 \text{ Hk} @ \text{Rs } 10,850 = 91/\text{Hk}$					
$\rightarrow \text{Rs } 54,455.20$					
$\text{Rs } 71,39,745 = 00$					
Add 12% GST - $\text{Rs } 8,56,760 = 00$					
$\text{Rs } 79,96,505.20$					
Add 1% L.C. $\text{Rs } 71,397 = 00$					
Add 1% L.C. $\text{Rs } 71,397 = 00$					
$\text{Rs } 80,67,911 = 00$					
Deduct 10.65% as per contract $\text{Rs } 8,59,233 = 00$					
$\text{Rs } 72,08,678 = 00$					
Deduct Previous Payment $\text{Rs } 67,19,468 = 00$					
$\text{Rs } 4,89,210 = 00$					

Continuation

12.04.20
J-E