

Name for work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

1st on A/C

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
C.H:-	MMGSJ (ST)				
Name of work:-	Constn of				
	MMGSJ Road for				
Situation	paved road in Barua				
	Basti to Lohadonga				
Agency	Sudarshan Mishra				
	Kishanganj				
Agreement No-	164/MMGSJ/SB/				
	2020-21				
Date of w.o.	27-7-2020				

Time of completion	25-7-2021
Date of entry	26-11-20

Measurement				
1 (1)	Providing & fixing of working Benchmarks	1.70		KM
2/ (2)	Providing & fixing of Ref pillars	1.70		KM
3/ (3)	Cleaning & grubbing Road and			
	$2 \times 20 \times 30 \times 1.125 =$	1350		m ³
	$2 \times 30 \times 30 \times 1.125 =$	2025		m ³
	$2 \times 60 \times 30 \times 1.125 =$	405		m ³
	$2 \times 20 \times 1.125 =$	45		m ³

Continuation

3825 m³

= 0.3825

Lt 0.38 Hect

2nd on A/c Bill

9

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
C.H. -	MMHSY (ST)				
N/W -	Const. of Road from				
	P.W. Road in Douma				
	Beedi to Lohadange				
	under Kishangang Block				
Agency -	Sudhasekhari misha				
	Kishangang				
Aggr. No. -	164/MMHSY/SB/2020-21				
Date of start -	27-07-2020				
Date of completion -	26-07-2021				
Date of measurement -					

Measurement				
1) Boulding, laying, spreading & compacting				
Along aggregate. WBM-3				
	$5 \times 30 \times 3.75 \times 0.075 = 42.187 \text{ m}^3$			
Curve -	$9 \times 30 \times \frac{(5.5 + 3.75)}{2} \times 0.075 = 10.406 \text{ m}^3$			
	$5 \times 30 \times 3.75 \times 0.075 = 42.187 \text{ m}^3$			
Curve -	$1 \times 30 \times \frac{(4.4 + 4.7)}{2} \times 0.075 = 10.237$			
	$6 \times 30 \times 3.75 \times 0.075 = 50.625 \text{ m}^3$			
	Total Rs:- 155.642 m ³			
	(mm) 155.642			

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
7. (12+14) Condn of granular sub-base by providing well graded metrical grad-1 - E/1					
Qty:- 1209.44m ³ (Vide TMB.R.5)					
① RS:- 2716.37/m ³					RS:- 32,85.28=
8. Providing, laying, spreading & compacting stone aggregate LBM-2 - E/1					
Qty:- 155.64m ³ (Vide TMD.P-9)					
① RS:- 3935.21/m ³					RS:- 6,15,589=00
Total RS:- 45,27,207=00					

Add 1% labourcess	① RS:- 45,272=00
Add 12% GST	(+) RS:- 5,43,265
Total RS:- 51,15,744=00	
Less 0.03% as per agr. (-) RS:- 1534=00	
Less previous payment :- RS:- 5,11,4210=00	
Less previous payment :- RS:- 19,88,461=00	

Net payable RS:- 31,25,749=00

25/3/21
25
28

(Chait)
15/12/2021
02