

**कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल छपरा 2**

पत्रांक

7443/नु०

छपरा/दिनांक 13/04/2021

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,
बिहार ग्रामीण पथ विकास अभिकरण (ब्राड),
बिहार, पटना।

विषय:— नई अनुरक्षण नीति 2018 (Head – 3054) योजना मद में आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि नई अनुरक्षण नीति 2018 (Head – 3054) योजना अंतर्गत 01 (एक) पथ में राशि का अधियाचना विहित प्रपत्र में तैयार कर माप पुस्त की छायाप्रति, Bump Indecator का Reading संलग्न कर आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

अतः अनुरोध है कि पत्र के साथ संलग्न अधियाचना प्रपत्र में अंकित राशि उपलब्ध कराने की कृपा की जाय ताकि संवेदक के विपत्र का भुगतान किया जा सकें।

अनु०:— यथोक्त।

विश्वासभाजत

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, छपरा 2

13/4/21

Requisition Format for Scheme Head :- MR (3054) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)

Sl. No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of RI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	Up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (in km)	Amount (in Lakh)	Initial Rectification with surface Renewal (in Lakh)	5 Years Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/19-20/Chapra-2/17	L036 - Tekriwas Jalalpur Road to Pirari	31306402034	Lt. No. 3388 Dated 02.08.19	3.00	96.48650	5999324.00	3031340.00	03 MBD/20-21	05.03.21	05.03.21	1469.667	25.00	5%	0.00	0.00	59.74280	MB No. 3248 Page No. 1 to 17

Executive Engineer
Rural Works Department,
Works Division, Chapra-2

13/4/21

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR	IRI, TEGORY
31/3/21	12:57:17	70	0.1	100	20.2	1000	1064 G
31/3/21	12:58:0	70	0.1	90	30.3	900	983 G
31/3/21	12:58:0	70	0.1	70	40.4	700	820 G
31/3/21	12:58:19	70	0.1	110	40.4	1100	1146 G
31/3/21	12:58:19	70	0.1	100	40.4	1000	1064 G
31/3/21	12:58:19	70	0.1	100	30.3	1000	1064 G
31/3/21	12:58:54	70	0.1	70	30.3	700	820 G
31/3/21	12:59:0	70	0.1	80	30.3	800	901 G
31/3/21	12:59:0	70	0.1	110	40.4	1100	1146 G
31/3/21	12:59:0	70	0.1	110	40.4	1100	1146 G
31/3/21	12:59:29	70	0.1	100	40.4	1000	1064 G
31/3/21	12:59:29	70	0.1	100	40.4	1000	1064 G
31/3/21	12:59:29	70	0.1	90	30.3	900	983 G
31/3/21	13:0:5	70	0.1	170	20.2	1700	1636 G
31/3/21	13:0:5	70	0.1	130	30.3	1300	1309 G
31/3/21	13:0:5	70	0.1	120	20.2	1200	1228 G
31/3/21	13:0:40	70	0.1	120	40.4	1200	1228 G
31/3/21	13:0:40	70	0.1	80	40.4	800	901 G
31/3/21	13:0:40	70	0.1	120	40.4	1200	1228 G
31/3/21	13:1:0	70	0.1	90	50.5	900	983 G
31/3/21	13:1:0	70	0.1	130	40.4	1300	1309 G
31/3/21	13:1:15	70	0.1	100	40.4	1000	1064 G
31/3/21	13:1:15	70	0.1	110	20.2	1100	1146 G
31/3/21	13:1:50	70	0.1	230	10.1	2300	2125 G
31/3/21	13:2:25	70	0.1	250	10.1	2500	2288 G
31/3/21	13:2:25	70	0.1	320	10.1	3200	2860 G
31/3/21	13:3:0	70	0.1	400	10.1	4000	3512 G
31/3/21	13:3:35	70	0.1	330	20.2	3300	2941 G
31/3/21	13:4:0	70	0.1	340	10.1	3400	3023 G
31/3/21	13:4:11	70	0.1	220	10.1	2200	2044 G

Mh
31/03/24
(S.E)

Latitude	ongitude	Event
25.85367	84.70082	Normal
25.85376	84.69981	Normal
25.85391	84.6988	Normal
25.85423	84.69791	Normal
25.85491	84.69727	Normal
25.8556	84.69668	Normal
25.85611	84.6962	Normal
25.85613	84.6952	Normal
25.8562	84.69412	Normal
25.85637	84.69318	Normal
25.85633	84.69221	Normal
25.85629	84.69118	Normal
25.85623	84.6901	Normal
25.85649	84.68941	Normal
25.85736	84.68926	Normal
25.85758	84.68847	Normal
25.85766	84.68744	Normal
25.8573	84.68652	Normal
25.85711	84.68561	Normal
25.85712	84.68456	Normal
25.85704	84.68354	Normal
25.85696	84.68259	Normal
25.85669	84.6817	Speed Breaker
25.85579	84.68165	Speed Breaker
25.85516	84.68109	Normal
25.85425	84.68106	Normal
25.85337	84.68094	Normal
25.85338	84.68003	Normal
25.85355	84.67907	Normal
25.85383	84.6783	Speed Breaker

$$Y = 0 * X^2 + 0.816 * X + 249$$

$$X = 170$$

$$Y = 165$$

(R) RURAL ROAD
Good Average Poor
<4000 4001-5000 >5001

Mh

File : F:\RAJESHVAR SINGH\31031359.Xls. Section No. : 70, Eqn : $Y = 0 \cdot X^2 + 0.816 \cdot X + 249$
 Name of Customer : Rajeshwar Singh, Name of Work/ Road : L036- Tekniwas Jalalpur Road to Pipari, Lab J06



Mr. R. S. Singh
 31/03/14
 (S.E)

Mr. R. S. Singh

Lab Job number :70

Date :31-03-2021

Name of Customer :Rajeshwar Singh

Name of Work/ Road :L036- Tekniwas Jalalpur Road to Pipari

Sr.no Location of Corrected U.I Road category
test(in km) value(mm/km)

2	0.1	1064 G
3	0.2	983 G
4	0.3	820 G
5	0.4	1146 G
6	0.5	1064 G
7	0.6	1064 G
8	0.7	820 G
9	0.8	901 G
10	0.9	1146 G
11	1	1146 G
12	1.1	1064 G
13	1.2	1064 G
14	1.3	983 G
15	1.4	1636 G
16	1.5	1309 G
17	1.6	1228 G
18	1.7	1228 G
19	1.8	901 G
20	1.9	1228 G
21	2	983 G
22	2.1	1309 G
23	2.2	1064 G
24	2.3	1146 G
25	2.4	2125 G
26	2.5	2288 G
27	2.6	2860 G
28	2.7	3512 G
29	2.8	2941 G
30	2.9	3023 G
31	3	2044 G

[Handwritten signature]
24/1/21

[Handwritten signature]
31/03/21
(J.E)

MR-N/19.20CHAPRA-2/17

MR.B.NO-3248

Schedule XLV-Form No. 134

L036-Teknisas Jalalpur Road to

Ag.No. Sri. Rajeshwar Singh DIVISION

Sri. Ashok Kumar (A.E.) SUB-DIVISION

Jalalpur.

MEASUREMENT BOOK

MR.B.NO-3248

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:—					
Repairs Maintenance					
Work of Road from					
LO 36 Tekniwal Jalalpur					
road to Pironi under M.R.					
-3054 (New) at block Jalalpur					
N/Agency—					
Sri Rajeshwar Singh					
Assg. NO—					
Date of start—					
06.03.2020					
Date of Completion—					
05.03.2021					
Date of measurement—					
04.03.2021					

Items of work—

①	clearing & grubbing of Road				
	land—				
	2x	20x30.00m	x	1.00m	= 1200.00m ²
	2x	20x30.00m	x	1.00m	= 1200.00m ²
	2x	20x30.00m	x	1.00m	= 1200.00m ²
	2x	20x30.00m	x	1.00m	= 1200.00m ²
	2x	20x30.00m	x	1.00m	= 1200.00m ²
				Total	= 6000.00m ²
					= 0.60 Hect

② Construction of Subgrade & Earthen shoulder

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Earthwork calculation—</u>					
Sl. No	chainage (m)	Area (m ²)	Mean width (m)	Dist (m)	Volume (m ³)
1	0	0.493	0.246	0	0.00
2	50	0.447	0.470	50	23.500
3	100	0.717	0.582	50	29.100
4	150	0.497	0.605	50	30.250
5	200	0.728	0.611	50	30.525
6	250	0.494	0.611	50	30.550
7	300	0.987	0.741	50	37.025
8	350	0.689	0.838	50	41.900
9	400	0.560	0.625	50	31.225
10	450	0.453	0.507	50	25.325

11	500	0.835	0.644	50	32.200
12	550	0.534	0.685	50	34.225
13	600	0.397	0.466	50	23.275
14	650	0.658	0.528	50	26.375
15	700	0.957	0.808	50	40.375
16	750	0.736	0.847	50	42.325
17	800	0.610	0.673	50	33.650
18	850	0.595	0.607	50	30.125
19	900	0.627	0.611	50	30.550
20	950	0.462	0.545	50	27.225
21	1000	0.482	0.472	50	23.600
22	1050	0.381	0.432	50	21.575
23	1100	0.578	0.480	50	23.975
24	1150	0.595	0.587	50	29.325

Continuation

Qty 410 = 698.204

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Sl. No. chainage	C/S Area (m)	Mean C/S (m ²)	Dist (m)	Volume (m ³)	
24			Qty B/F =	678.204	
25	1200	0.634	0.615	50	30.725
26	1250	0.447	0.541	50	27.075
27	1300	0.893	0.670	50	33.500
28	1350	0.441	0.667	50	33.350
29	1400	0.728	0.585	50	29.225
30	1450	0.576	0.622	50	31.100
31	1500	0.987	0.752	50	37.525
32	1550	0.485	0.738	50	36.900
33	1600	0.584	0.572	50	28.525
34	1650	0.453	0.494	50	24.625
35	1700	0.835	0.644	50	32.200
36	1750	0.534	0.685	50	34.225
37	1800	0.381	0.458	50	22.875
38	1850	0.626	0.504	50	25.175
39	1900	0.322	0.474	50	23.700
40	1950	0.398	0.360	50	18.000
41	2000	0.608	0.503	50	25.150
42	2050	0.627	0.618	50	30.875
43	2100	0.090	0.359	50	17.925
44	2150	0.447	0.269	50	13.425
45	2200	0.893	0.670	50	33.500
46	2250	0.460	0.677	50	33.825
47	2300	0.766	0.613	50	30.650
48	2350	0.494	0.630	50	31.500

Continuation

Qty C/O = 1380.875 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Sl. No	chainage	C/S Area	mean C/S Area	Dist	Volume
	(m)	(m ²)	(m ²)	(m)	(m ³)
			Qty	B/F	1380.875 m ³
49	2400	0.940	0.717	50	35.850
50	2450	0.494	0.717	50	35.850
51	2500	0.526	0.510	50	25.500
52	2550	0.623	0.575	50	28.725
53	2600	0.875	0.749	50	37.450
54	2650	0.560	0.718	50	35.875
55	2700	0.397	0.479	50	23.925
56	2750	0.598	0.498	50	24.875
57	2800	0.090	0.344	50	17.200
58	2850	0.407	0.249	50	12.425
59	2900	0.090	0.249	50	12.425
60	2950	0.416	0.258	50	12.900
61	3000	0.937	0.682	50	34.075
Total Earthwork (including)					1717.95 m ³
Less for G.S.B = (-)					60.358 m ³
Less for W.B.M-2 = (-)					58.966 m ³
Less for W.B.M-3 = (-)					73.356 m ³
Less for m.s.s = (-)					26.24 m ³
Less for S.D.B.C = (-)					281.25 m ³
Net Qty for Earthwork should be					1197.78 m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
(3) Construction of granular sub-base by locally well graded material					
Pot patches measured—					
1x	4.50m	3.05m	0.175m		2.40 m ³
1x	8.40m	3.10m	0.175m		4.55 m ³
1x	6.30m	2.00m	0.175m		2.20 m ³
1x	4.50m	3.25m	0.175m		4.76 m ³
1x	9.55	3.25m	0.175m		5.43 m ³
1x	9.60m	2.25m	0.175m		3.78 m ³
1x	11.75m	3.45m	0.175m		7.09 m ³
1x	3.90m	2.50m	0.175m		1.70 m ³
1x	8.00m	3.60m	0.175m		5.04 m ³
1x	6.15m	2.50m	0.175m		2.69 m ³
1x	6.40m	3.25m	0.175m		3.64 m ³
1x	7.00m	3.20m	0.175m		4.04 m ³
1x	9.00m	2.00m	0.175m		3.15 m ³
1x	7.10m	2.40m	0.175m		2.98 m ³
1x	5.00m	2.25m	0.175m		1.96 m ³
1x	8.50m	2.50m	0.175m		3.71 m ³
Total =					61.67 m ³
Qty unit =					60.358 m ³
(4) p.v. laying, spreading & compacting of WBM-2					
Pot measurement—					
1x	6.50m	3.20m	0.075m		1.56 m ³
1x	10.70m	3.25m	0.075m		2.60 m ³
1x	8.50m	2.10m	0.075m		1.33 m ³
Continuation					Qty 40 = 5.49 m ³

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			Qty B/F		5.49 m ²
1x	6.50 m	3.35 m	0.075 m		1.63 m ²
1x	10.75 m	3.25 m	0.075 m		2.62 m ²
1x	11.70 m	3.35 m	0.075 m		2.93 m ²
1x	12.60 m	2.40 m	0.075 m		2.16 m ²
1x	13.95 m	3.60 m	0.075 m		3.76 m ²
1x	6.10 m	2.70 m	0.075 m		1.23 m ²
1x	10.30 m	3.70 m	0.075 m		2.85 m ²
1x	8.35 m	2.70 m	0.075 m		1.69 m ²
1x	8.55 m	3.40 m	0.075 m		2.18 m ²
1x	9.25 m	3.35 m	0.075 m		2.32 m ²
1x	11.30 m	2.5 m	0.075 m		1.82 m ²
1x	9.50 m	2.50 m	0.075 m		1.78 m ²

1x	7.35 m	2.35 m	0.075 m		1.29 m ²
1x	10.70 m	2.60 m	0.075 m		2.08 m ²
1x	8.75 m	3.75 m	0.075 m		2.46 m ²
1x	12.70 m	3.15 m	0.075 m		3.00 m ²
1x	9.95 m	2.70 m	0.075 m		2.01 m ²
1x	10.30 m	2.55 m	0.075 m		1.96 m ²
1x	8.30 m	1.75 m	0.075 m		1.08 m ²
1x	3.55 m	3.20 m	0.075 m		0.85 m ²
1x	9.90 m	3.10 m	0.075 m		2.30 m ²
1x	15.05 m	3.15 m	0.075 m		3.55 m ²
1x	12.30 m	3.40 m	0.075 m		3.13 m ²
1x	9.95 m	3.15 m	0.075 m		2.35 m ²
1x	10.35 m	2.50 m	0.075 m		1.94 m ²
Total =					60.14 m ²
Qty 1 m ² =					58.96 m ²

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5) Plv. leveling, spreading & Compacting of warm 3 lot measurement -					
1x	9.90m	3.50m	0.075m		2.59m ³
1x	15.15m	3.45m	0.075m		3.92m ³
1x	9.15m	2.75m	0.075m		1.88m ³
1x	12.20m	3.50m	0.075m		3.20m ³
1x	12.50m	3.45m	0.075m		3.23m ³
1x	21.70m	2.25m	0.075m		3.66m ³
1x	16.80m	2.60m	0.075m		3.27m ³
1x	11.90m	2.50m	0.075m		2.23m ³
1x	7.95m	2.25m	0.075m		1.63m ³
1x	11.20m	3.75m	0.075m		3.15m ³
1x	8.15m	3.75m	0.075m		2.29m ³
1x	17.90m	2.75m	0.075m		3.69m ³
1x	16.30m	3.75m	0.075m		4.58m ³
1x	9.10m	1.75m	0.075m		1.19m ³
1x	7.95m	3.25m	0.075m		1.93m ³
1x	12.10m	3.30m	0.075m		2.99m ³
1x	9.90m	2.25m	0.075m		1.67m ³
1x	7.85m	3.45m	0.075m		2.03m ³
1x	12.10m	3.40m	0.075m		3.08m ³
1x	13.40m	3.45m	0.075m		3.46m ³
1x	15.50m	3.75m	0.075m		4.36m ³
1x	7.50m	2.75m	0.075m		1.54m ³
1x	11.90m	3.75m	0.075m		3.34m ³
1x	9.75m	2.70m	0.075m		1.97m ³

Continuation of 10 = 66.88m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			Qty	B/P	66.88 m ²
1x	9.95m	3.45m	0.075m		2.57 m ²
1x	10.75m	3.45m	0.075m		2.78 m ²
1x	12.90m	2.25m	0.075m		2.17 m ²
1x	10.70m	2.55m	0.075m		2.04 m ²
1x	9.00m	2.50m	0.075m		1.68 m ²
1x	12.15m	2.70m	0.075m		2.46 m ²
1x	10.10m	3.75m	0.075m		2.84 m ²
1x	14.15m	3.20m	0.075m		3.39 m ²
1x	11.50m	2.70m	0.075m		2.32 m ²
1x	11.70m	2.75m	0.075m		2.41 m ²
1x	9.90m	1.75m	0.075m		1.30 m ²
1x	6.95m	3.25m	0.075m		1.20 m ²

Total = 94.04 m²

Qty laid = 93.356 m²

⑥ Plv & applying primer
coat with bitumen
emulsion SS-1

$$\text{Net Area} = \frac{93.356 \text{ m}^2}{0.075 \text{ m}}$$

$$= 1244.74 \text{ m}^2$$

⑦ Plv & applying tack coat
with bitumen emulsion SS-1

$$\text{Area of tack coat} = \text{Area of primer coat} = 1244.74 \text{ m}^2$$

on P.C.C. portion -

$$4 \times 4.50 \text{ m} \times 3.75 \text{ m} = 67.50 \text{ m}^2$$

Continuation Total = 1312.24 m²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(8) P.V, Laying & rolling of close graded premix surfacing material of 20mm thickness.					
Net Area = Area of tack coat					
= 1812.24 m ²					
(9) Tack Coat					
P.V Laying applying tack coat with bitumen emulsion 5%					
1 x 20 x 30.00 m x 3.75 m =					2250.00 m ²
1 x 20 x 30.00 m x 3.75 m =					2250.00 m ²
1 x 20 x 30.00 m x 3.75 m =					2250.00 m ²
1 x 20 x 30.00 m x 3.75 m =					2250.00 m ²
1 x 20 x 30.00 m x 3.75 m =					2250.00 m ²
1 x 20 x 30.00 m x 3.75 m =					2250.00 m ²
Total =					11250.00 m ²
(10) P.V & Laying semi dense bituminous concrete as per technical specifications.					
1 x 20 x 30.00 m x 3.75 m x 0.025 m =					56.25 m ³
1 x 20 x 30.00 m x 3.75 m x 0.025 m =					56.25 m ³
1 x 20 x 30.00 m x 3.75 m x 0.025 m =					56.25 m ³
1 x 20 x 30.00 m x 3.75 m x 0.025 m =					56.25 m ³
1 x 20 x 30.00 m x 3.75 m x 0.025 m =					56.25 m ³
Total =					281.25 m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) Plv & fixing of RCC MIS grade kilometre stones = 4.6 NOS					
(12) Plv & fixing 200m stones = 12.00 NOS					
(13) Plv & erecting direction & place identr of cutting sign board — 2 x 1.20 m x 0.800 m = 1.92 m ²					
(14) Plv & fixing of retro- - reflectorised & traffic sign board 600 mm equilateral & triangle = 20.00 NOS					
(15) 600 mm circular = 08 NOS					
(16) 600 mm x 450 mm rectangle = 08 NOS					
(17) Plv & fixing of RCC MIS grade boundary pillar At culvert. 3 x 12 NOS = 36 NOS					
(18) planting of trees by the road side. ch 0.00 Km - 1.00 Km = 40 NOS ch 1.00 Km - 2.00 Km = 60 NOS ch 2.00 Km - 3.00 Km = 50 NOS					
Continuation Total = 150 NOS					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(19) p/v & fixing of hot applied thermoplastic compound as per technical specifications					
		2 X 20 X 30.00m	0.100m		$= 120.00m^2$
		2 X 20 X 30.00m	0.100m		$= 120.00m^2$
		2 X 20 X 30.00m	0.100m		$= 120.00m^2$
		2 X 20 X 30.00m	0.100m		$= 120.00m^2$
		2 X 20 X 30.00m	0.100m		$= 120.00m^2$
		2 X 20 X 30.00m	0.100m		$= 120.00m^2$
					Total = $600.00m^2$

(20) p/v & fixing of typical masonry infill
 Sign board with logo $\pm 0.4 NO$

(21) Brick masonry work
 in cement mortar (1:3)
 in parapet wall.
 For 3 NO H.P. column
 $3 \times 2 \times 6.00m \times 0.400m \times 0.600m = 8.64m^2$

(22) plastering with cement mortar (1:4) on brick work

Outer side
 $3 \times 2 \times 6.00m \times 0.600m = 21.60m^2$
 Inner side
 $3 \times 2 \times 6.00m \times 0.600m = 21.60m^2$

Continuation

Qty 40.43.20 m²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Top,			27.01	F2	43.20 m ²
3 x 2 x 6.00 m x 0.400 m =					14.40 m ²
Ends 3 x 2 x 2 x 0.400 x 0.600 =					2.88 m ²
					Total = 60.48 m ²
(23) Painting two coats					
on new surfaces					
outside,					
3 x 2 x 6.00 m x 0.600 m =					21.60 m ²
Inner side					21.60 m ²
3 x 2 x 6.00 m x 0.600 m =					21.60 m ²
Top, 3 x 2 x 6.00 m x 0.400 m =					14.40 m ²
Ends 3 x 2 x 2 x 0.400 x 0.600 =					2.88 m ²
					Total = 60.48 m ²

M.M.
04/03/21
(J.E)

(P. S. S.)
04/3/21
A.C.

Abstract of cost

1/2	cleaning & grubbing of Road land, 0.60 Hect, side T.M.B.P-1	
	① Rs 49496 = 70 / Hect. Rs	29,698 = 00
2 1/2	construction of subgrade 5 earthen Soulder	
	1197.78 m ³ , side T.M.B.P-1	
	② Rs 176 = 96 / m ³ - Rs	2,11,959 = 00
		2,41,657 = 00

Continuation
c/o Rs 50,894 = 00
2,41,657 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D.	
			BIF	PS	8,06,482.00 9,97,245.00
8. P.V. Laying & rolling of close-grained premix surfacing material.					
1312.24 m ² , vide TMBP-9					
① PS 222 = 571 m ² — P					2,92,065.00
9. P.V. & applying tack coat with bitumen emulsion					
PS-1					
11250.00 m ² , vide TMBP-9					
① PS 12222/m ² — P					1,33,475.00
10/10 P.V. & laying semi dense bituminous concrete as per technical specification					
281.25 m ² , vide TMBP-9					
① PS 10717 = 57/m ² — P					30,14,317.00
11/11 P.V. & fixing of R.C.C. MIS grade kilometre stones					
04 NOS, vide TMBP-10					
① PS 2220 = 56/NO — P					8880.00
12/12 P.V. & fixing 200 mm stones					
12.00 NOS, vide TMBP-10					
① PS 69596/NO — P					7440.00
Continuation					
c/o PS 42,66,659.00					44,57,422.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	P.	
				BIF, B	43,92,578.00 45,83,281.20
<u>16</u> 18 600mm x 450mm rectangle					
08.00 Nos, vide TMBP-10					
(a) B 3592 = 781 No-B					28,742.00
<u>17</u> 17. P.V. & fixing R.C.C.					
misgrade boundary					
pillar					
36.00 Nos, vide TMBP-10					
(a) B 501203/No-B					18,037.00
<u>18</u> 19 Planting of trees by					
the road side					
150.00 Nos, vide TMBP-10					
(a) B 80030/40-B					1,20,045.00
<u>19</u> 20 P.V. & laying of hot					
applied thermoplastic					
compound as per					
technical specification					
600.00 m ² vide TMBP-11					
(a) B 785 = 40/m ²					4,41,240.00
<u>20</u> 21 P.V. & fixing of traffic					
mm size info matary					
sign board with logo.					
04.00 Nos, vide TMBP-11					
(a) B 7273 = 41/No-B					37,094.00
<u>21</u> 22 Brick masonry work in					
C.M. (1:3) in form of 1.					
8.64 m ³ , vide TMBP-11					
(a) B 5102 = 55/m ³					44,086.00

Continuation

c/o B 50,81,762.00
52,72,525.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Material statement					
① Earth —	1197.78	m ³			
② stone metal —	230.67	m ²			
③ Local sand —	30.90	m ³			
④ Stone screening —	38.09	m ²			
⑤ Binding material (mortar)	4.72	m ²			
⑥ Coarse sand —	3.06	m ²			
⑦ Bricks —	4320	NO			
⑧ cement —	1.49	MT			
⑨ stone chips —	437.62	m ²			
⑩ Bitumen emulsion SS-1	2.474	MT			
⑪ Bitumen emulsion PS-1	2.893	MT			
⑫ Bitumen S-90	34.946	MT			

⑬ Process waste Plastic = 0.206 MT

~~⑭ Stone~~

Mm
04/03/24
(J.E)

437.62
437.62

437.62

Details of Bituminous items.

Invoice No	date	SS-1 (MT)	PS-1 (MT)	S-90 (MT)
FY 2021 M2301 M2016	12.10.20	1.200	3.000	—
WB 552931- 8186	20.01.21	—	—	17.650
WB 552931- 8188	20.01.21	—	—	17.740
Total		1.200	3.000	35.390
consumption in this bill		1.058	2.893	34.946
Qty Balance		0.142	0.107	0.444

Continuation

Mm
04/03/24
(J.E)