

प्रमाणित किया जाता है कि इस मापी हुई
में कुल 100 (एक सौ) पटना है जो कि 2032
है नष्ट होना तक की निर्दिष्ट किया
जाता है।

सहायक अभियंता: चण्डीप्रसाद प्रसाद

संवेदन का नाम: सुभन तियागी

12/6/20

कार्यपालक अभियंता

ग्रामीण कार्य विभाग :

कार्य प्रमंडल नरकटियागंज

Re issue to N.E. Vinay Pratek
single.

Ch

12.6.20

A. E. Gaurah

Sch, XLV-Form No. 134

कार्यपालक अभियंता

ग्रामीण कार्य विभाग

कार्य प्रमंडल नरकटियागंज

DIVISION

जौनादा

SUB-DIVISION

Measurement Book

No. 1290

2020-21

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement
 of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>Ist RIA Bill</u>				
	Name of work —				
	Construction.				
	of Mmmmsy Rd				
	L037 to Nahariya				
	tola.				
	Head - mmmgsy.				
	Agency — Surman				

Tiwan					
Agree. No — 73/2021-22					
Agree. value —					
Rs 2,19,27,952-00					
@0.01 % below					
Date of W.O. to C —					
10-06-2020					
Time required —					
09-06-2021					
Length — 2350.00 m.					

Continuation

Sch. XLV-Form No. 134

Sch. XLV-Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>6th RIA Bill</u>					
<u>Named work -</u>					
Concret of road					
from L037 to Nahriya					
Jala.					
Agency - Surman Tiwari					
Agreement - 7/12/2020-21					
Date of work - 10-6-20					
Time required - 9-6-21					

① Concret of G.S.B. - 9.7

9 all - 9.7

$$\text{Pcc Portion} = 2 \times 6 \times 30 \times 0.375 \times 0.10 = 13.50 \text{ m}^3$$

$$2 \times 1 \times 20 \times 0.375 \times 0.10 = 1.50$$

$$C = \frac{5 \times 15}{3} + \frac{2 \times 0.5}{3} + \frac{6 \times 0.5}{3} + \frac{4 \times 0.5}{3} =$$

$$C = 5 + 15 \left(\frac{4.05 + 5.80 + 4.05}{3} \right)$$

$$= 4.05 \times 0.20 = 8.75$$

$$1 \times 20 \times 4.05 + 8.75 + 4.05$$

$$\times 0.20 \text{ m} = 22.0$$

$$T = 45.75 \text{ m}^3$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.F = Rs 8690861.00
(10) Const. of P.e.c.					
14 m ² of ———					Rs 12
Qty P. (31) = 318.00					
" P. (35) = 90.00					
T = Rs 408.00000					
Rs 9014.21 / m ²					
					= Rs 3677.798.00
(11) Pave. & fixing of					
23 m masonry beach					
Qty P. (31) = 3.00					
Rs 11293.24 / m ²					
					= Rs 35920.00
(12) four-l layer 200mm					
29 for H.P. ———					Rs 12
Qty P. (31) = 37.50 m					
Rs 960.43 / m					
					= Rs 36016.00
					T = Rs 124,40,595.00
Add.					
G.S.T @ 12% = 1492871.00					
L.C.C @ 1% = 124406.00					
T = 140,57,872.00					

Continuation

Continuation