

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
Name of work:- construction					
of Road from Daxi					
to Lohita Kander					
via Jaxir badi under					
mmfry.					
Assence:- Md. Haidar Rezaei.					
Ass. No. 36/mmfr/880/2020-21.					
Date of start:- 18.06.2020.					
Date of completion:- 17.06.2020.					

Record measurement

① Providing & fixing of working benchmark pillars ---

② working benchmark pillars,

$$51 \times 30.00 = 1530.00 \text{ m.}$$

$$1 \times 10.00 = 10.00 \text{ m}$$

$$\text{Total:- } 1540.00 \text{ m.}$$

$$= 1.54 \text{ Km.}$$

③ Reference pillars,

$$51 \times 30.00 = 1530.00 \text{ m.}$$

$$1 \times 10.00 = 10.00 \text{ m.}$$

$$1540.00 \text{ m.}$$

④ clearing and grubbing road

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
① P&F of working benchmark pillars-----					
1.54 km (vide TMBP-14)					
@RS-3938.43/km = RS- 6065.00/-					
② P&F of emb reference pillars-----					
1.54 km (vide TMBP-14)					
@RS-1805.85/km = RS- 2781.00/-					
③ clearing and grubbing road land including-----					
0.247 Hq (vide TMBP-14)					
@RS-51133.76/Hq = RS- 17743.00/-					
④ dismantling of existing structure like culverts -----					
182.35 m ³ (vide TMBP-15)					
@RS-231.77/m ³ = RS- 42259.00/-					
⑤ dismantling of existing structure like culverts-----					
9.47 m ³ (vide TMBP-15)					
@RS-484.74/m ³ = RS- 4590.00/-					
⑥ Removing all types of hume pipe and-----					

Continuation

